

THE WORLD BANK GROUP ARCHIVES

PUBLIC DISCLOSURE AUTHORIZED

Folder Title: Lower Burma Paddyland Development Project (02) - Myanmar - Credit 0835 - P003348 - Correspondence -Volume 9

Folder ID: 8538

Project ID: P003348

Dates: 02/04/1987-05/22/1990

Fonds: Records of the East Asia and Pacific Regional Vice Presidency

ISAD Reference Code: WB IBRD/IDA EAP

Digitized Date: 02/21/2018

To cite materials from this archival folder, please follow the following format:
[Descriptive name of item], [Folder Title], Folder ID [Folder ID], World Bank Group Archives, Washington, D.C., United States.

The records in this folder were created or received by The World Bank in the course of its business.


The records that were created by the staff of The World Bank are subject to the Bank's copyright.

Please refer to <http://www.worldbank.org/terms-of-use-earchives> for full copyright terms of use and disclaimers.



**RETURN TO SOUTH ASIA
INFORMATION CENTER**

**DECLASSIFIED
WITH RESTRICTIONS
WBG Archives**

 **Archives** **8538**
R1991-101 Other #: 43 8511B
Lower Burma Paddyland Development Project (02) - Myanmar - Credit 0835 - P003348 -
Correspondence - Volume 9

0835

CLOSE-OUT SHEET

This File Covers The Period From FEBRUARY 1987 To MAY 1990

For Further Correspondence, See VOLUME X

ZCZC ASIF1546 S2AS1752
WDIAL
.AS2AG
OINFO

CF. 1731-BA
cc: CF. 1031-BA
CF. 835-BA
CF. 1315-BA

-SUBJECT: BURMA PROJECTS SUPERVISION
-DRAFTED BY: JSRIVASTAVA/SMG EXT: 72453
-FILENAME: TUN
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CW\&CC: MR. QUINTOS (LOAAS)

713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-ATTN: U THEIN TUN
713 21233 =
-FERD
-YANGON, MYANMAR
-COPY: U SOE THWIN, DIRECTOR GENERAL
713 21311 =
-MINISTRY OF AGRICULTURE AND FORESTS
-YANGON, MYANMAR
-COPY: U MAUNG MAUNG BO, DIRECTOR GENERAL, P AND S
713 21407 =
-UNDEVPRO, YANGON, MYANMAR
-COPY: MR. K. KITATANI, RESREP
BT
WASHINGTON, DC - 22-MAY-90
FOR U THEIN TUN, DG/ID COPY U SOE THWIN, DG/FERD, U MAUNG MAUNG
BO, DG/PANDS, AND MR. K. KITATANI, RR/UNDP. RE YE-U, KINDA,
PADDY TWO, AND TANK PROJECTS. IDA CREDITS 1731-BA, 1031-BA,
835-BA AND 1315-BA.

WE THANK YOU FOR THE ASSISTANCE AND COURTESIES EXTENDED TO MR.
SRIVASTAVA WHO REVIEWED THE STATUS OF THE ABOVE-MENTIONED
PROJECTS DURING HIS VISIT TO MYANMAR FROM MAY 5 TO MAY 14, 1990.
WE ENDORSE THE MISSION'S RECOMMENDATIONS CONTAINED IN THE AIDE
MEMOIRE DISCUSSED WITH YOU ON MAY 14, 1990, AND WOULD VERY MUCH
APPRECIATE YOUR SPECIAL ATTENTION TO THE FOLLOWING:

ALPHA - YE-U PROJECT
AAA MONITORING BY ID OF THE PROCESSING FOR THE PROCUREMENT OF
CONSTRUCTION AND WORKSHOP EQUIPMENT, SPARE PARTS, TOOLS, SPECIAL
TOOLS, AND WORKSHOP CONSUMABLES, INCLUDING MAKING ALL EFFORTS TO
OBTAIN DELIVERIES AT LEAST ONE MONTH EARLIER THAN THE TARGETS
PROVIDED TO THE MISSION.

BBB GOVERNMENT SANCTION FOR THE OVERSEAS TRAINING OF ID
MECHANICAL STAFF TO BE PROVIDED IN TIME TO PERMIT THE FIRST BATCH
OF TRAINEES LEAVING ON JUNE 2, 1990. WOULD APPRECIATE
CONFIRMATION OF GOVERNMENT SANCTION.

CCC PRIORITY ACTION FOR THE TRANSLATION OF COURSE MATERIAL FOR
LOCAL TRAINING SO THAT THE PLANNED TRAINING OF APPRENTICES COULD
COMMENCE IN MID-JULY 1990.

DDD PURSUING WITH UNDP THE SANCTION FOR ADDITIONAL FUNDS AGAINST

DDC 5/20 B Phillips plr record; J. Sawadun plr handle
THE GOVERNMENT OF THE UNION OF MYANMAR

MINISTRY OF AGRICULTURE ~~AND~~ FORESTS
AGRICULTURAL MECHANIZATION DEPARTMENT.

CR 835-BA

NO. 459, PYI ROAD YANGON

Letter No. P-5/5-90 (7/137)

Dated - May - 9 , 1990.

D.M Dowsett - Coirolo, Chief
Agricultural Operations Division
Country Department II,
Asia Region.
The World Bank.

Subject: Audit Report on the accounts of Agricultural
Mechanization Department.

Dear Sir,

CIAR
Attached Please find the audit report on the accounts of
Agricultural Mechanization Department for the fiscal year -
1988-89, in connection with the Lower Burma Paddy Land Develop-
ment (II) Project.

With regards

Yours sincerely

for Kyee Nyunt
Director General

(Kyee Nyunt, Director)

Cc.

Project Director, Paddy II Project, Irrigation Department,
Yangon.

RECEIVED

90 MAY 30 AM 8:55

INCOMING MAIL UNIT

London

Professor Professor, Faculty II Professor, International Development,
cc.

(Please inform Professor)

Professor General

Don't miss it

With regards

Shant (II) Professor

1988-89, to completion after the lower value Faculty and the
university development department for the first time.

Further please find the first report on the progress of
work etc.

International Development

Professor: first report on the progress of university

The report will

will be

completing development II

university development department

D.M. Dumas - College, City

dated - May - 3, 1988

Letter No. B-2/2-80 (1/1988)

to: 1988, 1989, 1990, 1991

INTERNATIONAL DEVELOPMENT DEPARTMENT

MINISTRY OF EDUCATION AND SCIENCE

THE GOVERNMENT OF THE CITY OF LONDON

UNDP PROJECT BUR/85/002, AS DETAILED IN TELEX OF MAY 17, 1990 FROM OUR TECHNICAL ASSISTANCE UNIT.
EEE SUBMISSION OF AUDIT REPORTS FOR THE FY87-88 AND 1988-89, BOTH OF WHICH ARE LONG OVERDUE.

BETA - KINDA PROJECT

AAA ASSURING AWARD OF CONTRACT FOR THE SUPPLY OF 28,000 TONS OF FERTILIZER BEFORE MAY 25, 1990, THE CURRENT EXPIRY DATE FOR THE VALIDITY OF THE OFFERS. WOULD APPRECIATE TELEX CONFIRMATION OF AWARD.

GAMA - PADDY TWO

AAA MAKING WITHDRAWALS FROM THE PROJECT SPECIAL ACCOUNT ON THE BASIS OF SOE(S) FOR CIVIL WORKS COMPLETED BEFORE APRIL 30, 1990 CLOSING DATE. SUCH WITHDRAWALS FROM PSA ARE PERMISSIBLE EVEN AFTER THE CLOSING DATE. THE ENTIRE BALANCE IN PSA SHOULD PREFERABLY BE UTILIZED, PRIOR TO SUBMISSION OF REMAINING WITHDRAWAL APPLICATIONS TO IDA.

BBB SUBMISSION OF ALL WITHDRAWAL APPLICATIONS BEFORE JULY 31, 1990 TO ALLOW IDA DISBURSEMENT WITHIN THE FOUR MONTHS PERIOD PERMISSIBLE AFTER THE CLOSING DATE.

DELTA - TANK IRRIGATION

AAA ASSURING THAT THE WATER SUPPLY COMPONENT IS COMPLETED BEFORE THE CLOSING DATE OF JUNE 30, 1990 INCLUDING DELIVERY OF WATER TO THE TOWN.

BBB UTILIZING BALANCE IN PSA AS STATED ABOVE FOR PADDY TWO.

EPSILON - PROJECT COMPLETION REPORTS FOR PADDY TWO, TANK, AND KINDA.

AAA WE AGREE TO THE PROCEDURE THAT BANK WILL FIRST COMPLETE PART I AND III AND ON RECEIPT THEREOF BY ID, PART II WILL BE PREPARED BY ID.

BBB WE NOTE THAT U HTWE MYINT, U AUNG PAR THEIN, AND U BA CHIT WILL BE RESPECTIVELY RESPONSIBLE FOR THE PCR PREPARATION OF PADDY TWO, TANK AND KINDA PROJECTS INCLUDING COLLECTION OF DATA AND REPORTS FROM THE OTHER IMPLEMENTING AGENCIES INVOLVED. OUR NEXT SUPERVISION MISSION WOULD FURTHER DISCUSS THE DETAILS OF PCR PREPARATION.

ZETA - UNDP FUNDING FOR FEASIBILITY STUDIES

WE STRONGLY RECOMMEND THAT MAF/FERD SEEK ADDITIONAL UNDP FUNDING FOR PREPARING FEASIBILITY STUDIES FOR THE TWO PRIORITY REHABILITATION PROJECTS TO BE IDENTIFIED UNDER ONGOING MASTER PLAN STUDY, AS WELL AS FOR MU IRRIGATION FEASIBILITY STUDY.

WITH WARMEST REGARDS, D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

=05230721

ALT RTD FROM:ASIO

IN DROPCOPY OF:S2AR

The World Bank

INTERNATIONAL BANK FOR RECONSTRUCTION AND DEVELOPMENT
INTERNATIONAL DEVELOPMENT ASSOCIATION

1818 H Street, N.W.
Washington, D.C. 20433
U.S.A.

(202) 477-1234
Cable Address: INTBAFRAD
Cable Address: INDEVAS

CT. 835-BA

May 7, 1990

U Thein Tun
Director General
Irrigation Department
Kanbe Road, Yankin P.O.
Yangon, Myanmar

Dear U Thein Tun:

Re: Paddyland Development Project (Phase II)

This is to acknowledge receipt of your letter of February 19, 1990 and the quarterly report for the quarter ending December 31, 1989.

Our records show that the quarterly progress reports for the quarter ending June 1989, September 1989 and all the four quarters of 1988 have not been received by us. We would appreciate if duplicate copies of these reports are sent to us early.

Regards and best wishes.

Sincerely,

D. M. Dowsett-Coirolo

D. M. Dowsett-Coirolo
Chief, Agriculture Operations Division
Country Department II
Asia Region

bcc: Mss. M. Pennell, B. Phillips (AS2AG)

JSrivastava:hw

ZCZC ASIF7778 S2AS1595

***** BA
***** CR 835

WDIAL
.AS2AG
OINFO

-SUBJECT: MYANMAR - PADDYLAND DEVL. PROJECT (CR 835-BA)
-FILENAME: 835BA
-DRAFTEE: BPHILLIPS EXT: 72453
-AUTHORIZED BY: D.M. DOWSETT-COIROLO, CHIEF, AS2AG
-CW AND CC: \
-CC: MR. SRIVASTAVA

713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-FOR U THEIN TUN
BT
WASHINGTON, DC - 18-APR-90
FOR U THEIN TUN, DIRECTOR GENERAL. RE PADDYLAND DEVELOPMENT
PROJECT (CREDIT 835-BA).

THIS IS TO ACKNOWLEDGE RECEIPT OF YOUR LTR NO. 3175/SA
KHA/IDA/835BA OF 28 MARCH 1990 ALONG WITH THE FINANCIAL STATEMENT
FOR FY 1989-90 RE THE ABOVE MENTIONED PROJECT. THANKS AND
REGARDS, D.M. DOWSETT-COIROLO, CHIEF, AS2AG

=04190715

ALT RTD FROM:ASIO

IN DROPCOPY OF:S2AR

NNNN

ZCZC ASIF7097 RCA2171

***** BA
***** CR 835

AS2AG AS2CO
.TCP FCA

TO : WORLD BANK, USA.
FM : DIRECTOR GENERAL, IRRIGATION DEPARTMENT, YANGON, MYANMAR.
TLX NO.21518 IRRI BM.

SL NO: 90161/ID
DT : 13 APR 90.

ATTN : MS.D.M. DOWSETT COIROLO CHIEF, AS2AG
RE YR TELEX DT. 19MARCH1990 PADDY LAND DEVELOPMENT II
PROJECT CR 835-BA FOLLOWINGS ARE THE LATEST STATUS:

AAA HAVE OPNED L/C FOR SPARE PARTS FOR THE TRACTORS OF THE
AGRICULTURE MECHANIZATION DEPARTMENT AND AWAITING SHIPMENT
BEFORE 30TH APRIL 1990.

BBB AS THE CLOSING DATE FOR THE LOAN IS DRAWING NEAR, WE CAN
NOT OPEN L/C FOR THE SUPPLY OF MILD STEEL PLATES, ANGLE
IRON N ELECTRODE. WE WULD LIKE TO RECEIVE YR CONCURRENCE
TO PURCHASE THEM THROUGH YE-U RE HAB PROJECT CR1731-BA PL
ADVISE.

CCC STATUS OF BALANCE IN THE PROJECT SPECIAL ACCOUNT
UNDISBURSED AMT AS OF (28-2-90) USD 1314431.62

AMOUNT TO BE DISBURSED (ESTIMATE) USD 189899.53

BALANCE USD 1124532.09

THE BALANCE SPECIAL ACCOUNT CAN NOT BE UTILISED. WARM RGDS.

248423 WORLDBANK

21518 IRRI BM
TKTK.....

=04130409

=04130708

ALT RTD FROM:ASII

NNNN

ZCZC ASIF7251 S2AS1563

***** BA
***** CR 835

WDIAL
.AS2AG
OINFO

-SUBJECT: MYANMAR - PADDYLANDS II (835-BA)
-FILENAME: BURMA IRRIGATION
-DRAFTEE: DDC/BP EXT: 76216
-AUTHORIZED BY: D.M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MESSRS. SRIVASTAVA, TAMBOLI
-CC: MS. PENNELL

713 21518 =

-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-FOR: U THEIN TUN, DG
BT

WASHINGTON, DC - 13-APR-90

FOR U THEIN TUN, DIRECTOR GENERAL, IRRIGATION DEPARTMENT. THANKS
YR TLXS OF MAY 13 REGARDING PADDYLANDS II (835-BA), TANK I
(1315-BA) AND YE-U (1731-BA) IRRIGATION PROJECTS. REQUEST TO
PROCURE OUTSTANDING ITEMS FOR 835-BA UNDER 1731-BA ACCEPTABLE TO
IDA. MR. SRIVASTAVA WILL REVIEW DETAILS WITH YOU DURING
FORTHCOMING VISIT. BEST REGARDS, D.M. DOWSETT-COIROLO, CHIEF,
AS2AG

=04140707

ALT RTD FROM:ASIO

IN DROP COPY OF:S2AR

NNNN

OFFICE MEMORANDUM

DATE: April 11, 1990

TO: Jagdish Srivastava, Consultants (ASTAG)

FROM: D.M. Dowsett-Coirolo, Chief, AS2AG

EXTENSION: 76217

SUBJECT: MYANMAR - Ye-U Irrigation Rehabilitation Project - Credit 1731-BA;
Kinda (Nyaunggyat) Multipurpose Project - Credit 1031-BA, and
Second Paddyland Development Project - Credit 835-BA
Terms of Reference

CR 835-BA
CR 1031-BA
CR 1731-BA

You would arrive Yangon on May 5, 1990 for a stay of about 10 days to review the progress and implementation quality of the following aspects of the above mentioned projects.

1. Ye-U Irrigation Rehabilitation

- a) Preparation of the Master Plan for rehabilitation of the irrigation schemes in Central Myanmar,
- b) Training of ID mechanical staff within the country and overseas,
- c) Evaluation by ID of the bids received for procurement of construction equipment, workshop machinery, tools, and spare parts.
- d) Major repair and overhaul of construction equipment selected for rehabilitation,
- e) Construction of sediment ejector at Kabo headworks, and
- f) Design of jetty/dry dock for Yangon dredger base.

2. Kinda Multipurpose Project

- a) Placement of order for the supply of fertilizer, and anticipated shipment timing,
- b) Evaluation of Paunlanng river flood carrying capacity and need for Pauk-Chaung escape,
- c) Implementation of secondary and tertiary canals of the new irrigation system, excavation of major drains, and construction of flood protection embankments,
- d) Creation of O&M organization for maintenance of the dam and canal systems, and
- e) Collection of data for the Project Completion Report.

3. Second Paddyland Development

- a) Creation of O&M organization, and
- b) Collection of information for the Project Completion Report.

You would maintain close contact with UNDP Yangon during your stay in Yangon and keep UNDP informed of field visits, if any. On return to headquarters you will submit a Back-to-office report.

cc: Messrs. Kaji, Cleave (AS2DR), Salman (LEG), Tamboli (ASTAG)
Quintos (LOA)

JSrivastava/blp

ZCZC ASIF4596 S2AS1373

***** BA
***** CR 835

WDIAL
.AS2AG
OINFO

-SUBJECT: BURMA - AUDITS
-FILENAME: BURMA
-DRAFTEE: DDC/BLP EXT: 76216
-AUTHORIZED BY: D.M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MESSRS. SRIVASTAVA, CUNNINGHAM, TOMBOLI, QUINTOS
-CC: MSS. PENNELL, PHILLIPS

713 21311 =
-MYANMA AGRICULTURE SERVICES
-MINISTRY OF AGRICULTURE AND FORESTS
-YANGON, MYANMAR
-FOR: U TIN HLAING, MANAGING DIRECTOR

713 21233 =
-FERD
-YANGON, MYANMAR
-COPY: DR. SOE THWIN
BT

WASHINGTON, DC - 22-MAR-90
FOR U TIN HLAING, MANAGING DIRECTOR (MAS) WITH COPY TO DR. SOE THWIN, DIRECTOR GENERAL (FERD).

PLEASED TO ACKNOWLEDGE RECEIPT TODAY OF THE FOLLOWING DOCUMENTS:

1. GROUNDWATER IRRIGATION PROJECT (CR. 1381-BA), FINANCIAL STATEMENTS FOR 1988-89 AND BALANCE SHEET AS AT 31 MARCH 1989.
2. TANK IRRIGATION PROJECT (CR. 1315-BA), FINANCIAL STATEMENTS FOR 1988-89 AND BALANCE SHEET AS AT 31 MARCH 1989.
3. KINDA DAM MULTIPURPOSE PROJECT (CR. 1037-BA), FINANCIAL STATEMENTS FOR 1987-88 AND BALANCE SEET AS AT 31 MARCH 1988 (WITH AUDITORS REPORT).
4. PADDYLAND DEVELOPMENT II PROJECT (CR. 835-BA), FINANCIAL STATEMENTS FOR 1987-88 AND BALANCE SHEET AS AT 31 MARCH 1988 (WITH AUDITORS REPORT).
5. SECOND SEED DEVELOPMENT PROJECT (CR. 1616-BA), QUARTERLY REPORT FOR THIRD QUARTER 1989-90 FISCAL YEAR, ENDING DECEMBER 31, 1989.

THANK YOU VERY MUCH FOR THE ABOVE DOCUMENTS. WE WILL REVIEW AND CONTACT YOU SHORTLY IF WE HAVE ANY QUESTIONS OR COMMENTS. BEST REGARDS, D.M. DOWSETT-COIROLO, CHIEF, AS2AG

=03230612

ALT RTD FROM:ASIO

IN DROP COPY OF:S2AR

NNNN

ZCZC ASIF4106 STAS1723

***** BA
***** CR 835

WDIAL
.ASTAG
OINFO

-SUBJECT: MYANMAR - PADDYLAND DEVELOPMENT II PROJECT
-CR. 835-BA
-DRAFTED BY: JSRIVASTAVA EXT: 78086
-FILENAME: JS TELEX
-FOLDER: TELEX
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MR. P. TAMBOLI (ASTAG)

713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-ATTN: U THEIN TUN, DG/ID
-COPY DG/AGRICULTURE MECHANIZATION DEPARTMENT
BT

WASHINGTON, DC - MAR-19-90
U THEIN TUN DG/ID, COPY DG/AGRICULTURE MECHANIZATION DEPARTMENT.
RE: PADDYLAND DEVELOPMENT II PROJECT - CR. 835-BA. WITH THE PROJECT
CLOSING DATE FAST APPROACHING, WE WOULD APPRECIATE INFORMATION BY
RETURN TELEX FOR THE FOLLOWING:

AAA STATUS OF MINISTRY APPROVAL OF THE NAMES OF SEVEN ID STAFF FOR
OVERSEAS TRAINING AND IMPLEMENTATION OF TRAINING (PARA 8 OF DECEMBER
1989 AIDE MEMOIRE).

BBB STATUS OF PLACEMENT OF ORDER AND ACTUAL DESPATCH OF SPARES FOR
THE TRACTORS OF THE AGRICULTURE MECHANIZATION DEPARTMENT.

CCC STATUS OF PLACEMENT OF ORDERS FOR THE SUPPLY OF MILD STEEL
PLATES, ANGLE IRON, AND ELECTRODES AND ACTUAL DELIVERY THEREOF.

DDD STATUS OF BALANCE IN THE PROJECT SPECIAL ACCOUNT AND IF FULL
WITHDRAWAL WOULD BE POSSIBLE.

THANKS AND WARM REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

=03200611

ALT RTD FROM:ASIO

IN DROPCOPY OF:STAR

NNNN

Asia Files

CR 835-B4

~~DD~~ 4/18 DBW
Mr. Tamboli

4/13/90

FACSIMILE TRANSMITTAL SHEET

TO: Worldbank Wash/AS2AG

FROM: VIA ITFTF FAXXCHANGE

DELIVERY TIME: ~~17-APR-1990~~ 07:39:36

DELIVERY NODE: 1, Worldbank Washington

SESSION: 2 - 449

PAGES: 3 (including this page)

TELEFAX MESSAGE

euroconsult

Telefax no. : 5
To : World Bank, Washington
Attention : Mrs D.M. Dowsett-Coirolo,
Chief AS2AC
From : R.H. van Schagen, Euroconsult
Date : 13 April 1990
Our ref. : 23/4.55.022
No. of pages : 2
Subject : Paddylands II project, CR835-BA

Beaulieustraat 22, P.O. Box 441
6800 AK Arnhem, The Netherlands
Telex 45097 euro nl. Telefax +31 85 577577
Telephone +31 85 577111


Dear Mrs Dowsett-Coirolo,

Please find attached cancellation by the higher authorities in Myanmar of the training course for irrigation staff members in The Netherlands which we received with much regret through our Mr van Haasteren, resident engineer Yangon.

For the preparation of the training course we have made actual costs in the order of US\$ 1,000.-- + 1 manmonth input Euroconsult staff. The organization of the course (due to start on 27/4) was in very advanced stage and firm arrangements were made with outside lectures/institutes and for accommodation for the seven engineers. I would appreciate if you could advise how we could claim back our actual costs + 1 manmonth input Euroconsult staff made for the preparation of the training course.

Thank you and best regards,

Euroconsult,



R.H. van Schagen
Area Manager, Southeast Asia

မြန်မာနိုင်ငံတော် သမ္မတမြန်မာနိုင်ငံတော်

THE GOVERNMENT OF THE UNION OF MYANMAR

ဝိကျ မှန် မြန်

MINISTRY OF AGRICULTURE & FORESTS

IRRIGATION DEPARTMENT (HEAD OFFICE)

KANBE ROAD, YANKIN T.O., YANGON MYANMAR.

TELEGRAM

IRRI YANQON

TELEX 21518 IRRI BM

56156

56570

TELEPHONE

56604

56610

56863

No. ... / 484 Ah La

Date the, ...

To,

Mr. J.L.M. Van Haasteren

Team Leader, Master Plan Study Project

Euroconsult.

Dear Mr. V. Haasteren,

Sub : Proposal for a training and visit programme for Irrigation staff Members.

Reference: Our No. 10488/484 Ah La (12) Mission dated 19-12-89

It is to inform you with much regret that the proposed overseas training programme for Paddy II Project Engineers not approved by the higher authority, has been cancelled. We apologise for any inconvenience caused which is beyond our control.

Best regards.

Yours faithfully,

Director General

100 3/22
~~Mr. Phillips~~
~~Mr. Swadlow~~
Telegraphic Address:— Both me
"AGRICORP" Self-judging 35 3/28

Telephone

Managing Director	83480
G. M. (Planning)	70252
Office	78742

GOVERNMENT OF THE UNION OF MYANMAR
MINISTRY OF AGRICULTURE AND FORESTS

MYANMA AGRICULTURE SERVICE

(PLANNING)

YANGON

No. 700/Accts/90/374

Dated, the 13th March, 1980.

To,

Mrs. D.M. Dowsett Coirolo,
Division Chief,
Agriculture Operation Division, cc: CR-835-BA
Country Department II, CR-1031-BA
The World Bank,
International Development Association,
1818 H Street, N.W.,
Washington D.C, 20433, U S A.
Attn: Asia Disbursements Division, Loan Department.

Sub: Despatch of Financial Statements of IDA Financed Projects.

I am pleased to enclose herewith the Financial Statements in respect of the following IDA financed projects for your perusal.

(1) KINDA DAM MULTIPURPOSE PROJECT. (CR.1031 - BA).

Financial Statements for the year 1987-88 and Balance Sheet as at 31st March, 1988. (Together with Auditor's Report) - Y/R ✓


(2) LOWER BURMA PADDY LAND DEVELOPMENT II PROJECT.

(CR. 835 - BA)

Financial Statements for the year 1987-88 and Balance Sheet as at 31st March, 1988. (Together with Auditor's Report). - Y/R ✓

Kindly acknowledge the receipt of the Financial Statement despatched.

Yours Sincerely,


(Tin Hlaing)

(Managing Director)

Copy to,

1. The Director General (PSD, MAF).
2. The Director General (FERD, P & F).
3. The General Manager (Accounts).
4. Project Director (KINDA).

ZCZC ASIF1516 RCA2770

CR 0835-BA

AS2AG AS2CO
REF : TCP HC

TO : WORLD BANK. WASHINGTON, U.S.A.
FM : DIRECTOR GENERAL, IRRIGATION DEPARTMENT, YANGON, MYANMAR.
TLX NO.21518 IRRI BM.

SL NO: 90065/ID
DT : 26 FEB 90.

ATTN : MS.D.M. DOWSETT COIROLO
CHIEF, AS 2 AG.

RE YR TLX OF 4 JANUARY 1990, OBSERVATIONS (AAA) N (BBB)
BY IDA MISSION OF DECEMBER 1989 FOR PADDYLAND II PROJECT
(CR - 835BA) FOLLOWINGS ARE OUR CLARIFICATION:

ADEQUATE AMOUNT OF LUBRICANTS HAVE BEEN RECEIVED AND
DISTRIBUTED TO THE PROJECT DUE TO RECENT PROCUREMENT OF LUBRI-
CANTS THRU COUNTER TRADE. WARM REGARDS.

248423 WORLDBANK

21518 IRRI BM
TKTK....

=02260317

=02260604

ALT RTD FROM:ASII

NNNN

Director General Office,
Irrigation Department
Yangon, Myanmar.

THE GOVERNMENT OF THE UNION OF MYANMAR
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBERROAD, YANKIN P.O., YANGON MYANMAR

No. 1752 /484 Ah La(12)Ta Ta Ma Vol:I

Dated the 19 February 1990.

To, MS, D.M. Dowsett - Coirolor
Chief, Irrigation Division
South Asia Projects Department
International Development Association,
1818 H. Street, N.W. Washington, D.C., 20433
U . S . A.

G-835-BA

Subject : Quarterly Progress Report for the 3rd quarter of the 1989-90 fiscal year ending December 31, 1989 for lower Myanmar Paddyland Development Project (Phase:II).

Dear MS. D.M. Dowsett - Coirolor,

Herewith forwarded (3) copies of the Quarterly Progress Report for Lower Myanmar Paddyland Development Project Phase II (Irrigation Department) which covers the 3rd Quarter of the 1989-90 fiscal year ending December 31, 1989.

Yours Truly,

(THEIN TUN)

Director General.

cc:

- (1) Director General, Agriculture Mechanization Department.
- (2) Director General, Settlement and Land Records Department.
- (3) Managing Director, Myanma Agriculture Service.
- (4) Managing Director, Myanma Agricultural Bank.

ZCZC ASIF7949 S2AS1164

***** BA
***** CR.8357

WDIAL
REF : AS2AG
OINFO

-SUBJECT: 835-BA
-FILENAME: \
-DRAFTEE: JSrivastava:bjw EXT: 78086
-AUTHORIZED BY: D.M.Dowsett-Coirolo, Chief, AS2AG
-CW AND CC: \
-CC: Messrs. Srivastava, Quintos, Ms. Pennell

713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-FOR U THEIN TUN, DIRECTOR GENERAL
-COPY U MAUNG MAUNG THWIN, DIRECTOR STORES
-COPY U HLWE MYINT, DIRECTOR PADDY II
BT

WASHINGTON, DC - 25-JAN-90
RE PADDYLAND DEVELOPMENT PROJECT TWO CREDIT 835-BA. THIS IS TO
ACKNOWLEDGE RECEIPT OF YOUR LETTER OF DECEMBER 22, 1989
FORWARDING ANALYSIS OF TWO BIDS RECEIVED IN MARCH AND JUNE 1989
FOR PRUDENT SHOPPING FOR CONSTRUCTION MATERIALS (MILD STEEL
PLATES, ANGLE IRON, AND ELECTRODES). WE PRESUME THAT CONTRACTS
WERE AWARDED TO MESSRS. PAN ASIAN METAL PTE, LTD. SINGAPORE FOR
USDOLLARS EQUIVALENT 41,078 AND 21,720 CIF, SOON AFTER THE
ANALYSIS COMPLETED IN MARCH AND JULY 1989, SUPPLIES RECEIVED, AND
PAYMENTS MADE. PLEASE CONFIRM. IF ORDERS HAVE NOT BEEN PLACED SO
FAR, WE HAVE NO OBJECTION TO THE AWARD OF THESE CONTRACTS BUT WE
WOULD LIKE TO ADVISE YOU THAT THE CONTRACTS SHOULD BE AWARDED
ONLY IF SUPPLIES CAN BE RECEIVED AND PAYMENTS BECOME DUE BEFORE
THE CLOSING DATE OF APRIL 30, 1990. WARM REGARDS, D. M. DOWSETT-
COIROLO, CHIEF, AS2AG

=01270606

IN DROP COPY OF: S2AR

--POSSIBLE DUPLICATE--

NNNN

ZCZC ASIF7019 S2AS1114

***** BA
***** CR 835

WDIAL
REF : AS2AG
OINFO

-SUBJECT: 835-BA TENDER
-DRAFTED BY: JSRIVASTAVA:MBP EXT: 78086
-FILENAME: 835-BA 1(SQ)IDA/AMD(89-90)(5/346)
-AUTHORIZED BY: D.M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MR. TAMBOLI (ASTAG) AND MRS. PENNELL (AS2AG)
-CC: \

713 21311 =
-AGRICULTURAL MECHANIZATION DEPARTMENT
-AGRICO
-YANGON, MYANMAR
-ATTN: DIRECTOR GENERAL
713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-COPY U THEIN TUN

BT

WASHINGTON, DC - 18-JAN-90
FOR DIRECTOR GENERAL, AGRICULTURAL MECHANIZATION DEPARTMENT,
COPY U THEIN TUN, DG/ID. RE PADDYLAND DEVELOPMENT PROJECT
II (CR 835-BA) AND YOUR TELEX 90035 (5/4) OF JANUARY 15,
1990. WE HAVE NO OBJECTION TO YOUR PROCURING SPARE PARTS
FOR KOMATSU TRACTORS FROM M/S SUMITOMO CORPORATION SINGAPORE
BRANCH NO. 10. WE HOWEVER NOTE A MINOR DISCREPANCY BETWEEN
THE BID PRICE OF USD 264,592.28 (FOB) AND THE VALUE OF
PROPOSED PROCUREMENT OF USD 264,219.05 (FOB). PLEASE
CLARIFY THE DIFFERENCE FOR OUR RECORDS BUT DO NOT DELAY
ISSUE OF SUPPLY ORDER. WARM REGARDS, D.M. DOWSETT-COIROLO,
CHIEF, AS2AG

=01190938

ALT RTD FROM:ASIO

IN DROPCOPY OF:S2AR

NNNN

THE WORLD BANK / IFC

ITFIS INFORMATION SERVICES CENTERS		DATE 1-17-90
NAME		ROOM NO.
(1)	DOWSETT COINOLO	E8-017
(2)		

To facilitate processing of the attached document(s), please:

- ☐ Initial to indicate item(s) has been released for filing

INDICATE

- ☒ The loan, credit, investment number or project title
- ☐ The organization and/or meeting referenced
- ☐ The date of the covering letter
- ☐ If you wish the "Strictly Confidential" material placed in a safe,
- Name of person(s) authorized to see it

- Declassification date

PREPARE

- ☐ A typed version of the attached and return both
- ☐ A summary translation
- ☐ Forward the attachment referred to in the correspondence

OTHER

FROM AISC	ROOM NO. A2-064	EXT.
--------------	--------------------	------

ZCZC DIST4991 WBW7161
AS2AG AS2C0
.TCP SD

WBW7161
90.01.15.0038 7161 90.01.15.0038

197688 WORLDBANK

✓ CR 835-BA

JAN. 15-90

TO : TELEX NO. ITT 440098 OR 197688 WORLD BANK
1818H STREET, N.W. WASHINGTON DC 20433, USA
FROM : 21311 AGRICO BM YANGON
DATED : 15-1-90

90035 (5/4) ATTENTION MR DOWSETT CAIROLO DIVISION CHIEF AS2 AG
COMMA REF YR TELEX 21410 INDEVAS CE 7TH NOV 89 FOR PROCUREMENT
OF SPARE PARTS FOR KOMATSU CRAWLER TRACTORS AGAINST THE SUMS OF US
DLRS 264225 COMMA WE HAVE INVITED BID VIA 1(SQ)IDA/AMD(89-90)(5/346)
DT 8TH DEC 89 CLOSING DATE END DEC 89 FROM KOMATSU SINGAPORE
MANUFACTURER COMMA KOMATSU SINGAPORE HAVE AUTHORISED M/S SUMITOMO
CORPORATION SINGAPORE BRANCH NO 10 COLLYER QUAY NO 23-05 TO NO
23-09 OCEAN BLDG SINGAPORE 0104 AS AUTHORISED BIDDER FOR THE
SUPPLIER OF KOMATSU SPARE PARTS AND SUMITOMO HAVE OFFERED BID
AMOUNTING US DLRS 264,592.28 ON FOB BASIS COMMA WE HAD PROCUR
ED
CRAWLER SPARES FORMERLY FROM SUMITOMO ON FOB BASIS FOR IDA LOA
NS
IN 1985-86 COMMA WITH YR KIND APPROVAL WE WANT TO PROCURE THE
SAME FROM SUMITOMO ON FOB BASIS FOR USDLRS 264219.05 COMMA
AWAITING YR REPLY VERY SOON REGARDS

DIRECTOR GENERAL
AGRICULTURAL MESHANIZATION DEPARTMENT
NO. 459, PROME ROAD, YANGOON
TELEX NO. 21311 AGRICO BM

197688 WORLDBANK

=01150858

ALT RTD FROM:ASII

NNNN

ZCZC ASIF5535 STAS1486

***** BA
***** CR 835

WDIAL
REF : ASTAG
OINFO

-SUBJECT: MYANMAR - 835-BA
-DRAFTED BY: P. TAMBOLI, ASTAG EXT: 73519
-FILENAME: 835BA SPN TELEX
-FOLDER: TAMBOLI
-AUTHORIZED BY: D. M. DOWSETT COIROLO, AS2AG
-CC: Mr. SRIVASTAVA (CON)

713 21300 =
-MINISTRY OF PLANNING AND FINANCE
-YANGON, MYANMAR
-ATTN: H.E. MAJOR GENERAL CHIT SWE, MINISTER
713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-ATTN: U THEIN TUN (DG/ID), U MAUNG BO (DG P AND S/MAF)
713 21233 =
-U AUNG KO
-DG/FERD
-YANGON, MYANMAR
713 21407 =
-UNDEVPRO
-YANGON, BURMA
-ATTN: MR. KITATANI, RESIDENT REPRESENTATIVE

BT

WASHINGTON, DC - JANUARY 4, 1990
FOR H.E. MAJOR GENERAL CHIT SWE (MINISTER, MAF) COPIES U TEIN TUN (DG/ID), U SOE THWIN (DG/FERD), U MAUNG MAUNG BO (DG/P AND S, MAF) U TIN HLAING (MD/MAS, MYANMAR AGR SERVICE), AND MR. KITATANI (UNDP) REF MYANMAR PADDYLAND II PROJECT (CR 835-BA) AND IDA MISSION OF DECEMBER 1989.

WE HAVE REVIEWED THE MISSION'S AIDE MEMOIRE FOR THE PROJECT AGREED WITH YOU AND UNDP IN THE WRAP-UP MEETING OF DECEMBER 11, 1989. WE CONCUR WITH MISSION'S RECOMMENDATIONS WITH THE FOLLOWING OBSERVATIONS:

(AAA) WE NOTE WITH SATISFACTION THAT DIESEL SUPPLIES ARE ADEQUATE AND HOPE THAT THESE WILL BE MAINTAINED AT REQUIRED LEVEL. WE ARE, HOWEVER, CONCERNED AT THE SERIOUS SHORTAGES OF LUBRICANTS.

(BBB) THE PROJECT HAS TO BE CLOSED BY APRIL 30, 1990, CORRESPONDING TO SPECIAL FOURTH EXTENSION OF CLOSING DATE. THE BALANCE CIVIL WORKS CAN BE COMPLETED AND FOR THAT PURPOSE WE URGE YOU TO PROVIDE SUFFICIENT LUBRICANTS.

(CCC) WE NOTE THAT LAND IS BEING ALLOCAED TO THE FARMERS ON PERMANENT BASIS INSTEAD OF EARLIER ONE YEAR BASIS AND LANDS ORIGINALLY EARMARKED FOR STATE FARMS AND COOPERATIVE FARMS ARE ALSO

BEING GIVEN TO FARMERS.

(DDD) USE OF CREDIT BY FARMERS IS GOOD BUT YIELDS ARE NOT INCREASING DUE TO NON-AVAILABILITY OF FERTILIZERS. ID AND AC HAVE TO MAKE SPECIAL EFFORTS FOR INDUCING FARMERS TO GROW THE SECOND CROP AND MAKING NECESSARY FACILITIES AVAILABLE

(EEE) DECISION ON ORGANIZATIONAL SETUP FOR OPERATION AND MAINTENANCE AFTER COMPLETION, INCLUDING AVAILABILITY OF MAINTENANCE EQUIPMENT AND ANNUAL REQUIREMENT OF FUNDS, SHOULD BE TAKEN AS SOON AS POSSIBLE.

(FFF) WE LOOK FORWARD TO RECEIVING PART II OF THE PCR AS PER NEW GUIDELINES OF WB, BY JUNE 30, 1990.

WE THANK YOU VERY MUCH FOR THE COURTESIES EXTENDED TO THE MISISON.

WITH WARM REGARDS, D. M. DOWSETT COIROLO, CHIEF, AS2AG

=01050620

ALT RTD FROM:ASIO

IN DROPCOPY OF:STAR

NNNN

RETURN TO
ASIA INFORMATION
SERVICES CENTER

C. 835-B7
Jan 3190

OFFICE MEMORANDUM

DATE: January 3, 1990

TO: Mrs. D. M. Dowsett-Coirolo, Chief, AS2AG

FROM: P. M. Tamboli, ASTAG

EXTN: 73519

SUBJECT: **MYANMAR - Paddyland Development II Project (Cr. 835-BA)**
Full Supervision Report

In accordance with Terms of Reference dated November 8, 1989, I carried out the supervision of the above project between December 1-11, 1989. The following items have been entered into the Project Implementation Index File and forwarded to the Asia Regional Information Center, where they will be available on request. Attached is our report, which consists of:

- ✓ (a) Implementation Summary (Form 590);
- ✓ (b) Mission's Aide-Memoire;
- ✓ (c) Draft telex to the Government; and
- ✓ (d) Status of Compliance with Legal Covenants.

Item No	Title of Document	Date of Issue	Project Implementation Index File Reference Number
✓ 1	Form 590	12/89	I
✓ 2	Aide Memoire	12/89	II
✓ 3	Draft telex to the Borrower	12/89	II
✓ 4	List of Persons Met	12./89	II
✓ 5	Progress Report Ending 11/89	12/89	II
✓ 6	Status Report Irrigation Department	11/89	II
✓ 7	Training Proposal for IDA staff	11/89	II
✓ 8	Draft Plan of Operation and Maintenance	11/89	II

Full Distribution

Messrs. Le Moigne, AGRPS
Cuddihy, AS2AG
Salman, LEGAS
Boerema, AS2AG
Grimshaw, ASTAG
Antholt, ASTAG
Donaldsen, OED
AS2AG Blackbook

Cover Note and 590

Messrs./Mesdames.

Kaji, AS2DR
Golan, ASTDR
Ikram, AS2CO
Redfern, AS2CO
Petit, AGRDR
Quintos, LOAAS
Pennell, AS2AG

PTamboli:mtr

PROJECT NAME: MYANMAR - PADDYLAND DEVELOPMENT II	PROJECT CODE: 4BUAPA014	☐ Loan ☒ Credit No: 835-BA
---	----------------------------	---

[illegible]

1/ Memorandum, report, study, etc.

PROJECT IMPLEMENTATION INDEX FILE LOG SHEET

Organization and Contents

<u>Section</u>	<u>Contents</u>
I.	SUPERVISION MISSION (supervision reports, historical/planned schedules, key people met).
II.	EXECUTION OF THE PROJECT (reports on the progress of all project components, including physical works, implementing schedules, changes in cost estimates, studies undertaken as part of the project, technical assistance, training, etc.).
III.	OPERATING RESULTS AND FORECASTS (operations of the project organization or entity; financial position of revenue-earning enterprises with latest operating, financial and cashflow statements if relevant; traffic volumes; project output; maintenance operations; etc., past and present).
IV.	ORGANIZATION MANAGEMENT AND PERFORMANCE OF THE BORROWER (significant developments affecting project management and the accomplishment of the project's institutional development objectives; structural reorganization, streamlining of administrative procedures, progress in staff and training, borrower's procurement performance and supervision arrangements, status of fulfillment of all important covenants, drawing attention to any violations).
V.	PERFORMANCE OF CONSULTANTS (quality of the work being carried out by consultants retained by the borrowers).
VI.	POLICIES AND INVESTMENT PLANS (knowledge of the borrower's macro-economic, sector and sub-sector policies is important both for the supervision of present projects and in considering prospective ones. The execution of the project is often influenced by related investments; also, information regarding the borrower's investment plans is important in formulating Bank lending programs for the future. Flag specific problems and issues which have an immediate bearing on identification, preparation and appraisal of prospective projects).
VII.	OTHER (general correspondence, etc.).

Detailed instructions on completion of
This Form are in Annex D of OD13.05.

*** Working Version ***

() the initial summary
This Summary is (X) part of a mission report
() an update

Regional Office: VP - ASIA	Project Name: PADDYLAND DEV.II Project Code:4BUAPA014	Loan/Credit Numbers: C08350	L/C Amt (\$XX.XM/SDR) Original: 34.5 / 34.5 Revised:	Type of Lending Instrument: SIL
-------------------------------	---	--------------------------------	--	---------------------------------------

Country: MYANMAR	Borrower: GOVERNMENT OF BURMA	Board Date: 07/06/78	Signing Date: 07/28/78	Effective Date: 10/13/78
---------------------	----------------------------------	-------------------------	---------------------------	-----------------------------

Managing Dept/Div Name: AGRICULTURE OPERATIONS DIVISION	Dept/Div Code: 25420	Task Manager: P.M. TAMBOLI	Mission End Date: 12/11/89 Next Mission (mo/yr):	Last 590: 08/22/89 This 590: 12/21/89
--	-------------------------	-------------------------------	---	--

SECTION 1: Summary of Project Development Objectives:

Project objectives are to: (a) reclaim, develop and protect from flooding and saltwater inundation 175,000 ac farmland (125,000 ac under cultivation and 50,000 ac abandoned); (b) increase the area under dry season lift irrigation; (c) improve farm production technologies and practices; and (d) provide medium- and long-term credit to farmers.

SECTION 2: Summary of Project Components:

The project includes: (a) rehabilitation and construction of minor earth embankments, drainage channels, channel regulator structures, and channel crossing; (b) improvement of ID central workshop in Yangon; (c) provision of equipment and spares for construction and operation and maintenance for land clearing; (d) clearing and reclamation of about 50,000 acres of abandoned land; (e) procurement of 1,000 irrigation pumps and 1,000 power tillers; and (f) strengthening of agricultural extension services.

SECTION 3: Project Data and Performance Ratings:

Basic Data	Closing Date	Project Cost (\$XX.XM)	Disbursement (mo/yr) 11/89 (\$XX.XM) (% of L/C)
Original (from SAR/PR):	04/30/86	\$56.0	Original SAR/PR Forecast: \$34.5 100.0%
As Formally Revised:	04/30/90		Formally Revised Forecast:
Expected-Last Form 590:	04/30/90	\$56.0	Actual Disbursement: \$30.8 89.3%
Expected-This Form 590:	04/30/90	\$56.0	Disb. Forecast for CFY: \$.7 2.0%
			Actual for CFY: \$.2 .5%

Number of formal closing date extensions: 4
Date of last closing date extension (mo/yr): 04/30/89

Reporting: End of period covered by last project progress report (mo/yr): 11/89

Indices	This Form 590	Last Form 590	Audits and Accounts	Number
Closing Delay	51.6%	51.6%	Overdue Audited Financial Statements:	2
Cost Overrun	.0%	.0%	Overdue SOE Audits:	2
Disbursement Lag	10.7%	11.3%	Overdue Special Account Audits:	0
			Qualified and Unsatisfactory Audits:	0

Mandatory Ratings	This Form 590	Last Form 590	Other Ratings	This Form 590	Last Form 590
Overall Status	2	2	Procurement Progress	2	2
Project Development Objectives	3	3	Training Progress	2	2
Compliance With Legal Covenants	2	2	Technical Asst. Progress	2	2
Project Management Performance	2	2	Studies Progress	2	2
Availability Of Funds	2	2	Environmental Aspects	2	2
			Financial Performance	1	1

SECTION 4: Supervision Management:

Names Of Mission Members	Member Specialization	Participated In The Previous Mission (Yes/No)	Time Spent On Supervision (mo/yr) 12/89
P. M. TAMBOLI	AGRICULTURALIST	Y	S/W Up To Current FY : 63.4 S/W Planned During Current FY: 8.0 S/W Actual During Current FY - Total : 1.9 In Field : .0

SECTION 5: ACTIONS PREVIOUSLY AGREED OR RECOMMENDED (SECTION 8 OF LAST FORM 590)

That the required quantities of diesel and lubricants would be provided to complete the remaining civil works,

SECTION 6: ACTIONS TAKEN BY (a) BORROWER AND (b) BANK SINCE PREVIOUS FORM 590

The required quantities of lubricants were only partially supplied as a result the civil work is not yet complete.

SECTION 7: SUMMARY OF CURRENT PROJECT STATUS AND MAJOR PROBLEMS

To date, 96.6% of earth work, 99.54% of structures and 100% of the buildings have been completed. During the period under review, full requirement of diesel was supplied but lubricants are in short supply. There has been considerably progress in paddy production, however somewhat different cropping pattern is emerging. In place of jute and groundnut, new crops of sesame and sunflower are being grown; out of a total of 40,115 ac of land parcelled, 34,671 ac have been allocated and remaining land will be allocated by 1990-91. Availability of credit to farmers has been adequate, operating and maintenance arrangements have been made.

SECTION 8: SUMMARY OF AGREEMENTS WITH BORROWER, AND FURTHER ACTIONS RECOMMENDED TO BE TAKEN BY (a) BORROWER AND (b) BANK

The required quantities of lubricants would be supplied to complete the civil works by 4/30/90 (the project completion date). Part II of PCR would be submitted to IDA by 3/30/90.

NAME OF PREPARING OFFICER:

P. Tamboli, ASTAG

REVIEWED BY: (DIVISIONAL MANAGER)

D. M. Dowsett-Coirolo, AS2AG

REVIEWED BY: (DIR/RVP)

MYANMAR

PADDY LAND II PROJECT-CREDIT 835 BA

IDA SUPERVISION MISSION-DECEMBER 1989

AIDE MEMOIRE

Introduction

1. AN IDA mission comprising P.M. Tamboli reviewed the progress of implementation of the project from December 1 to 11, 1989. The mission accompanied by the Project Director, Deputy Director, other project officials, and MAS officials visited the Thongwa polder. Meetings were held in the field with the Township officers of the implementing agencies and the officials of the Township Law and Order Restoration Committee (TLORC); the mission also visited fields of newly settled farmers. In Yangon, meetings were held with the Foreign Economic Relations Department. (FERD), Irrigation Department (ID), Agriculture Mechnization Department (AMD), Settlement and Land Records Department (S&LRD), Myanmar Agriculture Service (MAS) and UNDP Yangon. The mission is very appreciative of the assistance, co-operation, courtesy and hospitality extended by the implementing agencies. This Aide Memoire summaries missions findings and recommendations agreed during the wrap up meeting of December 11, 1989. The recommendations are however subject to IDA management's approval.

Current Implementation Status of Civil Works

2. The progress of civil works up to November 1989 is summarised in the Table below which indicates that 96.6% of the Earth work, 99.54% of the structures, and 100% of the Buildings have been completed.

Sr.No.	Item	Unit	Target	Actual	% completed
1.	Embarkment	M.cyd	6.932	6.783	97.9
2.	Drainage	"	13.560	13.022	96.0
	Total Earth work	"	20.492	19.805	96.6
3.	Structures	No/wu	80+(4)/ 374.5	79.95+(4) 373.7	99.54
4.	Buildings	No	126	126	100

The remaining work can only be completed if required quantities of diesel and lubricants are supplied on time.

Supply of diesel and lubricants

3. The monthly supply of different items during the period from April, 1989 to November 21, 1989 is shown in the Table below:

Month 1989	HSD (gal)	Hydrau- lic oil (gal)	Engine oil (gal)	Gear oil (gal)	Break fluid (gal)	Grease (lb)
April	86,251	-	-	-	-	-
May	59,482	460	400	46	-	800
June	24,000	-	400	-	-	-
July	24,000	-	-	-	-	-
August	24,000	-	1012	368	-	-
September	24,000	-	1600	-	-	-
October	24,000	1260	2060	538	36	1980
November	16,000	-	400	800	4	-
Total Receipt (%)	281,733 (43.3)	1,720 (16)	5,872 (55.3)	1,752 (60.7)	40 (40)	2,780 (29.1)
1989-90 Total Requirement	650,000	10,726	10,612	2,887	100	9,564
quantities yet to be allotted	368,267	9,006	4,740	1,135	60	6,784

The mission understands that the required quantity of diesel has already been allotted, but the required quantities of lubricant have not been yet supplied. The mission, therefore, recommends that the required quantities of lubricants should be supplied to complete the remaining civil works before the completion of project by 4/30/90.

Crop producing and Cropping Pattern

4. As result of flood control, drainage and intensified extension program, the yield/ac and total production of paddy in the project township has increased. The current production status in 5 township is presented in the table below. The incremental production of paddy is 8.8 million Baskets.

	<u>Before Project</u> (1978-79)	<u>Present Status</u> (1988-89)
Sown (ac)	610,415	587,663
Harvested (ac)	596,841	584,200
Yield (Bkt/ac)	44.57	60.60
Production (000 Bkt)	26,604	35,405

The estimated production of Paddy in 1989/90 in 4 polders is 180,000 mt as against the appraisal target of 217,000 mt at full development. The full potential of paddy production is not being attained due to shortage of fertilizers (especially TSP).

5. As pointed out by the June 1989 supervisor mission, different cropping pattern is emerging in the project area than the one envisaged at appraisal 10 years ago. The appraisal estimate was that Jute acreage would increase from 2,700 acres to 5,100 acres; groundnut and pulses would increase from 1,000 to 18,500 and 37,500 acres respectively. However, given recent changes in the Government's paddy procurement policy and other socio-economic developments (shortage of labor, fuel, etc.) two new crops (sunflower and sesame) are emerging and farmers generally are responding to new price signals in their choice of crops. The reason for declining Jute acreage is the shortage of fuel for pump irrigation and lack of price incentive to meet increasing labour costs. Groundnut production is not picking up due to scarcity of seed and lack of improved technology. An important constraint for growing a second crop after paddy in the Delta area is limited time and facilities for land preparation and little or no irrigation during February-March. Since there is a shortage of farm labor, a substantial acreage of second crop can be cultivated only through mechanized land preparation, but mechanization is constrained by the acute shortage of fuel. A revised future cropping pattern, actual (1988-89) and provisional cropping pattern (1989-90) is presented in Annex 1.

Land Allotment

6. The current status of land allocation is presented in Annex 2. A total of 40,115 acres of land has been parcelled and 17,224 acres have been allocated. The remaining 17,447 acres would be allocated in 1990-91. The mission was informed that out of 17,447 acres, 1,200 acres would be allotted to the state enterprise and

300 acres to MAS, while rest of the land would be allotted to other farmers. MAS is preparing to conduct trials and demonstrations for salinity resistant varieties and deep water tolerant variety of paddy in the newly reclaimed areas. Thus the full potential of these polders would be attained after about 5-8 years after the completion of the construction work.

Project monitoring and Evaluation

7. The initial project monitoring results (Baseline survey) were reported by MAS in 1983. The mission was informed that the mid-term monitoring survey has been completed but evaluation report has not been yet written. The mission recommends that this evaluation should be completed soon to assist in writing of the final Project Completion Report (PCR).

Training of ID staff:

8. A detailed proposal for training of seven ID staff has been reviewed and approved by IDA. Funds are also available in the project for this training. The training would now commence from April 27 to June 16, 1990. The mission recommends that the training as proposed should be approved as soon as possible to enable Euroconsult to finalise the arrangements for this training.

Availability of Credit to Farmers

9. The mission was informed that during the FY 1988-89, K 5.4 million seasonal credit was given to the project farmers. Recovery of seasonal credit has been 100%. For FY 1989-90, K 13.5 million have been given a seasonal credit. No medium term loan was given in 1988-89, the figures for 1989-90 are being compiled.

Operating and Maintenance Arrangements

10. The mission was provided with full details operating and maintenance plan (draft) prepared by Paddy II Project for approval by ID. The earlier draft of these proposals were reviewed and commeted by IDA. The final draft has incorporated these comments. The mission recommends that the proposed plan should be approved as soon as possible.

Project Expenditure and Disbursement

11. The status is:

<u>Implementing Agency</u>	<u>Credit Allocation</u> (US \$ million)	<u>Disbursement</u> (US\$ million)	<u>Expenditure</u> up to Oct 31, 89 (Kyat million)
ID	25.00	26.66*	293.36
MAS	2.20	0.80	18.48
AMD	6.60	1.79	40.80
SLRD	0.20	0.14	1.04
MAB	0.50	-	-
Revolving fund	-	1.41	-
Total	34.50	30.80	353.68

* ID 23.51 + 3.15 Petroleum Product = 26.66

Audit reports and Financial Statement

12. The status of submission of these is:

<u>Implementing Agency</u>	<u>Audited Report</u> sent to IDA up to FY	<u>Unaudited Financial</u> statement sent to IDA up to FY
ID	1986-87	1987-88
MAS	1986-87	1987-88
AMD	1986-87	1987-88

The Audit reports for ID and MAS for FY 1987-88 are over due and the mission recommends that these be submitted to IDA as soon as possible.

Project Completion Report (PCR)

13. The mission explained to the implementing agencies the revised guidelines of the World Bank for preparation of PCR. It was agreed with all implementing agencies that Part II of PCR would be submitted to IDA by June 30, 1990.

P.M. Tamboli
IDA

U Tun Hlaing
Dy. DG/ID

Yangon, December 11, 1989.

Lower Myanmar Paddyland Development Project II
Polder-wise revised future cropping Patterns

Annex (1)
Page (1)

Sr. No.	Crops	Appraisal Target					Revised Target				
		Thongwa	Dauntgyi	Labutta	Baw - chaung	Total	Thongwa	Dauntgyi	Labutta	Baw - chaung	Total
1.	Paddy										
	(Main)	56200	51000	30000	35000	172200	62900	42603	25477	49110	180090
	(Irrigation)	6700	-	-	-	6700	1000	-	-	-	1000
2.	Jute	5100	-	-	-	5100	400	-	-	-	400
3.	Groundnut	12600	-	-	5900	18500	205	-	195	3000	3400
4.	Sunflower	-	-	-	-	-	12600	2200	1000	11000	26800
5.	Sesamum	-	-	-	-	-	-	1000	-	-	1000
6.	Pulses	12500	10200	6000	9000	37800	13500	3000	2200	1000	19700
7.	Others	4100	-	-	-	4100	2000	4000	700	-	6700
Total Sown acre		97300	61200	36000	49900	244400	92605	52803	29572	64110	239090
Net Acre of Land		62900	51000	30000	35000	175000	62900	42603	25477	49110	180090
Cropping Intensity		155%	120%	120%	143%	140%	147%	124 %	116%	131%	133%

Lower Myanmar Paddyland Development Project II
(1988-89) Actual and Provisional (1989-90) Cropping Pattern

Annex (1)
Page (2)

Sr. No.	Crops	(1988-89) Actual					Provisional (1989-90)				
		Thongwa	Dauntgyi	Labutta	Baw - Chaung	Total	Thongwa	Dauntgyi	Labutta	Baw - Chaung	Total
1.	Paddy (Rain)	46685	26470	23880	51478	148513	49634	27614	25232	48885	151365
2.	Jute	628	-	-	-	628	266	-	-	-	266
3.	Groundnut	149	-	20	1793	1962	-	-	-	-	-
4.	Sunflower	2655	98	36	2091	4880	-	-	-	-	-
5.	Sesamum	67	58	71	-	196	-	-	-	-	-
6.	Pulses	732	-	24	275	1031	-	-	-	-	-
7.	Others	2687	1413	-	-	4100	-	-	-	-	-
Total Sown acre		53603	28039	24031	55637	161310	49900	27614	25232	48885	151631
Net Acre of Land		46685	26470	23880	51478	148513	49634	27614	25232	48885	151365
Cropping Intensity		115%	106%	101%	108%	109%					

Lower Myanmar Paddyland Development Project II
Status of Land Allocation and Actual Sown during (1989-90)

Annex - 2

Sr. No.	Polder	Township	Land to Re-claimed (SAR)(ac)	Reclaimed and percelled area (ac)	Land Allocation		Balance to be allocated
					Plan	1989-90 Actual	
1.	Thongwa		<u>11000</u>	<u>17139</u>	<u>17139</u>	<u>3759</u>	<u>13380</u>
		Maubin	9900	16020 ✓	16020	2640	13380
		Kyaiklat	1100	1119	1119	1119	-
2.	Daunggyi (II)		<u>23000</u>	<u>14417</u>	<u>8973</u>	<u>5770</u>	<u>3203</u>
		Bogale	23000	14417	8973	5770	3203
3.	Labutta		<u>11000</u>	<u>4649</u>	<u>4649</u>	<u>3785</u>	<u>864</u>
		Labutta	11000	4649	4649	3785	864
4.	Bawchaung		<u>5000</u>	<u>3910</u>	<u>3910</u>	<u>3910</u>	-
		Syriam	5000	3910	3910	3910	-
Project total			50000	40115	34671	17224	17447

N.B Out of percelled area 5444 of land covered with mangrove trees will be utilized for fish and shrimp breeding ground.

MYANMAR
PADDYLAND II, KINDA TANK AND YE-U PROJECTS
December 1989 Supervision Mission
Telex to the Government

-SUBJECT: MYANMAR - 835-BA
-DRAFTED BY: P. TAMBOLI, ASTAG EXT: 73519
-FILENAME: 835BA SPN TELEX
-FOLDER: TAMBOLI *12*
-AUTHORIZED BY: D. M. DOWSETT COIROLO, AS2AG
-CC: Mr. SRIVASTAVA (CON)

713 21300 =
-MINISTRY OF PLANNING AND FINANCE
-YANGON, MYANMAR
-ATTN: H.E. MAJOR GENERAL CHIT SWE, MINISTER
713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-ATTN: U THEIN TUN (DG/ID), U MAUNG BO (DG P AND S/MAF)
713 21233 =
-U AUNG KO
-DG/FERD
-YANGON, MYANMAR
713 21407 =
-UNDEVPRO
-YANGON, BURMA
-ATTN: MR. KITATANI, RESIDENT REPRESENTATIVE
BT

WASHINGTON, DC - JANUARY 3, 1989
FOR H.E. MAJOR GENERAL CHIT SWE (MINISTER, MAF) COPIES U TEIN TUN (DG/ID), U SOE THWIN (DG/FERD), U MAUNG MAUNG BO (DG/P AND S, MAF) U TIN HLAING (MD/MAS, MYANMAR AGR SERVICE), AND MR. KITATANI (UNDP) REF MYANMAR PADDYLAND II PROJECT (CR 835-BA) AND IDA MISSION OF DECEMBER 1989.

WE HAVE REVIEWED THE MISSION'S AIDE MEMOIRE FOR THE PROJECT AGREED WITH YOU AND UNDP IN THE WRAP-UP MEETING OF DECEMBER 11, 1989. WE CONCUR WITH MISSION'S RECOMMENDATIONS WITH THE FOLLOWING OBSERVATIONS:

(AAA) WE NOTE WITH SATISFACTION THAT DIESEL SUPPLIES ARE ADEQUATE AND HOPE THAT THESE WILL BE MAINTAINED AT REQUIRED LEVEL. WE ARE, HOWEVER, CONCERNED AT THE SERIOUS SHORTAGES OF LUBRICANTS.

(BBB) THE PROJECT HAS TO BE CLOSED BY APRIL 30, 1990, CORRESPONDING TO SPECIAL FOURTH EXTENSION OF CLOSING DATE. THE BALANCE CIVIL WORKS CAN BE COMPLETED AND FOR THAT PURPOSE WE URGE YOU TO PROVIDE SUFFICIENT LUBRICANTS.

(CCC) WE NOTE THAT LAND IS BEING ALLOCAED TO THE FARMERS ON PERMANENT BASIS INSTEAD OF EARLIER ONE YEAR BASIS AND LANDS ORIGINALLY EARMARKED FOR STATE FARMS AND COOPERATIVE FARMS ARE ALSO BEING GIVEN TO FARMERS.

(DDD) USE OF CREDIT BY FARMERS IS GOOD BUT YIELDS ARE NOT INCREASING DUE TO NON-AVAILABILITY OF FERTILIZERS. ID AND AC HAVE

TO MAKE SPECIAL EFFORTS FOR INDUCING FARMERS TO GROW THE
SECOND CROP AND MAKING NECESSARY FACILITIES AVAILABLE

(EEE) DECISION ON ORGANIZATIONAL SETUP FOR OPERATION AND
MAINTENANCE AFTER COMPLETION, INCLUDING AVAILABILITY OF
MAINTENANCE EQUIPMENT AND ANNUAL REQUIREMENT OF FUNDS,
SHOULD BE TAKEN AS SOON AS POSSIBLE.

(FFF) WE LOOK FORWARD TO RECEIVING PART II OF THE PCR AS PER NEW
GUIDELINES OF WB, BY JUNE 30, 1990.

WE THANK YOU VERY MUCH FOR THE COURTESIES EXTENDED TO THE
MISSION.

WITH WARM REGARDS, D. M. DOWSETT COIROLO, CHIEF, AS2AG

MYANMAR
PADDYLAND DEVELOPMENT II PROJECT
Cr. 835-BA
December 1989 Supervision Mission
Compliance with Covenants

<u>Section</u>	<u>Description</u>	<u>Comments</u>	<u>Status</u>
3.02	Employment of Consultants by MAB.	Carried out.	OK
3.03 (a)	Maintain PIC.	Carried out.	OK
3.03 (b)	Maintain Project Unit.	Carried out.	OK
3.04 (a)	Adopt T & V system for extension.	Carried out.	OK
3.04 (b&c)	Appoint Extension staff.	Carried out.	OK
3.05	Appoint ID staff.	Carried out.	OK
3.07	Project Monitoring Unit to undertake follow up surveys.	Bench Mark Survey report prepared in 1983. Midterm evaluation report in preparation final survey planned for 1990.	PROG
3.08	Prepare Completion Report.	Work has been started.	NYD
3.10	Borrower to ensure land allotment.	Land is being allocated on permanent basis to farmers identified after socio-economic surveys.	PROG
3.11	AMD to charge full costs of farm machinery repair.	Being carried out.	OK
3.12 (a)	Borrower to provide credit to farmers.	Both long and short term credits are being utilized by farmers.	OK
3.13 (a)	PIC to report estimates to MAF and IDA for each year.	PIC review of estimates being carried out.	OK
3.14	Borrower to review and revise paddy prices.	Prices are now market based.	OK
3.16	ID to establish and equip O&M units.	Carried out for completed polders. Final arrangements under consideration.	PROG
4.02	Audit Reports to be submitted not later than 9 months and Unaudited Financial Statement within 6 months of close of FY.	Audit reports received upto 1986-87 for ID and MAS and 1985-86 for AMD.	PROG

MYANMAR
PADDYLAND II, KINDA TANK AND YE-U PROJECTS
December 1989 Supervision Mission
List of Persons Met

Irrigation Department

U Thein Tun
U Tun Hlaing
U Maung Maung Thwin
U Kyan Sein
U Ba Hnin Chit
U Ba Chit
U Aung Par Thein
U Htwe Myint
U Tin Maung
U Khin Lug
U Tint Swe
U Tin Maung Win
U Myat Soe
U Thin Lwin
U Hla Myint

Director General
Deputy Director General
Director Stores
Project Director, Ye-U
Director Design
Project Director, Kinda
Project Director, Tank
Project Director, Paddy II
Superintending Engineer Mechanical
Assistant S.E. Mechanical
Additional Director (Works)
Deputy Director (Works)
E. Engineer (P&D)
E. Engineer
Assistant Engineer

Ministry of Agriculture and Forests

U Kyaing

Additional Director, (Planning & Statistics)

Foreign Economic Relations Department

U Aung Kow

Deputy Director

Auditor General's Office

Daw Thinn Thiun

Director

General Administration Department

U Kyaw Myint

Deputy Director

Settlement and Land Records Department

U Than Swe

U Kyi Shein

Deputy Director General

Assistant Director

Myanma Agriculture Service

U Aung Thaung

U Tin Hla

U Khin Maung Aye

U Hla Oo

General Manager (Extension)

Project Director

Project Manager Extension

Deputy General Manager (Planning)

Myanma Construction Enterprise

U San Tin

U Sein Htoon

Staff Officer I (Electrical)

Staff Officer II (Water Supply, Sanitation)

Agriculture Mechanization Department

U Min Aung

U Kyee Nyunt

Director Accounts

Director Planning

Housing Department

U Htay Aung

Depy. Director, (Water Supply & Sanitary Planning)

Myanma Agriculture Bank

U Thein Myint

Manager

Myanma Electric Power Enterprise

U Lay Lwin

U Ko Ko

Superintending Engineer

Assistant Engineer

MYANMAR
LOWER BURMA PADDYLAND DEVELOPMENT II PROJECT (Cr. 835-BA)
December 1989 Supervision Mission
Schedule of Disbursement

<u>Year</u>	<u>SAR</u>	<u>Cummulative Disbursement</u>	
		<u>Actual</u>	<u>Anticipated</u>
FY 1979	0.3	0.0	
FY 1980	0.4	6.6	
FY 1981	14.4	10.1	
FY 1982	22.9	13.3	
FY 1983	28.0	15.0	
FY 1984	31.6	17.9	
FY 1985	33.8	19.0	
FY 1986	34.5	20.3	
FY 1987	34.5	24.0	
FY 1988	34.5	25.4	
FY 1989	34.5	30.8	
FY 1990	34.5	32.5	2.5

* October 1989.

THE GOVERNMENT OF THE UNION OF MYANMAR

MINISTRY OF AGRICULTURE & FORESTS

IRRIGATION DEPARTMENT (HEAD OFFICE)

KANBE ROAD, YANKIN P.O., YANGON MYANMAR.

TELEGRAM

IRRIGATION YANGON

TELEX 21518 IRRI BM

56156

56570

TELEPHONE 56604

56610

56863

No. 10640 / 102SATA VOL.III

Date the, 22 December 1989.

To,

Ms. D.M. Dowsett-Coirolo

Chief, Agriculture Operations Division

Country Department II

International Development Association

1818 H Street, N.W., Washington, D.C. 20433

U.S.A.

Dear Ms. Dowsett-Coirolo,

Procurement of Construction Materials and Mild Steel
Plates for Paddyland Development Project II (Credit
835-BA)

Reference: Bank's telex of 22 February 1989

Please find enclosed a copy each of the analysis of bids received under the prudent shopping procedure for the procurement of the items of stores and related contract award as enumerated below for your reference and record :

S.N.	Stores	Qty.	Contract award	Total US\$ Equiv: F.O.B/C&F/C.I.F.
<u>Foreign Quotation No.6(Q)CONST/IRR/IDA-II/88-89</u>				
1	Construction Materials	Lot	Pan Asian Metal Pte. Ltd., Singapore	39682 40879 41078
2	Mild Steel Plates	300 Sheets	-"	20583 21528 21720

With best regards.

Yours Sincerely,

for Director General

(MAUNG MAUNG THWIN-DIRECTOR(STORES))

CC:102SATA(72)(PAN)

1990 JAN 19 PM 3:07
INCOMING MAIL UNIT

1990 JAN 19 PM 3:07

INCOMING MAIL UNIT

1895 - 1900

Cr. 835 BA

THE WORLD BANK/INTERNATIONAL FINANCE CORPORATION
SRI LANKA RESIDENT MISSION
P O BOX 1761
COLOMBO, SRI LANKA
FACSIMILE TRANSMITTAL FORM

DATE: NOVEMBER 9, 1989

MSG. NO: 260/1

NUMBER OF

PAGES: 2 (Including this page)

FROM: MR. J. SRIVASTAVA

Sanolappa

TO: COMPANY/ORGANIZATION: INTBAFRAD

CITY AND COUNTRY: WASHINGTON, D.C.

FOR THE ATTENTION OF: MS. DONNA DOWSETT-COIROLO

DEPT/DIV: AS2AG

ROOM NO: E-8-017

FAX NUMBER:

SUBJECT:

For your information, the attached message was telexed
to Burma,

Attach:

cc:

If you experience any problems with this transmission, please call back
as soon as possible:

Phone: 548070/71, 21840

Fax No: 540357

Telex No: 21410 INDEVAS CE

21410INDEVAS CE
QTS 13767
11/07 1530
PTS
111+
MOM

260/2

INTLX CE POS 30*
21410INDEVAS CECOUL D U PLS GET ME BURMA 21311+
21311 AGRICO BM

21410INDEVAS CE
7 NOVEMBER 1989

DIRECTOR GENERAL
AGRICULTURAL MECHANIZATION DEPT.
RANGOON, BURMA

REF. PADDY LAND DEVELOPMENT II PROJECT CREDIT 835 BA
YR TLX OF NOV. 3, 1989.

WE HAVE NO OBJECTION TO YOUR PROCUREMENT OF SPARE PARTS FOR
KOMATSU CRAWLER TRACTORS AGAINST THE SUM OF US DLRS 264,225
ALLOCATED BY PROJECT IMPLEMENTATION COMMITTEE TO AGRICULTURAL
MECHANIZATION DEPT. FOR SUCH PURCHASE.

WARM REGARDS
SRIVASTAVA
FOR DOWSETT CAIROLO, DIVISION CHIEF, AS2AG

001.5
11/07 1534

OFFICE MEMORANDUM

Cr. 835 BA

DATE: November 8, 1989

TO: Mr. P. Tamboli and J. Srivastava, ASTAG

FROM: D. M. Dowsett-Collopy, Chief, AS2AG

EXTN: 76216

SUBJECT: MYANMAR - Seeds II Project (Cr. 1616-BA)
 Paddy II Project (Cr. 835-BA) ✓
 Kinda Project (Cr. 1031-BA)
 Tank I Project (Cr. 1315-BA)
 Ye-U Project (Cr. 1731-BA)

Supervision Mission Terms of Reference

1. **Mr. Tamboli** will arrive in Yangon around November 30, 1989, for a period of about three weeks and **Mr. Srivastava** will arrive Yangon around December 10, 1989, for a period of about two weeks.

2. **Mr. Tamboli** will be responsible for full supervision of Seeds II and Paddy II Projects and will provide support on agricultural aspects of Kinda, Tank I and Ye-U Projects.

3. **Mr. Tamboli** will pay particular attention to the following specific topics:

(a) **Seeds II Project**

- (i) Progress of seed production and procurement of certified seeds;
- (ii) Progress of development of each of the existing 12 central farms for basic seed production;
- (iii) Status of procurement of goods and services;
- (iv) Status of installation of seed processing plants;
- (v) Status of applied research and training;
- (vi) Requirement of additional technical assistance; and
- (vii) Project accounts.

(b) **Paddy II**

- (i) All aspects, including program for remaining civil works, receipt of lubricants and arrangements for operation and maintenance;
- (ii) Status of training;

- (iii) Land allocation program;
 - (iv) Status of pumping stored water;
 - (v) Cropping pattern;
 - (vi) Initiation of preparation of project completion report; and
 - (vii) Project accounts.
- (c) **Tank I and Kinda.** Review of agricultural aspects and cropping patterns developing both in the old and new irrigation areas.

4. **Mr. Srivastava** will pay particular attention to the following specific topics:

- (a) **Ye-U Irrigation**
- (i) Design of civil works for rehabilitation, implementation program;
 - (ii) Follow up of the August 1989 mission for inventory management and workshop improvement; and
 - (iii) Review progress of the Rehabilitation Master Plan and issuance of tender documents.
- (b) **Tank I and Kinda Projects.** All aspects of project implementation and initiation of PCRs for both projects.

5. While in Yangon, you will lease with UNDP Yangon.

6. On return to Washington, **Mr. Tamboli** will submit full supervision reports for Seeds II and Paddy II, while **Mr. Srivastava** will submit full supervision reports for Kinda, Tank I and Ye-U Projects.

cc: Messrs./Mesdames Kaji, ASTDR
Cleave, ASTDR
Golan, ASTDR
Ikram, AS2CO
Redfern, AS2CO
Grimshaw, ASTAF
Pennell, AS3AG
de Vera, ASTAG
Frederiksen, ASTAG
Antholt, ASTAG
Salman, LEGAS
Quintos, LOAAS
Asia Files

PTamboli:mtr

835 BA

FORM 1884
(3-88)

THE WORLD BANK/INTERNATIONAL FINANCE CORPORATION

Washington, D.C. 20433

U.S.A.

FACSIMILE TRANSMITTAL FORM

(see instructions on reverse)

DATE: November 3, 1989

89 NOV -4 AM 5:41

NUMBER OF

PAGES: 2 (Including this page)

TELEX AND CABLE SECTION USE ONLY	
MSG. NO.	528/1
DURATION OF CALL	MINS.

FROM: D.M.Dowsett-Coirolo, Chief, AS2AG Extension 76216 Dept./Div. Nos. 254/20

TO: COMPANY/ORGANIZATION: INTBAFRAD
CITY AND COUNTRY: COLOMBO 3, SRI LANKA
FOR ATTENTION OF: MR. HARI AGGARWAL, RESIDENT REPRESENTATIVE

FACSIMILE/
TELEFAX NO.:

(954) 540357

SUBJECT:

BURMA - LOWER BURMA PADDY LAND DEV. PROJECT II (Cr. 835BA)


Grateful if your office could arrange delivery of the attached telex to Mr. Jagdish Sirivastava, on his arrival at LANKA OBEROI HOTEL, 77-83 STEUART PL (Phone 20001) on November 6. Thanks.

D. M. Dowsett-Coirolo


Jagdish:

Please send an appropriate reply to the attached telex of November 3 from the DG, AMD, Yangon. Thanks.

Donna



cc:



Transmission authorized by: D. M. Dowsett-Coirolo, Chief, AS2AG

Original to be returned to: Barbara Walker

Room No. E-8017

If you experience any problems with this transmission, call us back as soon as possible.

Phone: (202) 477-2805

Facsimile (TELEFAX): (202) 477-6391 (4 lines)

TELEX: RCA - 248423 WORLDDBK; ITT - 440098 WORLDDBANK;

FTCC - 82987 WORLDDBK; TRT - 197688 WORLDDBANK; WUI - 64145 WORLDDBANK

AS2AG AS2AG AS200

.TCP PJ

* AS2AG *

11-3

J. Swatun

528/2

JWS0209 ZOY574 IN 03/04:13 OUT 03/04:11
440098 030413 4284600

TO : WORLD BANK 1818H STREET, N.W. WASHINGTON DC-20433 USA
TELEX NO. ITT 440098 W.D.C.
FROM : 21311 AGRICO BM YANGON
DATED : 3-11-89

89493 (5/310) ATTENTION AGRICULTURAL DIVISION COMMA TECHNICAL
DEPARTMENT COMMA ASIA REGION STOP WE NEED TO PURCHASE KOMATSU
CRAWLER SPARES UNDER LOWER BURMA PADDY LAND DEVELOPMENT PROJECT
TWO CREDIT NO 835BA STOP 1-11-89 PROJECT IMPLEMENTATION COMMITTEE
MEETINGS HAD APPROVED AND ALLOCATED USDLR 264225 TO AMD FOR KOMATSU
CRAWLER SPARE PARTS STOP WE HAD PURCHASED SPARES IN 1979 TOGETHER
WITH THE CRAWLERS AND IN 1984 STOP AT PRESENT THE 20 NOS CRAWLERS
ARE IN NEED OF SPARE PARTS STOP WITH YOUR KIND APPROVAL WE WOULD
LIKE TO PURCHASE THE KOMATSU CRAWLER SPARE PARTS OF THE SAID
AMOUNT IN THIS 1989-90 BUDGET YEAR FROM MANUFACTURER STOP
AWAITING YOUR FINAL APPROVAL

DIRECTOR GENERAL
AGRICULTURAL MECHANIZATION DEPARTMENT

21311 AGRICO BM

=11030430

NNNN

WORLD BANK TMS

ZCZC ASIF8997 JWS0209

***** BA
***** CR 835

ASTAG AS2AG AS2CO
REF : TCP PJ

JWS0209 ZOY574 IN 03/04:13 OUT 03/04:11
440098 030413 4284600

TO : WORLD BANK 1818H STREET, N.W. WASHINGTON DC-20433 USA
TELEX NO. ITT 440098 W.D.C.
FROM : 21311 AGRICO BM YANGON
DATED : 3-11-89

89493 (5/310) ATTENTION AGRICULTURAL DIVISION COMMA TECHNICAL
DEPARTMENT COMMA ASIA REGION STOP WE NEED TO PURCHASE KOMATSU
CRAWLER SPARES UNDER LOWER BURMA PADDY LAND DEVELOPMENT PROJECT
TWO CREDIT NO 835BA STOP 1-11-89 PROJECT IMPLEMENTATION COMMITTEE
MEETING HAD APPROVED AND ALLOCATED USDLR 264225 TO AMD FOR KOMATSU
CRAWLER SPARE PARTS STOP WE HAD PURCHASED SPARES IN 1979 TOGETHER
WITH THE CRAWLERS AND IN 1984 STOP AT PRESENT THE 20 NOS CRAWLERS
ARE IN NEED OF SPARE PARTS STOP WITH YOUR KIND APPROVAL WE WOULD
LIKE TO PURCHASE THE KOMATSU CRAWLER SPARE PARTS OF THE SAID
AMOUNT IN THIS 1989-90 BUDGET YEAR FROM MANUFACTURER STOP
AWAITING YOUR FINAL APPROVAL

DIRECTOR GENERAL
AGRICULTURAL MECHANIZATION DEPARTMENT

21311 AGRICO BM

=11030507

ALT RTD FROM:ASII

NNNN

ZCZC ASIF8508 S2AS0944

***** BA
***** CR 835

WDIAL
REF : AS2AG
OINFO

-SUBJECT: CR835-BA- PADDYLAND DEVELOPMENT PROJECT II
-FILENAME: CR835BA
-DRAFTEE: BPHILLIPS/BP EXT: 72453
-AUTHORIZED BY: D.M. DOWSETT-COIROLO, CHIEF, AS2AG
-CW AND CC: MR. SRIVASTAVA
-CC: \

713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-FOR U THEIN TUN
BT
WASHINGTON, DC - 30-OCT-89
FOR U THEIN TUN, DIRECTOR GENERAL, RE PADDYLAND DEVELOPMENT
PROJECT II (CREDIT 835-BA).

THIS IS TO ACKNOWLEDGE RECEIPT OF YOUR LETTER NO. 8401/SA
KLA/IDA/835BA OF 11 OCTOBER 1989, AND THE ATTACHED COPY OF THE
AUDIT REPORT FOR FISCAL YEAR 1986-87 TOGETHER WITH PROJECT
DIRECTOR'S REPLY TO POINTS RAISED THEREIN. THANKS AND REGARDS,
D.M. DOWSETT-COIROLO, CHIEF, AS2AG

=10310939

ALT RTD FROM:ASIO

IN DROPCOPY OF:S2AR

NNNN

WDIAL
ASTAG
OINFO

-SUBJECT: MYANMAR - PADDYLANDS II PROJECT, CR 835-BA
-DRAFTED BY: JSRIVASTAVA:HW EXT: 78086
-FILENAME: JS TELEX
-FOLDER: TELEX
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MR. P. TAMBOLI (O/R) (ASTAG)

713 21518 =

-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-ATTN: U THEIN TUN DG/ID
-COPY: U HTWE MYINT, DIRECTOR PADDY
BT

WASHINGTON, DC - OCT-24-89

FOR U THEIN TUN, DG/ID, COPY U HTWE MYINT, DIRECTOR PADDY, YANGON
MYANMAR, RE: PADDYLANDS II PROJECT, CR, 835-BA, ATTENTION IS
INVITED TO YOUR PROPOSAL FOR OVERSEAS TRAINING IN LAND RECLAMATION
AND DRAINAGE AND STUDY TOUR OF A FEW ID ENGINEERS, DETAILS FOR WHICH
WERE TO BE WORKED OUT BY EUROCONSULT, NETHERLANDS. WE WOULD
APPRECIATE INFORMATION IF THE DETAILED PROPOSAL FOR TRAINING HAS
SINCE BEEN APPROVED BY THE MINISTRY OF AGRICULTURE AND FORESTS, AND
WHEN WE COULD EXPECT TO RECEIVE IT FOR REVIEW. THANK YOU AND WARM
REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

=10271409

ALT RTD FROM:ASIO

IN DROP-COPY OF:STAR

NNNN

DDE 16/27
B. Philipps / JSunshana

THE GOVERNMENT OF THE UNION OF MYANMAR

MINISTRY OF AGRICULTURE & FORESTS

IRRIGATION DEPARTMENT (HEAD OFFICE)

KANBE ROAD, YANKIN P.O., YANGON MYANMAR.

CR 835-BA

TELEGRAM

IRRIGATION YANGON

TELEX 21518 IRRI BM

56156

56570

TELEPHONE 56604

56610

56863

No. 8401 / Sa. Kha/IDA/835BA

Date the, 11th October. 1989.

To,

International Development Association

1818 H, Street, N.W,

Washington D.C. 20433

U . S . A.

Dear Sir,

Subject : : Paddyland Development Project
Phase II (IDA Credit No.835 BA)

Reference: ; International Development Association Telex
No.ZCZC TBX 27302 ATAS 1214 Washington, D.C
Dated 29th September 1989.

In accordance with section 4.02 of the Credit Agree-
ment 835BA, we have pleasure in forwarding herewith the Audit
Report on the accounts of Paddyland Development Project Phase
II (Irrigation Department) for the fiscal year 1986-87 together
with Project Director's replies to points raised therein, for
favour of your kind perusal.

Kindly acknowledge receipt

Yours faithfully,

2-2-11/10
(THEIN TUN)
Director General

cc: Project Director, Paddyland Development Project Phase II,
Irrigation Department, Yangon, Myanmar.

cc: Project Director, Tagaytay Development Project Phase II,

Director General
(Manila)

RECEIVED

89 OCT 26 PM 4:06

LONG ISLAND CITY

RECEIVING MAIL UNIT

King's Acknowledgment Receipt

Balance of Long King Receipt.

With Project Director, a letter to points raised project, for
II (Infrastructure Department) for the fiscal year 1989-90 together
Report on the accounts of Tagaytay Development Project Phase
ment 822BV, we have pleasure in forwarding herewith the audit
in accordance with section 4.05 of the Credit Agree-

dated 20th September 1988.

NO. 2080 LEX 52205 WAVE 1514 Washington, D.C.

Reference: : International Development Association Telex

Phase II (IDA Credit No. 822 BV)

Subject: : Tagaytay Development Project

Best 211

U.S.A.

Washington D.C. 20432

1818 N. Street, N.W.

International Development Association

To

Enclosed

80

89 OCT 26 PM 4:06

October 3, 1989

U Thein Tun
Director General
Irrigation Department
Kanbe Road
Yangon
Myanmar

Dear U Thein Tun:

Re: MYANMAR - Paddyland Development II Project, Cr. 835-BA

I refer to the draft Operation and Maintenance (O&M) Plan for the project, which U Htwe Myint, Director Paddy II provided to Mr. Srivastava during his August visit to Yangon. We have the following comments for your consideration.

- 1) The plan should give an idea of the O&M work load involved. Though structures to be maintained at each polder are listed, the staff needed regularly for operation is not identified separately from maintenance. The only operational requirement would be the raising and lowering of sluice gates, the frequency of which would depend on the regulating orders for maintaining the desired water level in the drains. For maintenance, cross sections of embankments and drains have to be taken at a suitable interval, and based on survey results, section improvement of the embankments and the drains needs to be carried out. Maintenance would also require cleaning deposits in the river channels downstream of the sluices. All repair work on the embankments could be planned by manual labor, except for any major erosion threat or actual damage when equipment can be rushed from a central place. The plan should therefore be revised bringing out clearly the requirements and then specifying staff and machines to meet the workload.
- 2) Annex 1 to this letter shows the structures for O&M in each polder and the staff proposed. Annex 2 shows the machines considered necessary for maintenance and the mechanical staff required. There does not appear to be a clear yardstick or rationale for either staff or machinery. The large volume of labor should be justified.
- 3) The organization charts show the polders to be allocated to Yangon, Maubin, Pyapon and Labutta divisions. These divisions would have other polders to maintain as well. It is not understood therefore how in Annex 2 (T-7) full EE is shown against Daunggyi and Labutta polders. The charts should be checked in respect of Assistant Executive Engineers and office staff of AEs.
- 4) The actual expenditure on operation and maintenance during the past years and anticipated for the future is compared below:


<u>Fiscal Year</u>	-----Actual-----		-----Anticipated-----	
	<u>1987-88</u>	<u>1988-89</u>	<u>1989-90</u>	<u>1990-91</u>
Staff Salaries and Allowances	128,731	1,496,283	8,630,100	7,710,457
Travelling Allowance	65,509	149,948	1,665,000	1,720,000
Office Expenditure	204,375 ¹	Charged to const.	678,740 ¹	711,800
Maintenance Costs	570,102	2,001,051	10,687,540	13,773,500
Total O&M Cost	968,717	3,647,282	21,661,380	23,915,757

The anticipated O&M cost of about Kyats 24 million for 183,421 acres gives a per acre O&M cost at Kyat 130 (US\$20/acre). We suggest that funds needed should be correlated to O&M requirements (para 1).

- 5) Our next mission, tentatively scheduled for late November 1989, would like to discuss the following aspects of O&M with you and U Htwe Myint:
- (a) operating manuals for sluices of each polder;
 - (b) requirements of operation and maintenance separately for each polder;
 - (c) overall work loads of these divisions that will be responsible for O&M of Paddy II polders; and
 - (d) facilities (staff, equipment, and funds) needed for assuring proper O&M .

With kind regards.

Sincerely yours,



Yves Wong
Acting Chief,
Agriculture Operations Division
Country Department II
Asia Region

¹ Should be charged to construction.

cc: Mr Tamboli (ASTAG)

JSrivastava:hw

J. Srivastava
10/3

Comparison of the Workload with the O&M Civil Staff of Each Polder

EE i/c	Polder	Area (Acres)	Embankment (Miles)	Drainage Main/Laterals (Miles)	Gated Sluices & Locks	Other Structures	O&M Buildings	AEE	AE	SAE	Canal insp/sub. insp	Surveyor	AE Off Staff	Labor
Maubin	Thongwa	65,282	67	39.4/25.6	7	?	48	3	1	4	2/4	4	15	346
Pyapon	Daunggyi	42,603	76	26.3/30.7	5	?	26	1	1	4	2/4	4	11	212
Labutta	Labutta	26,426	57	2.0/3.0	12	?	27	1	1	2	1/2	2	9	134
Yangon	Bawchaung	49,110	34	4.6/97.4	6	?	25	-	1	2	1/2	2	11	185

EE i/c = Executive Engineer In-charge
 AEE = Assistant Executive Engineer
 AE = Assistant Engineer
 SAE = Sub Assistant Engineer
 insp = inspector
 Sub insp.= Sub inspector

Equipment and Mechanical Staff for Maintenance

Polder	-----Staff-----		-----Equipment for Maintenance-----								Pe Daung	
	SAME	Staff	Backhoe	Scraper	Tractor	Generator	Dredger	Tipper	Unifloat		Large	Small
Thongwa	1	59	3	3	3	1	1	2	1		2	2
Daunggyi	1	49	3	3	3	1	-	2	1		1	2
Labutta	1	19	1	1	1	1	-	2	-		-	2
Bawchaung	1	17	1	1	1	1	-	2	-		-	-

SAME = Sub Assistant Mechanical Engineer.

835 BA
THE GOVERNMENT OF THE UNION OF MYANMAR
MINISTRY OF AGRICULTURE AND FORESTS
IRRIGATION DEPARTMENT(HEAD OFFICE)
KANBE ROAD, YANKIN P.O., YANGON, MYANMAR

Tamboli/Srivastava
kindly review +
draft reply
JW.
15/24

9999/ Sa Kha/IDA/835 BA.

Dated the 29th September 1989

To,

International Development Associal
1818 H Street, N.W
Washington D.C. 20433
U . S . A .

Dear Sir,

Re:- Paddyland Development Project (2)
Credit No.835 BA UR

In accordance with section 4.02 of the Credit Agreement 835 BA, we are pleased to forward herewith the Financial Statement for the year 1988-89 related to the above-mentioned project, for favour of your perusal.

Please acknowledge receipt.

Yours faithfully

d. - 29/9
(THEIN TUN)

Director General.

c.c.

- (1) Director General, Auditor General's office Yangon, Myanmar.
- (2) Director General, Foreign Economic Relations Department Yangon, Myanmar.
- (3) Director General, Planning and Statistic Department Ministry of Agriculture and Forests, Yangon Myanmar.
- (4) Project Director, Paddyland Development Project(2) Irrigation Department, Yangon, Myanmar.

...

Nyunt/*

INCOMING MAIL UNIT

FILED FOR GENERAL

10713. ESTIPULATA

LEADON OF LORD BERKELEY.

CLGJF 40-992 BW

D. G. L. GIL'

12

102

UNIVERSITY OF CALIFORNIA LIBRARY

835 BA

THE GOVERNMENT OF THE UNION OF MYANMAR
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., YANGON, MYANMAR
+++

No. 8002 /Sa Kha/IDA/835 BA
Dated the 29th September 1989.

To,

International Development Association
1818 H Street, N.W
Washington D.C. 20433
U . S . A.

Dear Sir,

Re:- Lower Myanmar Paddyland Development Project
Phase II (Credit No. 835 BA) 42

In accordance with section 4.02 of Credit No. IDA 835 BA, we have pleasure in forwarding herewith the Audit Opinion on the Statement of Expenditure on civil works under Lower Myanmar Paddyland Development Project Phase II (Irrigation Department) for the period 1st April 1986 to 31st March 1988, together with Project Director's replies to points raised therein, for favour of your kind perusal.

Please acknowledge receipt.

Yours sincerely

29/9
(THEIN TUN)

Director General

c.c.

- (1) Director General, Auditor General's Office, Yangon, Myanmar.
- (2) Director General, Foreign Economic relations Department, Yangon, Myanmar.
- (3) Director General, Planning and Statistic Department, Ministry of Agriculture and Forests, Yangon, Myanmar.
- (4) Project Director, Lower Myanmar Paddyland Development Project Phase II, Irrigation Department, Yangon, Myanmar.

Nyunt/*

ZCZC ASIF5554 STAS1214

***** BA
***** CR 835

WDIAL
REF : ASTAG
OINFO

-SUBJECT: MYANMAR - PADDYLAND II PROJECT, CR. 835-BA
-DRAFTED BY: JSRIVASTAVA:HW EXT: 78112
-FILENAME: JS TELEX
-FOLDER: TELEX
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MR. TAMBOLI (ASTAG)

713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-ATTN: U THEIN TUN, DG/ID
-COPY: U HTWE MYINT, DIRECTOR PADDY II PROJECT
BT

WASHINGTON, DC - 29-SEP-89
FOR U THEIN TUN, DG/ID, COPY U HTWE MYINT, DIRECTOR PADDY II
PROJECT. RE: SECOND PADDYLAND DEVELOPMENT PROJECT, CR. 835-BA. OUR
SUPERVISION MISSION OF MAY 1989 WAS INFORMED BY AG, ID AND MAS THAT
THE AUDIT REPORTS FOR THE ACCOUNTS OF ID, MAS FOR THE FISCAL YEARS
1986-87 HAD BEEN SENT TO THE BANK AND THE AUDIT REPORTS FOR 1987-88
WERE IN FINAL STAGE AND WOULD REACH THE BANK SOON. AMD HAD ALSO
INDICATED THAT THE AUDIT REPORTS FOR 1986-87 AND 1987-88 ACCOUNTS
WOULD BE EXPEDITED. OUR RECORDS SHOW NON RECEIPT OF THE AUDIT
REPORTS FOR ID AND MAS FOR FY 1986-87. WOULD APPRECIATE IF COPIES
OF THESE TWO REPORTS ARE SENT TO US AND IF WE ARE INFORMED WHEN THE
OTHER REPORTS MIGHT BE EXPECTED, AFTER ASCERTAINING THE SITUATION
FROM AG, AMD, AND MAS. THANK YOU AND BEST REGARDS. D. M.
DOWSETT-COIROLO, CHIEF, AS2AG.

=10030609

ALT RTD FROM:ASIO

IN DROP-COPY OF:STAR

NNNN

ZCZC ASIF5216 JWS0079

***** BA
***** CR 835

AS2AG AS2CO
REF : TCP PJ

JWS0079 ZMU288 IN 28/22:57 OUT 28/23:55
440098 282257 3393676

TO : INTBAFRAD WASHINGTON USA.
FM : PLANNING N STATISTICS DEPARTMENT MINISTRY OF AGRICULTURE
AND FORESTS. YANGON MYANMAR.
TLX NO. 21518 IRRI BM
SL NO : 89149/ID
DT : 29TH SEP 89

FOR MS D,M, DOWSETT-COIROLO DIVISION CHIEF COUNTRY DEPT II(.)
THANKS YRTEL OF 08 SEPT 89 REGARDING STATUS OF LUBRICANTS FOR
PROJECT WORKS AND PADDY II PROJECT IN PARTICULAR (.) WE
APPRECIATE YOUR CONCERN ON SHORTAGES OF LUBRICANTS FOR PROJECT
WORKS IN ORDER NOT TO DELAY IMPLEMENTATION OF PROJECTS (.)
MINISTRY OF AGRICULTURE AND FORESTS (MAF) IN CLOSE COOPERATION
AND COORDINATION WITH MINISTRY OF PLANNING N FINANCE (MPF) AND
MINISTRY OF ENERGY (MG) IS TAKING URGENT ACTIONS TO FULFIL THE
LUBRICANT REQUIREMENTS FOR ALL PROJECT WORKS (.) SUPPLY OF
LUBRICANTS TO PADDY II AND OTHER PROJECTS ALLOCATED BY MINISTRY
OF ENERGY DURING AUGUST AND SEPTEMBER 1989 IMPROVED CONSIDERABLY
AND WILL BE MAINTAINED UNTIL PROJECT COMPLETION AS MENTIONED
IN IRRIGATION DEPT. DG'S TELEX SENT TO YOU ON 14 SEPT 89(.)
INSTRUCTIONS HAVE BEEN GIVEN TO ALL THE DEPARTMENT AND SERVICES
CONCERNED UNDER MAF TO MONITOR FUEL OIL AND LUBRICANT
AVAILABILITY STATUS FOR ALL PROJECTS, TO UTILIZE THE AVAILABLE
SUPPLIES EFFICIENTLY, AND TO KEEP YOU ADVISED OF THE ACTION
TAKEN AND ACTUAL RECEIPT OF LUBRICANTS. THANK YOU AND BEST
REGARDS. MAUNG MAUNG BO DG. PLANNING AND STATISTICS DEPARTMENT.
MINISTRY OF AGRICULTURE AND FORESTS.

=09290606

ALT RTD FROM:ASII

NNNN

ZCZC ASIF4363 STAS1193

***** BA
***** CR 835

WDIAL
REF : ASTAG
OINFO

-SUBJECT: MYANMAR - PADDYLANDS II PROJECT, CR. 835-BA
-DRAFTED BY: JSRIVASTAVA:HW EXT: 78112
-FILENAME: JS TELEX
-FOLDER: TELEX
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MR. P. TAMBOLI (O/R) (ASTAG)

713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-ATTN: U THEIN TUN, DG/ID
-COPY: U MAUNG MAUNG BO, DG PLANNING AND STATISTICS/MAF
713 21407
-UNDEVPRO
-YANGON, MYANMAR
-ATTN: MR. KITATANI, RESREP.

BT

WASHINGTON, DC - 18-SEP-89
FOR U THEIN TUN, DG/ID, COPY: U MAUNG MAUNG BO, DG PLANNING AND
STATISTICS/MAF, COPY UNDP YANGON. RE: PADDY II PROJECT, CR. 835-BA.
YRTEL OF SEPTEMBER 14, 1989.

AAA WE ARE PLEASED TO NOTE THAT MAF HAS BEEN ABLE TO MAKE ITS OWN
ARRANGEMENTS FOR IMPORT AND DELIVERY OF 1.4 MILLION GALLONS OF
DIESEL AND 20,000 GALLONS OF LUBRICANTS TO ID, PRIOR TO MARCH 31,
1990, AND THAT THE SUPPLIES OF LUBRICANTS TO PADDY II HAVE IMPROVED.
HOWEVER, AS YOU KNOW THE LAST SUPERVISION MISSION ESTIMATED
REQUIREMENTS OF HYDRAULIC, ENGINE, AND GEAR OILS AT, RESPECTIVELY
10,700, 9,600 AND 2,800 GALLONS FOR COMPLETION OF THE PROJECT, WHILE
ONLY 460 (4 PERCENT), 1472 (15 PERCENT), AND 276 (10 PERCENT)
GALLONS HAVE ACTUALLY BEEN RECEIVED BY THE PROJECT DURING AUGUST AND
HALF OF SEPTEMBER 1989. DELIVERIES WILL THEREFORE HAVE TO BE
INCREASED SUITABLY TO MEET THE FULL REQUIREMENTS. PLEASE LET US
KNOW ALSO THE STATUS OF SUPPLY OF GREASE, REQUIREMENT FOR WHICH WAS
ESTIMATED AT 9,560 LBS.

BBB OUR REGRETS FOR THE OMISSION IN USING AN INCORRECT RANK FOR THE
MINISTER.

THANKS AND BEST REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

=09210629

ALT RTD FROM:ASIO

IN DROPCOPY OF:STAR

ZCZC ASIF3368 RCA1257

***** BA
***** CR 835

AS2AG AS2CO
REF : TCP FCA

RCA1257
248423 WORLD BANK

TO : MS D.M. DOWSETT-COIROLO CHIEF AS2AG WORLD BK WASHINGTON DC
FM : DIRECTOR GENERAL IRRIGATION DEPARTMENT YANGON MYANMAR
TLX NO. 21518 IRRI BM
SL NO : 89140/ID
DT : 14TH SEP 89

RE PADDY II PROJECT CREDIT 835-BA BANK'S TELEX OF 8 SEPTEMBER
READING LUBRICANTS FOR PROJECT WORKS. THANK YOU FOR YOUR
CONCERN. WE WISH TO ADVISE :

AAA STATUS OF LUBRICANTS SUPPLY TO PROJECT WORKS SINCE LAST
IDA SUPERVISION MISSION IS AS FOLLOWS,

& AUGUST 1989 - ENGINE OIL (1012) GALLONS, GEAR OIL (276)
GALLONS, TOTAL (1288) GALLONS.

SEPTEMBER 1989 (AS OF DATE) - ENGINE OIL (460) GALLONS,
HYDRAULIC OIL (460) GALLONS, TOTAL (920) GALLONS.

THE SUPPLY IMPROVING RAPIDLY WILL BE MAINTAINED UNTIL
PROJECT COMPLETION IN APRIL 1990. SUPPLIES TO OTHER WB PROJECTS
HAVE LIKEWISE IMPROVED.

BBB TO ALLEVIATE THE PRESENT FUEL OILS SITUATION, ARRANGEMENT
IS UNDER WAY TO IMPORT FUEL OILS WITHIN THE NEXT FEW MONTHS
TO FULLY CATER TO THE NEEDS OF PROJECTS UNDER MAF, INCLUDING
WB PROJECTS, UNDER A SPECIAL ARRANGEMENT BY MAF.

CCC ID'S QUOTA FROM THIS IMPORT (BBB) TO BE MANAGED DIRECTLY
BY MAF IS EARMARKED AT 1.4 MILLION GALLONS OF HSD AND 0.02
MILLION GALLONS OF LUBRICANTS TO BE RECEIVED BEFORE 31 MARCH 1990.
THIS SUPPLY IS IN ADDITION TO USUAL ALLOCATION RECEIVED FROM
ENERGY MINISTRY. THIS ARRANGEMENT WOULD DEFINITELY HELP
COMPLETE THE HARD-PRESSED PADDY II AND KINDA PROJECTS IN A
TIMELY MANNER.

DDD THE ABOVE MARKED IMPROVEMENT IN OVERALL FUEL OILS SITUATION
RESULTS FROM PERSONAL EFFORT MADE BY MAF MINISTER MAJOR-GENERAL
(NOT BRIG-GENERAL AS INADVERTENTLY STATED IN BANK'S EARLIER
TELEXES) CHIT SWE.

BEST REGARDS - THEIN TUN, DG.

248423 WORLDBANK

21518 IRRI BM..

=09140751

=09140609

ALT RTD FROM:ASII

NNNN

ZCZC ASIF2754 STAS1132

***** BA
***** CR 835

WDIAL
REF : ASTAG
OINFO

-SUBJECT: BURMA - PADDYLANDS II PROJECT, CR. 835-BA
-DRAFTED BY: JSRIVASTAVA:HW EXT: 78112
-FILENAME: JS TELEX
-FOLDER: TELEX
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MESSRS. TAMBOLI (ASTAG), AUNG PE (EDS)

713 21300 =
-MINISTRY OF AGRICULTURE AND FORESTRY
-YANGON, MYANMAR
-ATTN: H.E. BRIGADIER GENERAL CHIT SWE, MINISTER, MAF
-COPY: H.E. COL. ABEL, MINISTER, PLANNING AND FINANCE
713 21233 =
-FOREIGN ECONOMIC RELATIONS DEPARTMENT
-YANGON, MYANMAR
-ATTN: U SOE THWIN, DG/FERD
713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-COPY: U THEIN TUN, DG/ID
-COPY: U MAUNG MAUNG BO, DG PLANNING AND STATISTICS/MAF
713 21407 =
-UNDEVPRO
-YANGON, MYANMAR
-ATTN: MR. KITATANI, RESREP.

BT

WASHINGTON, DC - 08-SEP-89

FOR H. E. BRIGADIER GENERAL CHIT SWE, MINISTER, MAF, COPY H. E. COLONEL ABEL, MINISTER, MINISTRY OF PLANNING AND FINANCE, U SOE THWIN, DG/FERD, COPY U THEIN TUN, DG/ID, U MAUNG MAUNG BO, DG/P AND S/MAF, UNDP YANGON. RE: LOWER BURMA, PADDYLANDS II PROJECT, CR. 831-BA. YOU WOULD KINDLY RECALL THAT THE CLOSING DATE OF THIS PROJECT WAS RECENTLY EXTENDED TO APRIL 30, 1990 FOR THE FOURTH TIME, AS A SPECIAL CASE FOLLOWING GOB ASSURANCE FOR FULL MOBILIZATION OF RESOURCES TO COMPLETE THE BALANCE WORK BY THE SAID DATE. WE REGRET THAT THIS COMMITMENT IS NOT BEING FULFILLED, IN THAT LUBRICANTS CONTINUE TO BE IN ACUTE SHORTAGE AT THE PROJECT ALTHOUGH THESE WERE IMPORTED LAST YEAR (UTILIZING PROJECT FUNDS) BY THE PETROLEUM ENTERPRISE IN SUFFICIENT QUANTITY TO COMPLETE THE PROJECT WORK. ONLY SEVEN TO FIFTEEN PERCENT OF THE IMPORTED LUBRICANT QUANTITIES HAVE ACTUALLY BEEN RECEIVED AT THE PROJECT THROUGH THE END OF JULY 1989. THE SUPPLY OF LUBRICANTS TO KINDA AND YE-U PROJECTS IS ALSO INSUFFICIENT. WE UNDERSTAND THAT THE MINISTRY OF FINANCE AND PLANNING/FERD IS COORDINATING URGENT AND PRIORITY REMEDIAL ACTION. WE WOULD APPRECIATE BEING ADVISED OF THE ACTION TAKEN AND THE ACTUAL RECEIPT OF LUBRICANTS AT THE PADDY II PROJECT IN PARTICULAR, AND ALSO AT KINDA AND YE-U, DURING SEPTEMBER 1989. THANK YOU AND BEST REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AGRICULTURE OPERATIONS

DIVISION, COUNTRY DEPARTMENT II, WORLD BANK.

=09090611

ALT RTD FROM:ASIO

IN DROPCOPY OF:STAR

NNNN

ZCZC ASIF0939 WUI484

***** BA
***** CR 835

AS2AG EDS16 AS2CO
REF : TCP FCA

WUI484

21233 FERDPF BM

MS. D.M. DOWSETT-COIROLO
CHIEF
AS2AG
WORLDBANK
WASHINGTON D.C
USA

24 AUGUST 1989

COPY TO U AUNG PE (E-1330)

RE: PADDYLANDS II PROJECT CREDIT NO. 835-BA.

REYRTLX OF 11 AUGUST 1989. IN RESPONSE TO YOUR TELEX
CONCERNING SERIOUS SHORTAGES OF LUBRICANT SUPPLY, THE
MINISTRY OF PLANNING AND FINANCE IS COORDINATING WITH
THE MINISTRY OF ENERGY TO ENSURE TIMELY SUPPLY OF
LUBRICANTS TO IDA PROJECTS.

REGARDS
U SOE THWIN
21233 FERDPF BM
152353 1014 240889
01710171 484

=08250606

ALT RTD FROM:ASII

NNNN

835 BA

SP

THE GOVERNMENT OF THE UNION OF MYANMAR
MINISTRY OF AGRICULTURE & FORESTS
AGRICULTURAL MECHANIZATION DEPARTMENT
No. 459, PROME ROAD,
YANGON, MYANMAR.

No. P-5/8-89/(7/ 273)

Dated 18th August, 1989.

Jagdish Srivastana
Sr. Irrigation Engineer
Agricultural Division
Technical Department
Asia Region
The World Bank, U.S.A.


Subject : Audit Report on the accounts of Agricultural Mechanization Department.

Dear Mr. Jagdish Srivastana,

Attached please find the audit report on the accounts of Agricultural Mechanization Department for the fiscal years 1986-87 and 1987-88 in connection with the Lower - Burma Paddyland Development Project (II).

With Regards.

Yours Truly,


Director General,
(Kyee Nyunt, Director)

cc:

- (1) Project Director, Lower Burma Paddyland Project (II),
Irrigation Department, Yangon, Myanmar.

1989 OCT 11 AM 9:45
INCOMING

ESTOS NEGOCIOS*

LUG MOYTG HSUN' 0-2-V'

40. 5-258-861(11) 513

NO. 423, EIGHT BOYD.

ZCZC ASIF9613 STAS1045

***** BA
***** CR 835

WDIAL
REF : ASTAG
OINFO

-SUBJECT: BURMA - PADDYLANDS II PROJECT, CR. 835-BA
-DRAFTED BY: PTAMBOLI:HW EXT: 73519
-FILENAME: JS TELEX
-FOLDER: TELEX
-AUTHORIZED BY:D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MR. SRIVASTAVA (O/R) (ASTAG)

713 21300 =
-MINISTRY OF AGRICULTURE AND FORESTRY
-MINISTRY OF PLANNING AND FINANCE
-YANGON, MYANMAR
-ATTN: H.E. BRIGADIER GENERAL CHIT SWE, MINISTER, MAF
-COPY: H.E. COL ABEL, MINISTER, PLANNING AND FINANCE

713 21518 =
-IRRIGATION DEPARTMENT
-YANGON, MYANMAR
-ATTN: U THEIN TUN, DG/ID
713 21407 =
-UNDEVPRO
-YANGON, MYANMAR
-ATTN: MR. KITATANI, RESREP.

BT

WASHINGTON, DC - 11-AUG-89

FOR H. E. BRIGADIER GENERAL CHIT SWE, MINISTER, MAF, COPY H. E. COLONEL ABEL, MINISTER, MINISTRY OF PLANNING AND FINANCE, U THEIN TUN, DG/ID, MR. KITATANI, RESREP. YANGON, MYANMAR. RE: PADDYLANDS II PROJECT, CR. 835-BA. WE WISH TO INVITE YOUR ATTENTION TO OUR PREVIOUS TELEX DATED JUNE 13, 1989, EXPRESSING CONCERN ABOUT THE SERIOUS SHORTAGES OF LUBRICANT SUPPLY. WE UNDERSTAND FROM THE RECENT VISIT OF SRIVASTAVA THAT THE SUPPLY OF LUBRICANT HAS NOT IMPROVED MUCH AND THEREFORE WOULD APPRECIATE YOUR PERSONAL INTERVENTION TO ENSURE TIMELY SUPPLY OF LUBRICANTS TO COMPLETE THE PROJECT ON SCHEDULE. THANK YOU AND BEST REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

=08120608

ALT RTD FROM:ASIO

IN DROPCOPY OF:STAR

NNNN

ZCZC ASIF9461 JWS0704

***** BA
***** CR 835

AS2AG ASTAG ASTTA AS2CO
REF : TCP PJ

JWS0704 ZVW694 IN 11/01:17 OUT 11/02:15

440098 110117 2347659
21407 DPBUR BM
11-8-89
INTBAFRAD WASHINGTON D.C.
USA

MISC 874 MRS. DOWSETT COIROLO CHIEF AS2AG COPY GRIMSHAW AND TAMBOLI
ASTAG, WILAIRAT ASTTA.

AAA) TANK TWO. ID HAS GIVEN REVISED BREAKUP OF BASE COST FOR
DAM AND APPURTENANT WORKS AS FUEL AND LUBRICANTS 30.0, LOCAL
MATERIALS 38.4, IMPORTED MATERIALS 8.3, SKILLED LABOUR 47.4,
UNSKILLED LABOUR 11.9, ESTABLISHMENT 10.8 AND TOTAL 146.8 MILLION
KYATS. SAME FIGURES FOR IRRIGATION SYSTEM ARE 10.5, 26.0, 11.5,
19.0, 44.4, 18.4 AND 129.8. MAX COULD USE THESE FOR ECONOMIC
ANALYSIS. AS FOR USING IMPORTED MATERIALS FOR COST ESTIMATION,
DG WOULD DISCUSS WITH MINISTER. HE EXPECTS MINISTER'S AGREEMENT
FOR FUEL AND LUBRICANTS AND REINFORCEMENT STEEL BUT CEMENT IMPORT
MAY CAUSE PROBLEM AND MINISTER MAY REQUIRE PAYMENT IN FOREIGN
EXCHANGE FOR LOCAL CEMENT. HE SUGGESTS THAT WE CHANGE REVISED
COST ESTIMATE ON HEARING FROM HIM.

BBB) PADDY TWO. AUGUST 2 TELEX FROM DG ON STUDY TOUR AND
TRAINING IN LAND RECLAMATION, DG ACCEPTED MY SUGGESTION TO REQUEST
EUROCONSULT TO PREPARE A TRAINING CUM VISIT TO WORK PROGRAM IN
LAND RECLAMATION AFTER TAKING A DECISION ON THE NUMBER OF
STAFF TO BE TRAINED AND THE TYPE OF EXPOSURE DESIRED. THEREAFTER
MAF APPROVAL SHOULD BE OBTAINED. SINCE FUNDS FOR TRAINING UNDER
THE PROJECT FOR MAS REMAIN UNUTILIZED THERE SHOULD BE NO OBJECTION
ON OUR PART FOR ITS UTILIZATION BY ID (AIDE MEMOIRE OF LAST
SUPERVISION MISSION).

CCC) RUBBER TWO. MET MD/MAS. HE WOULD SEND TELEX REPLYING TO
EACH QUERY. INFORMATION GIVEN BY HIM IS ALPHA. AUDIT REPORT FOR
FY 86-87 RECEIVED. COPY GIVEN TO ME. SATISFACTORY. WOULD
POST IT AT BANGKOK TO YOUR ADDRESS. WITHDRAWAL APPLICATIONS HELD UP
FOR AUDIT CERTIFICATE ON SOES. MD TOLD HIS OFFICERS TO SEND
APPLICATIONS BEFORE AUGUST 30, 1989. BETA AGREEMENT REACHED FOR
MEPE TO PROVIDE MATERIALS COSTING ABOUT USDLRS 700,000 AND MAS
MATERIALS COSTING ABOUT USDLRS 400,000, FOR 33 KV LINE FOR
SUPPLYING 700 KVA POWER. WHO SUPPLIES WHAT NOT YET DECIDED..
DECISION WILL BE EXPEDITED, SPECIFICATIONS PREPARED, AND TENDER
FINALIZED SOON. NO DATSS COMMITTED.

GAMA PRUDENT SHOPPING NOT CARRIED OUT AS MAS COULD MEET URGENT
REQUIREMENTS BY TRANSFER. TENDER FOR 2000 TONS PREPARED
EXACTLY SAME AS USED FOR GROUND WATER. MAS SEEKS FDA CLEARANCE
FOR TENDER. WOULD ISSUE TENDER WITHIN ONE WEEK OF IDA CONCURRENCE.
DELTA TWO GRADUATE STAFF ATTACHED TO RESEARCH OFFICER.

VISIT TO STATION IN MON STATE COMPLETED. VISIT TO OTHER STATE STILL TO BE MADE. MAS WILL SEND REPORT TO US BY SECOND WEEK OF OCTOBER 1989.

EPISILON FORMAT FOR CALCULATING COSTS FINALIZED. COPY WILL BE SENT TO US NEXT WEEK.

ZETA MD HAS REQUESTED MAF FOR EXTENSION OF CREDIT CLOSING DATE BY ONE YEAR. HE SAYS PLANTATION IS NEARLY COMPLETED BUT EXTENSION NEEDED TO PURSUE RESEARCH. FORMAL REQUEST TO FDA FOR EXTENSION WILL BE MADE SOON.

DDD) YE-U. PROCUREMENT DOCUMENTS COMPRISING THREE ICB TENDERS.

(1) CONSTRUCTION EQUIPMENT, (2) WORKSHOP EQUIPMENT, (3) TOOLS, AND THREE PACKAGES FOR SHOPPING (I) SPECIAL TOOLS, (II) CONSUMABLE FOR WORKSHOP, (III) SPARE PARTS FOR OVERHAUL OF EQUIPMENT HAVE BEEN REVIEWED. GENERAL CONDITION FOR ALL TENDERS ARE SAME AS CLEARED BY US FOR CONSTRUCTION EQUIPMENT. ALL QUANTITIES AND SPECIFICATIONS CLEARED EXCEPT FOR SPARE PARTS WHICH DOES NOT NEED OUR CLEARANCE. ID WILL ISSUE TENDER (1) NEXT WEEK, (II) BY SEPTEMBER 30, 1989 AND (III) BY AUGUST 30, 1989. ENQUIRES FOR SHOPPING WILL ALSO BE ISSUED DURING AUGUST AND SEPTEMBER. REGARDING MASTER PLAN STUDIES EUROCONSULT INFORMED ID JULY 27, 1989 THAT TEMPELMAN NOT AVAILABLE FOR ALL THREE ASSIGNMENTS NOVEMBER 1989, APRIL AND JULY 1990. SUGGESTED ALTERNATIVE MRS. HOISINGTON OR MR. K.D .TAN. ID ACCEPTS TAN. NEEDFUL COULD BE DONE IF EUROCONSULT HAS INFORME D

US AS WELL.

EEE) CEMENT AND LUBRICANTS. KINDA RECEIVING CEMENT. PADDY TWO LUBRICANT SUPPLIES NOT IMPROVED MUCH. SUGGEST TELEX BE SENT FOR PADDY TWO TO MINISTER.

FFF) PROCEEDING TO MANILA VIA BANGKOK THIS AFTERNOON. SINGH RETURNING TO INDIA. PLEASE INFORM FAMILY. REGARDS.

SRIVASTAVA.

(KITATANI)

NNN,

21407 DPBUR BM
21407 DPBUR BM

=08110602

ALT RTD FROM:ASII

NNNN

Asia Files

The World Bank
INTERNATIONAL BANK FOR RECONSTRUCTION AND DEVELOPMENT
INTERNATIONAL DEVELOPMENT ASSOCIATION

1818 H Street, N.W.
Washington, D.C. 20433
U.S.A.

(202) 477-1234
Cable Address: INTBAFRAD
Cable Address: INDEVAS

August 4, 1989

U Thein Tun
Director General
Irrigation Department
Kanbe Road
Yangon
Myanmar


Dear U Thein Tun:

Re: Myanmar - Paddyland Development II Project, Cr. 835-BA

This is to acknowledge receipt of 2 copies of the Financial Statement for the FY 1987-88. We would appreciate receiving the audit report on the accounts of this year at your earliest convenience. The audit report was due in this office by December 31, 1988.

Regards.

Sincerely yours,



D. M. Dowsett-Coirolo
Chief, Agriculture Operations Division
Country Department II
Asia Region

cc: Mr. P. Tamboli (ASTAG), Ms. B. Phillips (AS2AG)

JSrivastava:hw

835 BA

THE GOVERNMENT OF THE UNION OF MYANMAR
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., YANGON MYANMAR

No. 6310 /484 Ah La(12)Ta Ta Ma Vol:I.

Dated the 3 August 1989.

To,

MS, D.M. DOWSETT - COIROLO,
CHIEF, IRRIGATION DIVISION,
SOUTH ASIA PROJECT DEPARTMENT
INTERNATIONAL BANK FOR RECONSTRUCTION
AND DEVELOPMENT,
1818 H. STREET, N.W. WASHINGTON D.C.,
U . S . A.

Subject: Quarterly Progress Report for the 1st quarter of the
1989-90 fiscal (Year ending June 30, 1989 for Lower
Burma Paddyland Development Project (Phase.II).

Dear, M.S, D.M. Dowsett - Coirolo,

Watt

Herewith forwarded (3) copies of the Quarterly Progress Report for Lower Burma Paddyland Development project Phase II (Irrigation Department) which covers the 1st Quarter of the 1989-90 fiscal year ending June 30, 1989.

Yours Truly

2-2-3/8
(THEIN TUN)

Director General 3/8

- cc:
- (1) Director General, Agriculture Mechanization Department.
 - (2) Director General, Settlement and Land Records Department.
 - (3) Managing Director, Agriculture Corporation.
 - (4) Managing Director, Myanma Agricultural Bank.

Nyunt/*

. . .

NO ENCLOSURES
RECEIVED

RECEIVED
NO ENCLOSURES

12/2/80

RECEIVED

89 AUG 22 AM 11:12

INCOMING MAIL UNIT

- (1) Managing Director, National Agricultural Bank.
(2) Managing Director, National Agricultural Corporation.
(3) Director General, Department of Agriculture and Land Records Department.
(4) Director General, National Agricultural Extension Department.
cc:

Director General
(LHEIM JOM)

10/2/80

1988-89 Project Year ending June 30, 1989.

(Irrigation Department) which covers the 1st quarter of the
Report for Power, Water, Irrigation and Development Project Phase II

Herewith forwarded (2) copies of the quarterly progress

Dear Mr. D. W. Domsell - Chicago

Water Irrigation Development Project (Phase II).

1988-89 Project (Year ending June 30, 1989 for Power

subject: quarterly progress report for the 1st quarter of the

A. S. V.

1818 H. STREET, N.W. WASHINGTON D.C.

WATER DEVELOPMENT

INTERNATIONAL BANK FOR RECONSTRUCTION

SOUTH AFRICAN PROJECT DEVELOPMENT

CHIEF, IRRIGATION DIVISION

MR. D. W. DOMSELL - CHICAGO

1/2/80

Dated the 2 August 1989

No. 2/80 1/2/80 1/2/80 1/2/80 1/2/80 1/2/80

KIMBE BOVD' AMIKIN B.O. AMBOSOMAMAM
IRRIGATION DEPARTMENT (HEAD OFFICE)
MINISTRY OF AGRICULTURE & FORESTS
THE GOVERNMENT OF THE UNION OF KENYA

83204

ZCZC ASIF6973 STAS0993

***** BA
***** CR 835

WDIAL
REF : ASTAG
OINFO

-SUBJECT: MYANMAR - PADDY II (CR 835-BA)
-DRAFTED BY: M. T. RODRIGO, ASTAG EXT: 76235
-FILENAME: TELEX/PADDY II FINANCIAL STATEMENT
-AUTHORIZED BY: D. M. DOWSETT COIROLO, AS2AG
-CW AND CC: P. TAMBOLI, ASTAG
-CC: NONE

713 21311 =
-MYANMAR AGRICULTURE SERVICES
-MINISTRY OF AGRICULTURE AND FORESTS
-RANGOON, BURMA
-ATTN: TIN HLAING, MANAGING DIRECTOR
BT
WASHINGTON, DC - 18-JUL-89
REF PADDY II PROJECT (CR 835-BA), RECEIVED WITH THANKS YRLET
700/ACCTS/89/671, DATED JUNE 6, 1989, ENCLOSING FINANCIAL
STATEMENT FOR 1987-88 AND BALANCE SHEET AS OF MARCH 31, 1989,
ONCE THE REPORTS ARE REVIEWED INTERNALLY, WE WILL SEND YOU OUR
COMMENTS ACCORDINGLY. REGARDS, D. M. DOWSETT-COIROLO, AS2AG

=07190614

ALT RTD FROM:ASIO

IN DROPCOPY OF:STAR

NNNN

Pat Cr 835
7/11/89

OFFICE MEMORANDUM

DATE: July 11, 1989

TO: Mrs. D. M. Dowsett Coirolo, Chief, AS2AG

FROM: P. M. Tamboli, ASTAG *PT.*

EXTN: 73519

SUBJECT: MYANMAR - Paddy II (Cr. 835-BA)
 Kinda Project (Cr. 1031-BA)
Supervision Mission Back-to-Office Report

1. As per terms of reference dated April 27, 1989, I reviewed the progress of implementation of agricultural aspects of the Paddy II and Kinda projects. I held meetings with the senior staff of the Myanmar Agricultural Services (MAS), Agriculture Mechanization Department (AMD), Settlement and Land Records Department (SLRD) and project staff of Paddy II and Kinda. My findings and recommendations are summarized below, and a list of people met is attached in Annex 1.

Paddy II Project (Cr. 835-BA)

2. **Impact of the Project on Paddy Production and Cropping Pattern:** It is too early to expect the full impact of the project on paddy production and the cropping pattern since land consolidation and allocation in the reclaimed polder areas have not yet been completed. The present situation is presented in Table 1.

Table 1: PRODUCTION IN THOUSANDS

No. of Polder	Crops	Before Project	SAR Estimate	Actual (1988-89)
4	Paddy	73.3	217.0	178.0
	Jute	0.7	2.7	0.18
	Groundnut	0.4	9.9	0.82
	Sunflower	-	-	0.79
	Sesamum	-	-	0.02
	Pulses	0.3	7.1	0.22
	Others	4.6	7.3	4.60

Paddy production has clearly gone up considerably, with average yield/acre having increased from 2,052 lb to 2,806 lbs/acre. From the demonstration trials conducted by extension staff, the average yield of paddy in all the five townships should be over 3,000 lbs/acre. Although there is further potential to increase the yield/unit of land, there is an acute shortage of fertilizer, especially TSP. This is a national problem, attributable to the scarcity of foreign exchange. I have requested Paddy II project staff to prepare a five to six years' time series of fertilizer use on paddy in the project area.

3. The data in the Table 1 above also indicates that a different cropping pattern is emerging in the project area, than that envisaged at appraisal some seven to eight years ago. The appraisal estimate was that jute acreage would increase from 2,700 acres to 5,100 acres; groundnut and pulses would increase from 1,000 to 18,500 and 37,500 acres, respectively. However, given recent changes in Government procurement policy and other socio-economic developments (shortage of labor, etc.), two new crops (sunflower and sesame) are emerging and farmers generally are responding to new price signals in their choice of crops. I do not see anything wrong with that. The reason for declining jute acreage is the shortage of fuel for pump irrigation and lack of price incentive to meet increasing labor costs. Groundnut production is not picking up due to scarcity of seed and lack of improved technology. An important constraint for growing a second crop after paddy in the Delta area is the limited time for land preparation and little or no irrigation during February-March. Since there is a shortage of farm labor, a substantial second crop can be achieved only through mechanized land preparation, but mechanization is constrained by the acute shortage of fuel (again, due to the scarcity of foreign exchange). Based on my discussions with MAS and Paddy II staff, I expect future cropping patterns, to be along the lines presented in Annex 2. In the meantime, I have requested Paddy II staff to calculate farm budgets (based on current market prices) and work out comparative advantages for the crops suggested in the new cropping pattern.

4. **Allocation of Reclaimed Land.** To achieve full project impact, the allocation of reclaimed land should be made as soon as possible. According to the plan, 50,000 acres of abandoned land are to be reclaimed, of which 40,115 acres have already been parcelled. Arrangements had been made to allocate 34,671 acres of land, but only 9,408 acres have actually been allocated so far. The remaining 25,263 acres are expected to be allocated in 1989-90. The status of land allocation is shown in Table 2. As drainage and sluice gates have not yet been completed in some polders, much of the reclaimed land is under deep water, although deep water tolerant varieties of paddy can be sown. In Daukgyi and Laputta, the allocated area has to be reclaimed by washing with rain water at least three years to permit full utilization of land. MAS is preparing to conduct a trial and demonstrations for saline resistant and deep water tolerant varieties of paddy in those polders. Thus, full development of the crops would be attained about five to eight years after the completion of the construction works.

**Table 2: PADDY LAND DEVELOPMENT II PROJECT
STATUS OF LAND ALLOCATION**

Polder	Township	Land To be Reclaimed	Reclaimed & Parcelled Area	-----Land Allocation-----	
		Acres		1989-90 (Planned)	1988-89
Thongwa	Maubin	9,900	16,020	14,693	1,327
	Kyaiklat	1,100	1,119	-	1,119
	Sub-total	<u>11,000</u>	<u>17,139</u>	<u>14,693</u>	<u>2,446</u>
Dauntgyi	Bagale	23,000	14,417	8,973	a/ -
	Sub-total	<u>23,000</u>	<u>14,417</u>	<u>8,973</u>	-
Laputta	Laputta	11,000	4,649	1,597	3,052
	Sub-total	<u>11,000</u>	<u>4,649</u>	<u>1,597</u>	<u>3,052</u>
Bawchaung	Syriam	5,000	3,910	-	3,910
	Sub-total	<u>5,000</u>	<u>3,910</u>	-	<u>3,910</u>
Total Project		<u>50,000</u>	<u>40,115</u>	<u>25,263</u>	<u>9,408</u>

a/ Out of a parcelled area, 5,444 acres of land covered with mangrove trees will be utilized for fish and shrimp breeding grounds.

Kinda Project (Cr. 1031-BA)

5. Under the Kinda project, some progress has been made in improving facilities at Shwedaung demonstration farm. As recommended by the December 1987 supervision mission, a full-time agronomist researcher has been appointed; about 400 acres have been levelled; and linkages have been established between the ongoing UNDP-assisted cotton research and development project at Meiktila and Shwedaung farm. However, a detailed soil survey and soil analysis of the farm has yet to be done. Project staff promised to take this up as soon as possible. With the available water during 1989-90, a good program of cropping pattern trials has been prepared. I suggested that comparative advantages of crops included in the new cropping pattern trials should be worked out.

6. I reviewed the proposed research program at the Shwedaung farm and recommended to omit experiments of an academic nature (e.g., estimating evapo-transpiration rates, etc.) and concentrate instead on simple experiments on time and amount of irrigation, so that the extension service can advise farmers on these important matters.

7. In general, the agronomic work is progressing well at Kinda. However, some generic problems of diesel and fertilizer shortages continue to hamper progress. Also, like Paddy II project, a different cropping pattern is emerging compared with that in the SAR, due primarily to changes in official procurement policies. A copy of the status report, dated May 1989, is being sent to Asia Files.

Distribution

Messrs./Mesdames: Cleave (AS2DR), Ikram (AS2CO), Redfern (AS2CO),
Golan (ASTDR), Grimshaw (ASTAG),
Srivastava (ASTAG), Cunningham (ASTAG),
Albinson (ASTAG), Quintos (LOAAS), Salman (LEGAS),
Boerema (AS2AG), Cuddihy (AS2AG), Pennell (AS2AG),
Asia Files

PMT:mc/mtr

PADDY II PROJECT
List of People Met

<u>Name</u>	<u>Designation</u>
1. U Than Soe	Director General, Settlement and Land Records Dept. (SLRD)
2. U Htwe Myint	Project Director (Irrigation Dept.)
3. U Hla Tin	Deputy Project Director (Paddy II), Irrigation Dept.
4. U Kyi Shein	Assistant Director, SLRD
5. U Hla Oo	Deputy General Manager (Planning), MAS
6. U Khin Maung Aye	Project Manager (Extension), MAS
7. U Hla Than	Deputy General Manager (Planning) MAS
8. U Kyee Nyunt	Director, AMD
9. U Tint Lwin	Assistant Director, AMD
10. U Aung Thaung	General Manager, (Extension), MAS

Kinda Project

<u>Name</u>	<u>Designation</u>
1. U Thaung	General Manager (Extension), MAS
2. U Maung Ko	General Manager (Planning), MAS
3. U Hla Oo	Dy. General Manager (Planning), MAS
4. U Hla Mg	Asst. General Manager (Kinda), MAS
5. Dr. Tin Hla	Dy. General Manager (Kinda), MAS
6. U Hok San	Dy. Asst.. General Manager (Kinda), Mas
7. U Ye Htut Thein	Asst. Engineer, ID/Kinda
8. U Kyi Shein	Asst. Director, SLRD
9. U Kyee Nyunt	Director, AMD
10. U Tint Lwin	Asst. Director, AMD

Table 1 Lower Burma Paddyland Development Project II

Polder-wise expected future cropping Patterns

S. No.	Crops	Appraisal Target					Present (1988-89)					Revised Target				
		Thon-gwa	Daunt-gyi	Labu-tta	Baw-chaung	Total	Thon-gwa	Daunt-gyi	Labu-tta	Baw-chaung	Total	Thon-gwa	Daunt-gyi	Labu-tta	Baw-chaung	Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Paddy (Rain)	56200	51000	30000	35300	172500	46685	26470	23880	51478	148513	62900	42603	25477	49110	180090
	(Irrigation)	6700	-	-	-	6700	-	-	-	-	-	1000	-	-	-	1000
2	Jute	5100	-	-	-	5100	628	-	-	-	628	400	-	-	-	400
3	Groundnut	12600	-	-	5900	18500	149	-	20	1793	1962	205	-	195	3000	3400
4	Sunflower	-	-	-	-	-	2655	98	36	2091	4880	12600	2200	1000	11000	26800
5	Sesamum	-	-	-	-	-	67	58	71	-	196	-	1000	-	-	1000
6	Fluses	12600	10200	6000	9000	37800	732	-	24	275	1031	13500	3000	2200	1000	19700
7	Others	4100	-	-	-	4100	2687	1413	-	-	4100	2000	4000	700	-	6700
	Total Sown acre	97300	61200	36000	50200	244700	53603	28039	24031	55637	161310	92605	52803	29572	64110	239090
	net area of Land	59000	51000	30000	35300	175000	46685	26470	23880	51478	148513	62900	42603	25477	49110	180090
	Cropping Intensity	165%	120%	120%	142%	140%	115%	106%	101%	108%	109%	147%	124%	116%	131%	133%

THE GOVERNMENT OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT(HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

No. 4980 /Sa Kha/IDA/835 BA. Dated the 15th ~~June~~ 1989.

To,

International Development Association

1818 H. Street, N.W

Washington D.C. 20433

U . S . A .

Dear Sir,

Re:- Paddyland Development II Project

Credit No. 835 BA.

RECEIVED
89 JUL -3 AM 11:22
LOAN DEPARTMENT

In accordance with section 4.02 of the Credit Agreement 835 BA, we are pleased to forward herewith the Financial Statement for the year 1987-88 related to the above-mentioned project, for favour of your perusal. Y. R.

Please acknowledge receipt.

Yours faithfully,

2 - 2
15/6
(THEIN TUN)

Director General.

c.c. (

- (1) Director General, Auditor General's Office, Rangoon, Burma.
- (2) Director General, Foreign Economic Relations Department, Rangoon.
- (3) Director General, Planning and Statistic Department, Ministry of Agriculture and Forests, Rangoon.
- (4) Project Director, Paddyland Development II Project, Irrigation Department, Rangoon.

. . .

Nyunt/*

ZCZC ASIF3150 STAS0853

***** BA
***** CR 835

WDIAL
REF : ASTAG
OINFO

-SUBJECT: BURMA - PADDYLANDS II AND KINDA MULTIPURPOSE PROJECTS
-CREDITS 835-BA AND 1031-BA
-DRAFTED BY: JSRIVASTAVA:HW EXT: 78112
-FILENAME: JS TELEX
-FOLDER: TELEX FOLDER
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MESSRS.

713 21300 =

-MINISTRY OF AGRICULTURE AND FORESTRY
-MINISTRY OF PLANNING AND FINANCE
-RANGOON, BURMA
-ATTN: H.E. BRIGADIER GENERAL CHIT SWE, MINISTER, MAF
-COPY: H.E. COL ABEL, MINISTER, PLANNING AND FINANCE
BT

WASHINGTON, DC - 13-JUN-89

FOR H.E. BRIGADIER GENERAL CHIT SWE, MINISTER, MAF, COPY H.E. COLONEL ABEL, MINISTER, MINISTRY OF PLANNING AND FINANCE. RE: PADDYLANDS II AND KINDA MULTIPURPOSE PROJECTS, CREDITS 835-BA AND 1031-BA. WE WOULD LIKE TO CONVEY TO YOU OUR DEEP CONCERN FOR THESE TWO PROJECTS AND TO EMPHASIZE THE NEED FOR URGENT ACTION TO IMPROVE THE SUPPLY POSITION OF LUBRICANTS AND CEMENT. OUR TWO SUPERVISION MISSIONS OF MAY AND JUNE 1989 RESPECTIVELY, HAVE OBSERVED NO IMPROVEMENT IN THE SITUATION EXISTING IN MARCH 1989 WHEN THE STAUTS OF THESE PROJECTS WAS INITIALLY REVIEWED THIS YEAR. THE SHORTAGE OF LUBRICANTS IS ESPECIALLY DISTURBING SINCE THESE WERE IMPORTED PREVIOUSLY IN SUFFICIENT QUANTITIES FOR COMPLETION OF ALL THE WORKS AT THE TWO PROJECTS. THE COMPLETION OF CIVIL WORKS HAS BEEN INORDINATELY DELAYED, PADDYLANDS TWO CLOSING DATE HAVING BEEN EXTENDED FOR THE FOURTH TIME AS A SPECIAL CASE TO APRIL 30, 1990, WHILE KINDA CLOSING DATE HAS BEEN EXTENDED FOR THE THIRD TIME TO JUNE 30, 1990. SERIOUS ATTEMPTS HAVE TO BE MADE TO COMPLETE THE PROJECTS WITHIN THE CURRENT CLOSING DATES. WE WOULD VERY MUCH APPRECIATE BEING ADVISED OF THE ACTION WHICH YOUR MINISTRY PROPOSES TO TAKE TO IMPROVE THE SITUATION. BEST REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

=06150624

ALT RTD FROM:ASIO

IN DROP COPY OF:STAR

NNNN

Telex : 21311 AGRICO BM
Cable : AGRICORP
Telephones :—
Managing Director 83480
G. M. (Admin).... 70289
Office 72655

Union Of Burma
MINISTRY OF AGRICULTURE AND FORESTS
MYANMA AGRICULTURE SERVICE
No. 74, SHWEDAGON PAGODA ROAD
RANGOON, BURMA.

No. 700/Accts/89/696

Dated the, 12th June, 1989

To,

✓ Mrs. D.M. Dowsett Coirolo,

Division Chief,

Agriculture Operation Division,

Country Department II,

The World Bank,

International Development Association,

1818 H Street, N.W.,

Washington D.C. 20433, USA.

Attn: Asia Disbursements Devision, Loan Department.

CR 835-BA
CR 1031-BA

N/A

Sub: Despatch of Financial Statements on IDA Financed Projects.

I am pleased to enclose herewith the Financial Statements in respect of the following IDA financed projects for your perusal.

1. Lower Burma Paddy Land Development(II) Project.(Credit 835 BA)

Financial Statements for the year 1986-87 and Balance Sheet as at 31st March, 1987, together with auditor's report.

2. Kinda Dam Multipurpose Project.(Credit 1031 BA).

Financial Statements for the year 1987-88 and Balance Sheet as at 31st March, 1988.

Kindly acknowledge the receipt of the Financial Statements despatched.

Yours sincerely,

Tin Hlaing

(Tin Hlaing)

Managing Director

c.c:

1. The Director General (PBD, MAF).
2. The Director General (FERD, P & F).
3. The General Manager (Accounts).

UNION OF BURMA

MINISTRY OF AGRICULTURE AND FORESTS

MYANMA AGRICULTURE SERVICE

No. 74, SHWEDAGON PAGODA ROAD
RANGOON, BURMA

TELEX : 21311 AGRICO BM
CABLE : AGRICORP RANGOON
PHONES :
Managing Director ... 83480
General Manager (Admin) 70289
Office ... 72655

No. 700/Accts/89/ 711

Dated the 14th June, 1989.

To,

Mrs. D.M. Dowsett Coirolo,
Division Chief,
Agriculture Operation Division,
Country Department II,
The World Bank,
International Development Association,
1818 H Street, N. W.,
Washington D.C, 20433, U S A.

Attn : Asia Disbursements Division, Loan Department.

Sub : Despatch of Financial Statements on IDA Financed Projects.

I am pleased to enclose herewith the Financial Statements in respect of the following IDA financed projects for your perusal.

1. Second Seed Development Project. (CR-1616. BA).

Financial Statements for the year 1987-88 and Balance Sheet as at 31st March, 1988.

2. Groundwater Irrigation Project. (CR-1381. BA).

Financial Statements for the year 1987-88 and Balance Sheet as at 31st March, 1988.

Kindly acknowledge the receipt of the Financial Statements despatched.

Yours sincerely,

(Tin Hlaing)

Managing Director

cc:

1. The Director General (PSD,MAF).
2. The Director General (FERD, P & F).
3. The General Manager (Accounts).

PD - Ce 1816
11 - Ce 2008

OFFICE MEMORANDUM

BY POUCH

TO: Mr. Benjamin Cukok, AS1IE,D-9027

DATE:

November 26, 198

FROM: Surinder K. Malik - AS1BG *SKM*Letter No:2223SUBJECT: BANGLADESH: Industrial Sector Credit
Export Development Project

Please find enclosed the following documents related to the above referred projects:

1. BB draft detailed guidelines for the implementation of the inland back-to-back L/c system, a copy of which was also directly mailed to you by Ashraf Ali, GM, Banking Control Department.
2. A two-page table showing changes in the tariffs introduced in FY88 in the textiles, steel and engineering, chemicals and electrical sectors.
3. A statement showing the collection performance of NCBs under the SSI-II and SSI-III projects through end-September 1987.

How does it relate to targets?

Encl:

File: ISC, Export Dev. Project
SKMalik:fpRECEIVED
DEC -3 1988
RECEIVED

RECEIVED
1987 DEC -3 AM 11: 32
INCOMING MAIL UNIT

SKINSHIT 11b
F716: 120: EXHIBIT DEL: PROTECT

ENC1:

and September 1987.

under the 221-11 and 221-111 protect through
a statement showing the collection performance of NCBA

and the 221-11 and 221-111 protect through
a statement showing the collection performance of NCBA

and the 221-11 and 221-111 protect through
a statement showing the collection performance of NCBA

control department.

also directly related to the 221-11 and 221-111 protect through
a statement showing the collection performance of NCBA

also directly related to the 221-11 and 221-111 protect through
a statement showing the collection performance of NCBA

the above referred protect:

Please find enclosed the following documents related to

SUBJECT: EXHIBIT DEVELOPMENT PROTECT

BAHAGADSH: INQUIRY/PROTECT PROTECT

FROM: SULTAN, K. WATK - 02180

TO: MR. BENTON/CHOK: 02180-0031

REF: 10:3352

10:3352

10:3352

OFFICE MEMORANDUM

ADMINISTRATIVE DEPARTMENT

RECOMMENDATION AND APPROVAL

COORDINATION

Telex : 21311 AGRICO BM

Cable : AGRICORP

Telephones :-

Managing Director 83480

G. M. (Admin) 70289

Office 72655

835 1877

The Union of Burma
MINISTRY OF AGRICULTURE AND FORESTS
MYANMA AGRICULTURE SERVICES
No. 74, SHWEDAGON PAGODA ROAD
RANGOON, BURMA.

No. 700/Accts/89/671

Dated the June, 6th 1989 ;

To,

Mrs. D.M. Dowsett Coirolo,
Division Chief,
Agriculture Operation Division,
Country Department II,
The World Bank,
International Development Association,
1818 H Street, N.W.,
Washington D.C. 20433, USA.
Attn: Asia Disbursements Division, Loan Department.

DDC 6/20

~~DDC 6/20~~

M. Swastava

Sub: Despatch of Financial Statements on IDA Financed Project.

I am pleased to enclose herewith the Financial Statements in respect of the following IDA financed project for your perusal.

1. Lower Burma Paddy land Development (II) Project. (Credit 835/BA)
Financial Statements for the year 1987-88 and Balance Sheet as at 31st March, 1988.

Kindly acknowledge the receipt of the Financial Statements despatched.

Yours sincerely,

(Tin Hlaing)

Managing Director

- c.c:-
1. The Director General (PBD, MAF)
 2. The Director General (FERD, P & F)
 3. The General Manager (Accounts)

32. 716

BA - Irrigation - Tank (112)
cc: Cr. 1031 - BA
cc: Cr. 835 - BA
cc: Cr. 1616 - BA
cc: BA - Agriculture Sector

ZCZC ASIF2580 JWS0910
AS2AG ASTAG AS2CO
REF : TCP FCA

JWS0910 ZOY844 IN 09/06:13 OUT 09/07:12
440098 090613 1248688

21502 INYAH0 BM

TELEX TO WORLD BANK

WASHINGTON DC, USA.

FOR D.M. DOWSETT - COIROLO, CHIEF AS2AG COPY GRIMSHAW CHIEF ASTAG
AND SRIVASTAVA ASTAG.

A : RE BURMA TANK II, DR.OHN MYINT IS BUSY WITH THAI DELEGATION
AND DR TIN HLA WAS AWAY UP COUNTRY SO I GOT VERY LITTLE TIME FOR
DISCUSSION OF ALTERNATIVE CROPPING PATTERN TO BE PROPOSED
BY MAS. ONE POSSIBILITY WOULD BE TO RAISE PADDY AREA BY 2 PERCENT
PULSES BY 5 PERCENT, CHILLIES BY 4 PERCENT AND SESAME BY 4 PCTN
LEAVE GROUNDNUT UNCHANGED AND REDUCE COTTON BY 10PERCENT.HOWEVER
THEY HVE PROMISED TO TELEX TO YOU BY JUNE 15 ALTERNATIVE CROPPING
PATTERN AFTER RE RUNNING RESERVOIR OPERATION STUDY.THERE IS VERY
LITTLE SCOPE FOR VARIATION. DR MYINT ALSO TOLD ME THAT HE HAS
DISCUSSED WITH BROWN VARIOUS ASSUMPTIONS TO CONSIDER CONVERSION OF
FINANCIAL COSTS TO ECONOMIC COST.

BBB: RE KINDA PROJECT, U THEIN TUN DG ID ALSO AWAY FROM RANGOON
TILL JUNE NINTH. DISCUSSED THE ISSUE OF CEMENT AND USE OF IDA
CREDIT FOR CONSULTANT WITH U MAUNG MAUNG THWIN DIRECTOR
PROCUREMENT. HE TOLD ME THAT DG. ID HAS NOT YET TAKEN UP THESE TWO
ISSUES WITH MAF. HE WILL FOLLOW IT UP AND KEEP YOU INFORMED OF
THE DECISION.

CCC: RE PADDY 11: SO FAR NO PROGRESS ON SUPPLY OF LUBRICANT, SOME
DECISION LIKELY TO TAKE PLACE ON JUNE 12. WOULD REQUIRE FURTHER
FOLLOW UP.

DDD: RE SEED II, HAD WRAP-UP AND TRIPARTITE MEETING JUNE 9TH
CHAired BY M.D. MAS. (AGAIN THE MINISTER OUT OF TOWN).MISSION'S
ALL RECOMMENDATIONS WERE ACCEPTED BY MAS AND FULLY SUPPORTED BY
RESIDENT REPRESENTATIVE OF UNDP. WILL FAX COPY OF AIDE MEMOIRE
FROM JAKARTA ON JUNE 12. EXPECTED DISBURSEMENT BY FY 1989 IS
ABOUT USD 2.6 MILLION.

EEE: RE GROUND WATER I (ATTENTION CUNNINGAHAM)

PROJECT DIRECTOR OUT OF TOWN.HAVE GIVEN COPY OF TELEX AND SPN
REPORT TO HIS ASSISTANT.THEY HAVE PROMISED TO SEND RESPONSE
NEXT WEEK.

FFF: RE VETIVER INITIATIVE (ATTENTION GRIMSHAW)

PRESENTED VETIVER SLIDE SHOW TO FORESTRY DEPARTMENT STAFF AND/
UNDP. HAD USEFUL DISCUSSIONS ON FOLLOW UP PROGRAM. DEPUTY DIRECTOR
GENERAL FOREST HAS MULTIPLIED THE SAMPLE EYE GAVE HIM TO TWO
THOUSAND PLANTS AND ARE READY FOR LARGE SCALE DEMONSTRATION.
EYE AM LEAVING BEHIND SET OF SLIDES FOR THEIR USE. PLEASE ARRANGE
TO SEND 100 COPIES OF BOOKLET TO MR. KITATANI RESIDENT REPRESENTATIVE
UNDP RANGOON AS SOON AS POSSIBLE.

REGARDS TAMBOLI.

=06100610

ALT RTD FROM:ASII

NNNN

ZCZC ASIF1478 STAS0796
WDIAL
REF : ASTAG
OINFO

CF. 835-BA
cc: CF. 1731-BA
cc G. 1031-BA

-SUBJECT: BURMA - PADDYLAND II, KINDA AND YE-U PROJECTS
-DRAFTED BY: JSRIVASTAVA:HW EXT: 78112
-FILENAME: JS TELEX
-FOLDER: TELEX
-AUTHORIZED BY: D.M. DOWSETT-COIROLO, CHIEF, AS2AG
-CL. WITH AND CC: MR. P. TAMBOLI (ASTAG), MS E. TRASK (ASTTA)

713 21300 =
-MINISTRY OF PLANNING AND FINANCE
-RANGOON, BURMA
-H. E. MAJOR GENERAL CHIT SWE, MINISTER, MAF
-COPY: U TIN HLAING, MD/MAS, MYANMA AGRI. SERVICE

713 21518 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-COPY: U THEIN TUN, DG/ID
-COPY: U MAUNG MAUNG BO, DG P AND S/MAF

713 21233 =
-FOREIGN ECONOMIC RELATIONS DEPARTMENT
-RANGOON, BURMA
-COPY U SOE THWIN, DG/FERD

713 21407 =
-UNDEVPRO
-RANGOON, BURMA
-ATTN: MR. KITATANI

BT

WASHINGTON, DC - 30-MAY-89

FOR H. E. MAJOR GENERAL CHIT SWE, MINISTER, MAF, COPY U THEIN TUN, DG/ID, U SOE THWIN, DG/FERD, U MAUNG MAUNG BO, DG/P AND S, MAF, U TIN HLAING, MD/MAS, UNDP RANGOON. RE: IDA MISSION OF MAY 1989 FOR PADDY II (CREDIT 835-BA), KINDA (CREDIT 1031-BA) AND YE-U (CREDIT 1731-BA). WE HAVE REVIEWED MISSION'S AIDE MEMOIRES FOR THREE PROJECTS AGREED WITH YOU IN THE WRAP UP MEETING OF MAY 24, 1989. WE CONCUR WITH MISSION'S RECOMMENDATIONS WITH THE FOLLOWING REMARKS: ALPHA WE NOTE WITH SATISFACTION THAT DIESEL SUPPLIES ARE ADEQUATE AND HOPE THAT THESE WILL BE MAINTAINED AT REQUIRED LEVEL. WE ARE, HOWEVER, CONCERNED AT THE SERIOUS SHORTAGES OF CEMENT AND LUBRICANTS. THE SITUATION HAS NOT IMPROVED SINCE MARCH 1989 WHEN AN IDA MISSION REVIEWED THE STATUS OF THESE THREE PROJECTS. NON-AVAILABILITY OF LUBRICANTS IS OF SPECIAL CONCERN SINCE THESE WERE SPECIALLY IMPORTED AGAINST IDA CREDITS BY PETROLEUM CORPORATION FOR MEETING THE DEMANDS OF IDA FINANCED PROJECTS. MAF IS REQUESTED TO PURSUE THE MATTER WITH THE CONCERNED MINISTRIES. BETA PADDY II. AAA. THE PROJECT HAS TO BE CLOSED BY APRIL 30, 1990 CORRESPONDING TO SPECIAL FOURTH EXTENSION OF CLOSING DATE. THE BALANCE CIVIL WORKS CAN BE COMPLETED EARLIER PROVIDED SUFFICIENT LUBRICANTS ARE MADE AVAILABLE.

BBB COMPLETION OF ALLOTMENT OF LANDS TO FARMERS WOULD HOWEVER NEED SPECIAL PUSH. WE NOTE THAT LAND IS BEING ALLOCATED TO THE FARMERS ON PERMANENT BASIS INSTEAD OF EARLIER ONE YEAR BASIS AND LANDS ORIGINALLY EARMARKED FOR STATE FARMS AND COOPERATIVE FARMS ARE ALSO BEING GIVEN TO FARMERS.

CCC USE OF CREDIT BY FARMERS IS GOOD BUT YIELDS ARE NOT INCREASING DUE TO NON AVAILABILITY OF FERTILIZERS. ID AND AC HAVE TO MAKE SPECIAL EFFORTS FOR INDUCING FARMERS TO GROW THE SECOND CROP AND MAKING NECESSARY FACILITIES AVAILABLE.

DDD DECISION ON ORGANISATIONAL SETUP FOR O&M AFTER COMPLETION INCLUDING AVAILABILITY OF MAINTENANCE EQUIPMENT AND ANNUAL REQUIREMENT OF FUNDS SHOULD BE TAKEN PRIOR TO OUR NEXT REVIEW AROUND NOVEMBER 1989.

GAMMA KINDA - AAA WE NOTE CONTINUED GOOD PERFORMANCE OF THE COMPLETED DAM AND POWER GENERATION FACILITIES. BBB THE COMPLETION OF THE IRRIGATION SYSTEM BY THE EXTENDED (THIRD EXTENSION) CLOSING DATE OF JUNE 30, 1990 IS BECOMING DOUBTFUL DUE TO POOR SUPPLIES OF CEMENT. URGENT ACTION IS NEEDED. CCC LAND ALLOCATION TO THE FARMERS HAS SO FAR BEEN COMPLETED IN ONLY 27,000 ACRES OUT OF 113,500 ACRES OF NEW IRRIGATION. REMAINING ALLOCATION CANNOT BE COMPLETED BY JUNE 30, 1990 EVEN IF IRRIGATION SYSTEM IS COMPLETED. THE PROJECT HAS NO PROVISION TO FUND SETTLEMENT AND LAND RECORDS DEPARTMENT ACTIVITY FOR LAND ALLOCATION, UNLIKE PADDY II WHERE KYAT 15 PER ACRE IS PROVIDED. ASSISTANCE IN SOCIO ECONOMIC SURVEYS OF THE APPLICANTS FOR LAND HAS TO BE THEREFORE ARRANGED FROM TOWNSHIP LAND AND ORDER COMMITTEE AND ID TO ACCOMPLISH THE TASK EARLIEST POSSIBLE. WE WOULD APPRECIATE RECEIVING THE COMPLETION PROGRAM AGREED FOR SUBMISSION BEFORE AUGUST 31, 1989. LAND MECHANIZATION DEPARTMENT SHOULD PUSH THE LAND CLEARING AND LEVELLING OPERATION AS WELL. DDD ANOTHER AREA OF CONCERN IS THE WATER MANAGEMENT SINCE THE WATER OPERATIONS CENTER HAS PRACTICALLY STOPPED FUNCTIONING WITH THE DEPARTURE OF THE CONSULTANTS. WE WOULD LIKE TO ADVISE YOU THAT AN EXPATRIATE EXPERT MAY BE ARRANGED FOR ONE YEAR UNDER IDA FUNDING TO REACTIVATE WATER MANAGEMENT OPERATIONS AND TO TAKE NECESSARY STEPS TO ASSURE THAT PROPER CONTROL ON WATER ISSUES DOWN TO WATER COURSES IS ESTABLISHED. AC HAS INITIATED EXTENSION FOR PROPER WATER UTILIZATION ON THE FARMS, AND THE EFFORTS NEED TO BE STRENGTHENED FURTHER.

DELTA YE-U. AAA WE HAVE REQUESTED SMECS ANED EUROCONSULT TO SEND THEIR EXPERTS TO BURMA FOR RESUMING CONSULTANCIES EARLIEST. WE ARE EXAMINING THE COST IMPLICATION OF THE UNAVOIDABLE BREAK IN THE CONSULTANCIES. SIMULTANEOUSLY WE WOULD EXAMINE ADDITIONAL FUNDS REQUIREMENTS FOR ABOUT 8 MAN MONTHS OF SHORT TERM SPECIALISTS FOR WORKSHOP AND OVERSEAS TRAINING OF 21 ID STAFF FOR 69 MAN MONTHS AND WOULD ADVISE UNDP/MAF ACCORDINGLY. BBB WE AGREE TO THE ISSUE OF THE TENDERS FOR CONSTRUCTION EQUIPMENT AND WORKSHOP EQUIPMENT EARLIEST AS SUGGESTED BY THE MISSION AND AGREE IN PRINCIPLE TO REPLACING DRAGLINE BY BACKHOES. HOWEVER, ONLY ONE OR TWO BACKHOES COULD BE PURCHASED DEPENDING ON THE AVAILABILITY OF FUNDS UNDER CATEGORY TWO OF IDA CREDIT. THE SITUATION WILL BE REVIEWED ON FINALISATION OF OTHER PROCUREMENT CHANGES. CCC PLEASE ASSURE COMPLETION OF DESIGNS FOR COMMENCEMENT OF REHABILITATION IN NOVEMBER 1989.

EPSILON THE MISSION PAID A QUICK VISIT TO AZIN DAM WHICH HAS BEEN COMPLETED IN RECORD TIME WITH GOOD QUALITY WORK. WE HOPE THE REMAINING WORK INVOLVED AT THE UPSTREAM END OF THE SPILLWAY WALLS HAS SINCE BEEN COMPLETED. WE ARE CONCERNED AT THE LACK OF PROGRESS ON THE WATER SUPPLY COMPONENT BUT DO HOPE THAT THE PROCUREMENT OF A FEW ELECTRICAL ITEMS COSTING US\$12,000 WILL BE DONE BY THE MOST EXPEDITIOUS METHOD POSSIBLE AND CONSTRUCTION CORPORATION WILL MANAGE CEMENT FOR THE BALANCE WORK.

ZETA ID PROVIDED THE MISSION REVISED COST ESTIMATES OF ABOUT US DOLLARS 75 MILLION FOR THE SECOND TANK IRRIGATION PROJECT. BROWN ALSO DISCUSSED WITH ID REVISED BASIS FOR DETERMINING FACTORS FOR WORKING OUT INVESTMENT COSTS AND BENEFITS IN ECONOMIC TERMS. WE WOULD CARRYOUT AN ECONOMIC ANALYSIS UNDER THE REVISED CONDITIONS AND

WOULD LET YOU KNOW BANK POSITION ON FURTHER PROCESSING AS SOON AS A
DECISION IS TAKEN BY IDA TO REACTIVATE THIS PROJECT.
ETA WE THANK YOU FOR THE COURTESIES EXTENDED TO THE MISSION. WITH
WARMEST REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

=06010630

ALT RTD FROM:ASIO

IN DROPCOPY OF:STAR

NNNN

GOVERNMENT OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

No. 3435 /484 Ah La(12)Ta Ta Ma Vol:I/

Dated the 3rd May 1989.

To,

Ms. D.M. Dowsett-Coirolo,
Chief, Irrigation Division,
South Asia Project Department
International Bank for Reconstruction
and Development,
1818 H. Street, N.W. Washington D.C.,
U . S . A.

CR. 835-BA

Subject : Quarterly Progress Report for the 4th quarter of the
1988-89 fiscal (year ending March 31, 1989 for Lower
Burma Paddyland Development Project (Phase,II)).

Dear, M.S. D.M. Dowsett - Coirolo,

Herewith forwarded (3) copies of the Quarterly Progress
Report for Lower Burma Paddyland Development Project Phase II
(Irrigation Department) which covers the 4th Quarter of the 1988-89
fiscal year ending March 31, 1989.

Please send to
Asia Mr.

JS
6/9

Yours Truly,

(THEIN TUN)

Director General.

cc:

- (1) Director General, Agriculture Mechanization Department.
- (2) Director General, Settlement and Land Records Department.
- (3) Managing Director, Agriculture Corporation.
- (4) Managing Director, Myanma Agricultural Bank.

ZCZC ASIF7650 STAS0660

***** BA
***** CR 835

WDIAL
REF : ASTAG
OINFO

-SUBJECT: BURMA - PADDYLAND DEVELOPMENT II PROJECT (CR. 835-BA)
-DRAFTED BY: JSRIVASTAVA:HW EXT: 78112
-FILENAME: JSTELEX
-FOLDER: TELEX
-AUTHORIZED BY: KHALID IKRAM, ACTING DIRECTOR, AS2DR
-CC: MESSRS. SALMAN (LEGAS), REDFERN (AS2CO), TAMBOLI (ASTAG)

713 21300 =
-H. E. COL ABEL MINISTER
-MINISTRY OF PLANNING AND FINANCE
-RANGOON, BURMA
-COPY: H. E. MAJOR GENERAL CHIT SWE, MINISTER
-MINISTRY OF AGRICULTURE AND FORESTS

713 21518 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-COPY U THEIN TUN, DG/ID

713 21233 =
-COPY U SOE THWIN, DG/FERD
-FOREIGN ECONOMIC RELATIONS DEPARTMENT
-RANGOON, BURMA

BT

WASHINGTON, DC - 28-APR-89

H.E. COLONEL ABEL, MINISTER, MINISTRY OF PLANNING AND FINANCE,
COPIES TO H. E. MAJOR GENERAL CHIT SWE, MINISTER, MAF, U THEIN TUN,
DG/ID, U SOE THWIN DG/FERD, RANGOON, BURMA.

RE: PADDYLAND DEVELOPMENT II PROJECT (CREDIT 835-BA) AND TELEX OF
APRIL 20, 1989 FROM U MIN AUNG, DEPUTY MINISTER PLANNING AND
FINANCE, REQUESTING A ONE-YEAR EXTENSION OF THE CREDIT CLOSING DATE.
WE ARE PLEASED TO INFORM YOU THAT, ON AN EXCEPTIONAL BASIS, THE
ASSOCIATION HAS POSTPONED THE CLOSING DATE OF CREDIT 835-BA AND HAS
ESTABLISHED APRIL 30, 1990 AS A LATER DATE FOR PURPOSE OF SECTION
2.04 OF THE DEVELOPMENT CREDIT AGREEMENT. REGARDS. KHALID IKRAM,
ACTING DIRECTOR, COUNTRY DEPARTMENT II, ASIA REGIONAL OFFICE.

=04290619

ALT RTD FROM:ASIO

IN DROP COPY OF:STAR

NNNN

OFFICE MEMORANDUM

DATE: April 27, 1989

TO: Mr. P. Tamboli, Sr. Agriculturalist, ASTAG

FROM: D. M. Dowsett-Coirolo, Chief, AS2AG

EXTENSION: 73519

SUBJECT: BURMA - Seeds II Project (Cr. 1616-BA)
Paddy II Project (Cr. 835-BA)
Kinda Project Project (Cr. 1031-BA)
Supervision Mission Terms of Reference

Area Files
BA - Cr 1616
" - Cr 835
" - Cr 1031

1. You will arrive in Rangoon around June 5, 1989 for a period of about one week to review the overall progress of work of Seed II project and to discuss the outstanding agricultural issues related to Paddy II and Kinda projects.
2. As regards Seeds II project, you will pay particular attention to:
 - (a) Progress of seed production and procurement of certified seed;
 - (b) Progress of development of each of the existing 12 central farms for basic seed production;
 - (c) Status of procurement of vehicles, lab equipment, workshop equipment and farm machinery, etc.;
 - (d) Status of seed processing, storage and installation of 12 seed processing plants and quality control;
 - (e) Status of applied research and training;
 - (f) Requirement of additional technical assistance; and
 - (g) Status of project accounts (revised cost and savings), disbursement and audit reports).
3. Following Mr. Srivastava's supervision mission (May 8-26, 1989) of Kinda and Paddy II projects, you will discuss with Agriculture Corporation outstanding agricultural issues relating to these two projects.
4. While in Rangoon, you will liase closely with UNDP, Rangoon.
5. On return to Washington, you will submit Full Supervision Report for Seeds II project and a brief Back-to-Office Report on agricultural aspects of Paddy II and Kinda projects.

Mr. Tamboli

- 2 -

April 27, 1989

cc: Messrs. Golan, ASTDR
Kaji, AS2DR
Cleave, AS2DR
Leipziger, AS2DR
Grimshaw/Chobanian, ASTAG
Cunningham, ASTAG
Srivastava, ASTAG
Albinson, ASTAG
Brown, AS2AG
Naor, AS2AG
Pennell, AS2AG
Ikram, AS2CO
Redfern, AS2CO
Cernea, AGRPS
Le Moigne, AGRPS
Plusquellec, AGRPS
Ms. Trask, ASTTA
Salman, LEGAS
Quintos, LOAAS
AS2AG Blackbook
Asia Files

PTamboli:mtr

A. Files

THE WORLD BANK INTERNATIONAL FINANCE CORPORATION

OFFICE MEMORANDUM

DATE: April 27, 1989

TO: Mr. Attila Karaosmanoglu, ASIVP

FROM: Khalid Ikram, Acting Director, CD2

EXTENSION: 72591

SUBJECT: BURMA - Paddyland Development II Project (Cr. 835-BA)
Request for Fourth Postponement of Closing Date

1. The Closing Date of the above Credit (signed in August 1978) has been postponed three times. The current date is April 30, 1989. At the time of the last postponement, it was fully expected that the project would be completed before the new Closing Date: IDA had agreed to the use of Credit proceeds for import of diesel, which had hitherto been the main cause of delay, and the Irrigation Department was marshalling all necessary technical resources to get the job done. Unfortunately, logistical problems in actually delivering the required diesel and other essential supplies to project sites, partly related to civil disturbances, caused a further slow down in work on this project during the August-December 1988 period. The following describes the content and current status of the project, and requests your approval for an exceptional fourth postponement of the Closing Date.

2. The Paddylands II project provides for the development of 175,000 acres (125,000 acres cultivated and 50,000 abandoned cultivation) in the Irrawaddy Delta through: (a) construction of embankments and gated sluice structures for flood protection, (b) excavation of channels for drainage, (c) land reclamation, and (d) improved agricultural extension and support services. The project progressed satisfactorily until FY1984, when severe shortages of diesel oil began to slow the progress of this and other IDA operations in Burma. This situation continued until late in FY88 when the supply situation was eased by GOB's decision to import crude oil against various IDA credits (agreed by IDA in November 1987). Had there been no logistical problems in actually transporting supplies to project sites, or other interruptions caused by civil disturbances, the project could definitely have been completed. A supervision mission to Burma in March 1989 has reached agreement with GOB on a twelve-month, detailed action program for completion of the remaining project works, as described below.

3. All principal project structures have been finished; the balance of work has therefore been carefully estimated to include some two million cyd excavation of drainage channels and about half million cyd of embankments. An adequate budget allotment for the 1989-90 period has been formally requested by the Project Director, and the Minister of Agriculture and Forestry (MAF) has confirmed to the supervision mission that the request

will be approved. The mission has further agreed with MAF on the timely supply of the following quantities of lubricants and oils: (a) 9,612 gallons of engine oil; (b) 2,810 gallons gear oil; (c) 10,706 gallons of hydraulic oil; (d) about 34 gallons of brake fluid; and (e) 9,564 pounds of grease. Transport difficulties have now been resolved and the project is currently receiving about 82,000 gallons of diesel per month; this volume will be maintained throughout 1989-90. With these assurances, the mission considers that the revised completion plan is quite feasible. Missions to supervise other irrigation projects in Burma in May and June 1989 will both monitor GOB compliance with these agreements, and an in-depth supervision of this project will be conducted in October 1989.

4. Of the total Credit of US\$34.5 million, US\$28.29 million has been disbursed as of March 31, 1989. Disbursement against civil works already completed and remaining work is estimated at US\$3 million. Procurement of spares and materials would require another US\$1 million. A final undisbursed balance of about US\$2.5 million would have to be cancelled at Credit closing. The Borrower is in compliance with all major covenants.

5. I recommend that, exceptionally, the Closing Date for Credit 835-BA be postponed by one more year until April 30, 1990, since: (a) the Borrower is in compliance with all major covenants under the Credit Agreement; (b) there have been some circumstances beyond the Borrower's control which halted work on the project during the past year; (c) the Borrower has moved expeditiously to resume project implementation at an accelerated pace during the past few months and an acceptable action plan has been developed to complete the project; and (d) unless IDA funding is continued, it will be extremely difficult for GOB itself to finance the remaining work. If you agree, I will issue the attached telex.

✓
Agreed.
4/27/89
AK.

Attachment - Telex

Cleared (in substance) with and cc: Messrs. Salman (LEGAS),
Tamboli (ASTAG), Redfern (AS2CO), Quintos (LOAAS)

cc: Messrs./Mss. Kaji o/r, Cleave, Pennell, Phillips

JSrivastava/DDowsett-Coirolo:bjw

WORLDBANK TMSS

WORLDBANK TMSS

ZCZC STAC0376 STAS0660

WDIAL

.ASTAG

OINFO

-SUBJECT: BURMA - PADDYLAND DEVELOPMENT II PROJECT (CR. 835-BA)
-DRAFTED BY: JSRIVASTAVA:HW EXT: 78112
-FILENAME: JSTELEX
-FOLDER: TELEX
-AUTHORIZED BY: KHALID IKRAM, ACTING DIRECTOR, AS2DR
-CC: MESSRS. SALMAN (LEGAS), REDFERN (AS2CO), TAMBOLI (ASTAG)

713 21300 =

-H. E. COL ABEL MINISTER
-MINISTRY OF PLANNING AND FINANCE
-RANGOON, BURMA
-COPY: H. E. MAJOR GENERAL CHIT SWE, MINISTER
-MINISTRY OF AGRICULTURE AND FORESTS

713 21518 =

-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-COPY U THEIN TUN, DG/ID

713 21233 =

-COPY U SOE THWIN, DG/FERD
-FOREIGN ECONOMIC RELATIONS DEPARTMENT
-RANGOON, BURMA

BT

WASHINGTON, DC - 28-APR-89

H.E. COLONEL ABEL, MINISTER, MINISTRY OF PLANNING AND FINANCE,
COPIES TO H. E. MAJOR GENERAL CHIT SWE, MINISTER, MAF, U THEIN TUN,
DG/ID, U SOE THWIN DG/FERD, RANGOON, BURMA.

RE: PADDYLAND DEVELOPMENT II PROJECT (CREDIT 835-BA) AND TELEX OF
APRIL 20, 1989 FROM U MIN AUNG, DEPUTY MINISTER PLANNING AND
FINANCE, REQUESTING A ONE-YEAR EXTENSION OF THE CREDIT CLOSING DATE.
WE ARE PLEASED TO INFORM YOU THAT, ON AN EXCEPTIONAL BASIS, THE
ASSOCIATION HAS POSTPONED THE CLOSING DATE OF CREDIT 835-BA AND HAS
ESTABLISHED APRIL 30, 1990 AS A LATER DATE FOR PURPOSE OF SECTION
2.04 OF THE DEVELOPMENT CREDIT AGREEMENT. REGARDS. KHALID IKRAM,
ACTING DIRECTOR, COUNTRY DEPARTMENT II, ASIA REGIONAL OFFICE.

=04281048

IN DROPCOPY OF: STAR

NNNN

RCA1001
248423 WORLDBANK
WQWEE FERDPF BM

MS. D.M. DOWSETT-COIROLO
CHIEF
AGRICULTURE DIVISION
ASIA II
WORLD BANK
WASHINGTON DC
USA
20 APRIL 1989

COPY TO U AUNG PE (E-1330)

RE: PADDY II CREDIT 835-BA EXTENSION AND YRTLX OF
30 MARCH 1989.

AAA EYE WOULD LIKE TO MAKE A FORMAL REQUEST FOR
THE EXTENSION OF THE CREDIT CLOSING DATE OF THE
ABOVE PROJECT FROM 30 APRIL 1989 TO 30 APRIL 1990.

BBB THE NEED FOR EXTENSION WAS ALSO MENTIONED IN
THE AIDE-MEMOIRE OF IDA MISSION IN MARCH 1989.

DCC YR KIND COOPERATION IS HIGHLY APPRECIATED

REGARDS

U MIN AUNG
DEPUTY MINISTER
MINISTRY OF PLANNING AND FINANCE
248423 WORLDBANK
21233 FERDPF B

=04201018

=04200637

NNNN

WORLDBANK TMSS

ZCZC ASIF7518 STAS0657

***** BA
***** CR 835

WDIAL
REF : ASTAG
OINFO

-SUBJECT: BURMA - 1616-BA, 835-BA, AND 1031-BA
-FILENAME: MT/MASS11/TAMBOLI/ITINERARY MISSION 5/89
-DRAFTEE: P. TAMBOLI, ASTAG EXT: 73519
-AUTHORIZED BY: D. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MR. BOEREMA (AS2AG)

713 21311 =
-AGRICULTURE CORPORATION
-RANGOON, BURMA
-ATTN: U TIN HLAING, MANAGING DIRECTOR
713 21300 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-ATTN: U THEIN TUN, DIRECTOR GENERAL
713 21407 =
-UNDEVPRO
-RANGOON, BURMA
-ATTN: MR. KITATANI, RESIDENT REPRESENTATIVE

BT

WASHINGTON, DC - 27-APR-89
FOR U TIN HLAING (AGRIC CORP) COPIES U THEIN TUN (IRRIG DEPT) AND
KITATANI (UNDEVPRO) REF BURMA SEEDS II (CR 1616-BA), PADDY II
(CR 835-BA) AND KINDA (CR 1031-BA).

FURTHER TO OUR TELEX OF APRIL 17, 1989, WE WISH TO CONFIRM THAT
MR. TAMBOLI WILL BE ARRIVING RANGOON ON JUNE 5, BY THAI FLIGHT
305. WE PROPOSE FOLLOWING ITINERARY:

JUNE 6: MEETING WITH SEEDS II PROJECT STAFF AND CONSULTANTS.

JUNE 7: MEETING WITH AGRI CORPORATION AND UNDP RANGOON TO
DISCUSS PROGRESS OF IMPLEMENTATION OF SEEDS II PROJECT.

JUNE 8: (AM) MEETING WITH AC AND PADDY II STAFF. (PM) MEETING
AC AND KINDA STAFF TO DISCUSS AGRICULTURAL ASPECTS OF THE TWO
PROJECTS.

JUNE 9: WRAP-UP MEETING (PREFERABLY TO BE CHAIRED BY H.E.,
MINISTER OF AGRI) WITH AC, ID, AND UNDP.

JUNE 10: MISSION DEPARTS.

WE HOPE THE PROPOSED TIMING IS CONVENIENT TO YOU.
BEST REGARDS, D. M. DOWSETT-COIROLO, CHIEF, AS2AG

=04280630

Cr 1315 BA

Cr 835 BA

THE-GOVERNMENT OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON BURMA.

Asia
Inf.
center

Cr 1031 BA

No. 3222 /484 Ah La(10)Mission. Dated the 26 April 1989.

Cr 1731 BA

To,

Mr. D.M. Dowsett- Coirolo,
Chief, Irrigation Division,
South Asia Project Department,
International Bank for Reconstruction and
Development,
1818 H. Street N.W. Washington D.C, U.S.A.

Subject : :Submission for Aide Memoire.

Dear Sir,

See Cr 1315 BA file

I have pleasure in forwarding herewith the copy of
the Aide Memoire prepared by an IDA mission comprising
J. Srivastava reviewed from March 4, 1989 to March 16, 1989
the progress on Tank Irrigation Project (IDA Credit 1315 BA) and
ascertained the status of the Paddy Lands II (Credit 835 BA)
Kinda Multipurpose Project (Credit 1031 BA), and Ye-U Rehabili-
tation Project (Credit 1731 BA) for your perusal.

With best regards

Yours sincerely

(THEIN TUN)

Director General.

Wag

ZCZC ASIF6566 RCA1001

***** BA
***** CR 835

AS2AG EDS16 AS2CO
REF : TCP FCA

RCA1001
248423 WORLDBANK
WQWEE FERDPF BM

MS. D.M. DOWSETT-COIROLO
CHIEF
AGRICULTURE DIVISION
ASIA II
WORLD BANK
WASHINGTON DC
USA
20 APRIL 1989

COPY TO U AUNG PE (E-1330)

RE: PADDY II CREDIT 835-BA EXTENSION AND YRTLX OF
30 MARCH 1989.

AAA EYE WOULD LIKE TO MAKE A FORMAL REQUEST FOR
THE EXTENSION OF THE CREDIT CLOSING DATE OF THE
ABOVE PROJECT FROM 30 APRIL 1989 TO 30 APRIL 1990.

BBB THE NEED FOR EXTENSION WAS ALSO MENTIONED IN
THE AIDE-MEMOIRE OF IDA MISSION IN MARCH 1989.

CCC YR KIND COOPERATION IS HIGHLY APPRECIATED

REGARDS

U MIN AUNG
DEPUTY MINISTER
MINISTRY OF PLANNING AND FINANCE
248423 WORLDBANK
21233 FERDPF B

=04201018

=04210606

ALT RTD FROM:ASII



Record Removal Notice

File Title Lower Burma Paddyland Development Project (02) - Myanmar - Credit 0835 - P003348 - Correspondence - Volume 9		Barcode No. 8538		
Document Date April 19, 1989	Document Type Telex			
Correspondents / Participants To: Mr. Kitatani From: D.M. Dowsett-Coirolo, Chief, AS2AG				
Subject / Title Burma - Paddylands II, Kinda and Ye-U Projects, Credits -835, 1031 and 1731-BA				
Exception(s) Personal Information				
Additional Comments		The item(s) identified above has/have been removed in accordance with The World Bank Policy on Access to Information or other disclosure policies of the World Bank Group. <table border="1"><tr><td>Withdrawn by Shiri Alon</td><td>Date December 19, 2017</td></tr></table>	Withdrawn by Shiri Alon	Date December 19, 2017
Withdrawn by Shiri Alon	Date December 19, 2017			

THE WORLD BANK/INTERNATIONAL FINANCE CORPORATION
OFFICE MEMORANDUM

BA - CR 835
" - CR 1031
" - CR 1731
Asia Info Centre

DATE: April 14, 1989

TO: Messrs. J. Srivastava (ASTAG) and Jagman Singh (Consultant)

FROM: D. M. Dowsett-Coirolo, Chief, AS2AG

EXTN: 76216

SUBJECT: BURMA - Supervision of Paddyland Development II Project - Cr.835-BA
Kinda (Nyaunggyat) Multipurpose Project - Cr. 1031-BA
Ye-U Rehabilitation Project - Cr. 1731-BA
Mission - Terms of Reference

1. Mr. Srivastava will arrive in Rangoon around May 8, 1989 for about 17 days stay to review the progress of work at the above projects. He will lead the mission, be responsible for arranging site visits and discussions with the concerned ministries, and issue of the Aide-Memoire. Mr. Jagman Singh will also arrive in Rangoon around May 8, 1989, for about 10 days stay in Burma. Mr. P. Tamboli (ASTAG), travelling under separate Terms of Reference, will visit Burma for about one week in early June to discuss outstanding agricultural issues.

2. Mr. Srivastava will pay particular attention to:

- (a) progress and quality of civil works, program for completion of balance work, and requirement of key construction materials;
- (b) procurement of equipment and materials;
- (c) arrangements for operating and maintaining the works at Kinda and Paddy II after completion;
- (d) inception report of consultants for the Ye-U Rehabilitation Master Plan; and
- (e) inception report and training report of consultants for inventory control and workshop improvement etc.

3. Mr. Jagman Singh will review the consultants' inception report for inventory control and workshop improvement and training report with the Irrigation Department, visit workshops and ongoing projects, and provide his report to Mr. Srivastava before leaving Rangoon.


4. Mr. Srivastava will also visit the Azin dam under the Tank II Irrigation Project to ascertain the status of the completion of civil works at the dam.

5. Finally, Mr. Srivastava will review with the Irrigation Department the work underway to update the economic analysis of the proposed Tank II Irrigation Project.

6. On return to headquarters, Mr. Srivastava will submit full supervision reports for Paddy II, Kinda and Ye-U projects, incorporating both his and Mr. Singh's findings.

cc: Messrs./Ms. Golan (ASTDR), Kaji, Cleave, Leipziger (AS2DR), Grimshaw, Frederiksen, Tamboli, Cunningham, Albinson (ASTAG), Brown, Naor, Pennell (AS2AG), Ikram, Redfern (AS2CO), Cernea, LeMoigne, Plusquellec (AGRPS), Trask (ASTTA), Salman (LEGAS), Quintos (LOAAS), AS2AG Black Book, Asia Information Center.

JSrivastava:hw



OFFICE MEMORANDUM

BA-cr 835
BA-cr 1031
BA-cr. 1731

DATE: April 14, 1989

TO: Messrs. J. Srivastava (ASTAG) and Jagman Singh (Consultant)

FROM: D. M. Dowsett-Coirolo, Chief, AS2AG

EXTN: 76216

SUBJECT: BURMA - Supervision of Paddyland Development II Project - Cr.835-BA
Kinda (Nyaunggyat) Multipurpose Project - Cr. 1031-BA
Ye-U Rehabilitation Project - Cr. 1731-BA
Mission - Terms of Reference

1. Mr. Srivastava will arrive in Rangoon around May 8, 1989 for about 17 days stay to review the progress of work at the above projects. He will lead the mission, be responsible for arranging site visits and discussions with the concerned ministries, and issue of the Aide-Memoire. Mr. Jagman Singh will also arrive in Rangoon around May 8, 1989, for about 10 days stay in Burma. Mr. P. Tamboli (ASTAG), travelling under separate Terms of Reference, will visit Burma for about one week in early June to discuss outstanding agricultural issues.

2. Mr. Srivastava will pay particular attention to:

- (a) progress and quality of civil works, program for completion of balance work, and requirement of key construction materials;
- (b) procurement of equipment and materials;
- (c) arrangements for operating and maintaining the works at Kinda and Paddy II after completion;
- (d) inception report of consultants for the Ye-U Rehabilitation Master Plan; and
- (e) inception report and training report of consultants for inventory control and workshop improvement etc.

3. Mr. Jagman Singh will review the consultants' inception report for inventory control and workshop improvement and training report with the Irrigation Department, visit workshops and ongoing projects, and provide his report to Mr. Srivastava before leaving Rangoon.


4. Mr. Srivastava will also visit the Azin dam under the Tank II Irrigation Project to ascertain the status of the completion of civil works at the dam.

5. Finally, Mr. Srivastava will review with the Irrigation Department the work underway to update the economic analysis of the proposed Tank II Irrigation Project.

6. On return to headquarters, Mr. Srivastava will submit full supervision reports for Paddy II, Kinda and Ye-U projects, incorporating both his and Mr. Singh's findings.

cc: Messrs./Ms. Golan (ASTDR), Kaji, Cleave, Leipziger (AS2DR), Grimshaw, Frederiksen, Tamboli, Cunningham, Albinson (ASTAG), Brown, Naor, Pennell (AS2AG), Ikram, Redfern (AS2CO), Cernea, LeMoigne, Plusquellec (AGRPS), Trask (ASTTA), Salman (LEGAS), Quintos (LOAAS), AS2AG Black Book, Asia Information Center.

JSrivastava:hw



ZCZC ASIF5949 S2AS0380

***** BA
***** CR 835

WDIAL
REF : AS2AG
OINFO

-SUBJECT: 835-BA/1031-BA/1315-BA/1381-BA/1731-BA
-FILENAME: \
-DRAFTEE: BWALKER:BJW EXT: 76216
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CW AND CC: MESSRS. TANAKA (LEGAS), QUINTOS (LOAAS)
-CC: MESSRS./MS. SRIVASTAVA, TAMBOLI, PENNELL, REDFERN

713 21233 =
-FERD
-RANGOON, BURMA
713 21518 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
BT

WASHINGTON, DC - 14-APR-89
FOR U MYINT AUNG, DIRECTOR GENERAL FERD, WITH COPIES TO U THEIN
TUN, DIRECTOR GENERAL, IRRIGATION DEPARTMENT AND U HTUN HLAING,
DEPUTY DIRECTOR GENERAL, IRRIGATION DEPARTMENT. RE PADDYLAND
DEVELOPMENT II (CR. 835-BA), KINDA DAM (CR. 1031-BA), TANK
IRRIGATION (CR. 1315-BA), GROUNDWATER IRRIGATION I (CR. 1381-BA)
AND YE-U IRRIGATION (CR. 1731-BA) PROJECTS. THIS IS TO
ACKNOWLEDGE RECEIPT OF YOUR LETTER NO. 324/82 OF MARCH 30, 1989
TO MR. KHALID IKRAM AND THE ATTACHED SPECIMEN SIGNATURES OF THE
TWO OFFICIALS NOW AUTHORIZED TO SIGN WITHDRAWAL APPLICATIONS IN
RESPECT OF THE ABOVE-MENTIONED CREDITS. WE UNDERSTAND THAT THESE
AUTHORIZATIONS, WHICH INCLUDE THE NAMES OF (AAA) U THEIN TUN,
DIRECTOR GENERAL, IRRIGATION DEPARTMENT AND (BBB) U HTUN HLAING,
DEPUTY DIRECTOR GENERAL, IRRIGATION DEPARTMENT, SUPERSEDE THE
PREVIOUS AUTHORIZATION OF AUGUST 3, 1988. WE ARE FORWARDING
THESE DOCUMENTS TO OUR LEGAL AND LOAN DISBURSEMENTS DEPARTMENTS
FOR APPROPRIATE PROCESSING. THANK YOU AND REGARDS, D. M. DOWSETT-
COIROLO, CHIEF, AS2AG

=04150619

ALT RTD FROM:ASIO

IN DROP-COPY OF:S2AR

NNNN

CR 835-BA

4-5-89

OFFICE MEMORANDUM

CR 835-BA
 " CR 1031-BA
 " CR 1731-BA

DATE: April 5, 1989

TO: Mrs D. M. Dowsett-Coirolo, Chief, AS2AG

FROM: J. Srivastava, ASTAG

EXTN: 78112

SUBJECT: BURMA - Paddylands Development II Project - Cr. 835-BA
 Kinda (Nyaunggyat) Multipurpose Project - Cr. 1031-BA
 Ye-U Rehabilitation Project - Cr. 1731-BA
Back to Office Report

1. In accordance with the terms of reference of January 30, 1989, I visited Burma from March 4 - 16, 1989 to ascertain the status of the above three ongoing irrigation projects. The main findings, resulting from discussions with UNDP, FERD, MAF, and the Directors of each project, are given in the attached Aide Memoire. The Aide Memoire was reviewed in a wrap up meeting on March 15, 1989 when agreement for action on the recommendations was obtained. An updated Form 590 for each project is attached.

General

2. There has been no change in the structure of MAF or its departments, except for the abolition of the posts of the deputy ministers. DG/ID and MD/AC deal directly with the Minister. A number of promotions have taken place in ID and staff have moved from one project to another. Most of the senior positions, including the directors of the IDA funded projects, are the same as in July 1988 (except for the retirement of the DG himself at superannuation).

3. The former district and township level committees have been abolished, with administration now carried out instead by Law and Order Restoration Committees. Each Committee is chaired by an army officer as chairman, the other two members being from the administrative and police services (in other words, a return to the old British administrative system). These committees are reported to have considerable delegation of powers, and are apparently guided by the staff of the line agencies in making decisions on specific technical subjects.

4. Practically no work was possible at the three IDA irrigation projects during the period of disturbed conditions. There was, however, no damage to works or construction equipment, and work was resumed actively at the end of 1988. All three projects are getting full requirement of diesel oil. However, there is at least a temporary shortage of cement, reported to be due to only two out of the three factories being in production since the disturbances. MAF is making efforts to get enough cement delivered to the ongoing irrigation projects, and has assured the mission that there would be no constraint on local funds for completion of the balance work on the revised targets. The progress achieved at the three projects and the program for the balance work is detailed in the attached Aide Memoire (extract for three projects only) and summarised below.

Paddylands II Credit 835-BA

5. All the sluice structures are complete. Only about two million cyd of excavation of drainage channels by dredgers and excavators, and about half million cyd of embankment by use of scrapers remains to be carried out. The revised target for completion of the balance of work by March 1990 can be met, provided the required quantities of diesel and lubricants remained assured (from the supplies imported last year for the projects). The current Closing Date of April 30, 1989 (after three postponements of one year each) would need another postponement by one year to April 30, 1990. The Credit disburses against the civil works, the completion of which could become a problem if IDA funds are not available. Considering the special situation created by disturbed conditions, an exceptional fourth postponement by one more year is recommended.

6. With most of the area protected from the flooding, crop yields are already increasing, but cropping does not reflect the pattern anticipated at appraisal. AC is reviewing the suitability of other crops which would provide good returns on investment. GOB has also taken a decision to utilise about 5,000 acres for shrimp cultivation, which provides a much higher return than paddy. The May 1989 mission should review the implications of this decision.

Kinda Multipurpose (Credit 1031-BA)

7. The main canal for the 113,500 acres (new irrigation) has been completed. However, the distribution system is complete for only about 27,000 acres (currently under irrigation) and would be complete for irrigation of another 6,000 acres by June 1989. The rest of the works (mostly structures and earthwork on distributaries and smaller channels) are in different stages of progress and are scheduled for completion by June 1990. By that time, the flood protection works and rehabilitation of the old system for 88,000 acres would also be complete. The project would need a third postponement of closing date to June 30, 1990, which is recommended.

8. The project has been getting about 48,000 gallons of diesel per month. The only bottleneck is cement. Changes in design are contemplated to economize on cement wherever possible. MAF assured the mission that cement supplies would improve and full requirements would be met. The proposed May 1989 supervision mission should go into further details.

Ye-U Rehabilitation (Credit 1731-BA)

9. Construction of camp buildings was affected by disturbances in the area, but has recommenced since January 1989. Nonetheless, the project has already slipped behind schedule and the May 1989 mission should examine if the future construction schedule can be compressed to make up for the lost time.

10. The UNDP funded components for "Preparation of Master Plan for Rehabilitation" and "Inventory Control and Workshop Improvement" have not made much progress, since the consultant personnel had to leave Burma and reports submitted by them could not be discussed. The consultants have recently been asked and will shortly indicate the availability of their personnel, when the work is reactivated. The UNDP-funded OPE-executed Model Studies for sediment exclusion

have been completed. The draft final report will be discussed as soon as UNDP reactivates the project.

Status of Other Projects

11. Mu River Irrigation Feasibility Study. (4BUAUN007). UNDP informed the mission that further processing of the Project Document would depend on the completion of the current review of UNDP assistance to Burma, which should be finished by August 1989. Preference would be given to the UNDP-funded FAO-executed "Irrigation Master Plan," but the Mu River Irrigation Feasibility Study also has a good chance of being taken up.

12. Proposed Tank II Irrigation Project The Minister, MAF expressed his keen interest in early implementation of the Yin Dam and irrigation system under Tank II and requested the mission for an expeditious Bank processing for the approval of the credit. The Irrigation Department has commenced estimation of the revised cost consequent to changes in price of construction materials, diesel and lubricants, and labor, as well as revised assessment of benefits due to changes in prices of agricultural inputs and farm gate prices. ID hopes to be able to discuss the revised costs and benefits with the May 1989 supervision mission. A decision on the processing of Tank II could be taken after the review of the revised costs of the project and completion of discussions with GOB on the CEM.

Action Taken

13. The attached telex has been sent to the borrower.

cc: Messrs./Ms. Kaji, Cleave, Leipziger (AS2DR), Golan (ASTDR), Grimshaw, Frederiksen, Tamboli, Cunningham, Albinson (ASTAG), Brown, Naor, Pennell (AS2AG), Ikram, Redfern (AS2CO), Cernea, Le Moigne, Plusquellec (AGRPS), Trask (ASTTA), Salman (LEGAS), Quintos (LOAAS), AS2AG Black Book, Asia Information Center.

JSrivastava:hw

6/85
FOR DETAILED INSTRUCTIONS ON COMPLETION OF THIS FORM,
PLEASE SEE ANNEX C OF OMS 3.50

THIS SUMMARY IS ☐ THE INITIAL SUMMARY
☒ PART OF A MISSION REPORT
☐ AN ANNUAL UPDATE

REGIONAL OFFICE: VP - ASIA PROJECT NAME: PADDYLAND DEV.II PROJECT CODE: 4BUAP014 LOAN () CREDIT (X) NO: C08350 L.C. AMT (\$XX.XM/SDR): 34.5/34.5

COUNTRY: BURMA BORROWER/BENEFICIARY: GOVERNMENT OF BURMA BOARD DATE/FY: 07/06/78 - 79 SIGNING DATE: 07/28/78 EFFECTIVE DATE: 10/13/78

MANAGING DEPT./DIV. NAME: AGRICULTURE OPERATIONS DIVISION ORG CODE NO.: 25420 PROJECTS OFFICER: P.M. TAMBOLI LOAN OFFICER: STRUBEN MISSION END DATE: 03/16/89

SECTION 1: PROJECT DATE AND PERFORMANCE RATINGS			MO/YR		RATINGS	THIS SUM	LAST SUM
CLOSING DATE	COMPL. DATE	PROJ. COSTS	DISBURSEMENT (03/89)				
(MO/YR)	(MO/YR)	(\$/LOCAL) (XX.XM)	(\$XX.XM) (% OF LC)				
SAR/PR:	04/30/86	04/30/85	56.0/414.59	SAR/PR :\$ 34.5 (100.0)	AVAIL. FUNDS	1	1
REVISED:	04/30/89	03/31/89	.0/.00	ACTUAL :\$ 28.3 (82.0)	PROJECT MGMT.	2	2
LAST IS:	04/30/88	03/31/88	56.0/414.60	PROFILE:\$.0 (.0)	DEV. IMPACT	1	1
EXPECTED:	04/30/90	03/31/90	56.0/414.60	COMMT. :\$ 30.5 (88.4)	OVERALL STAT.	2	2

	COMPL. DELAYS	COST OVERRUN	DISB. LAG
RATINGS - THIS SUMMARY	(59.8 %)	(.0 % .00 %)	(18.0 %)
RATINGS - LAST SUMMARY: (10/28/87)	(44.6 %)	(.0 % .00 %)	(29.8 %)

SECTION 2: SUMMARY PROJECT DESCRIPTION: TYPE OF LENDING INSTRUMENT: SPECIFIC INVESTMENT LOANS

Reclamation and development of 175,000 ac of farmland, 125,000 ac of which is already under cultivation, the remaining 50,000 ac are abandoned and wasteland. The works consist of: (a) construction of embankment and drainage channels; (b) reclamation of abandoned farmlands; (c) increase of pump irrigation; and (d) improved agricultural extension and other supporting services.

SECTION 3: PROJECT STATUS. SUMMARIZE CURRENT STATUS OF IMPLEMENTATION. IDENTIFY MAJOR PROBLEMS.

To date about 83 percent of the embankment, 85 percent of drainage channel excavation, and 100 percent of the structures have been completed. The major cause of implementation delay has been the recent disturbed conditions in the country for about four months. Full requirement of diesel is being met but lubricants are in short supply. There has been considerable increase in paddy production as a result of flood protection. Also there has been a large increase of sesame and sunflower areas as a result of drainage. The emerging cropping pattern is different, different to that projected in the SAR. GOB has also decided to use 5,000 acres of protected land for fisheries development.

SECTION 4: ACTION TAKEN. SUMMARIZE CURRENT ACTIONS TAKEN OR AGREED TO BE TAKEN WITH BORROWER TO ADDRESS MAJOR PROBLEMS.

Following restoration of normalcy, work resumed in January 1989. Arrangements are being made to meet full requirement of lubricants against the imports made for the project. Revised construction schedule envisages completion of all works by March 31, 1990.

SECTION 5: ACTION PROPOSED. SUMMARIZE FURTHER ACTIONS REQUIRED. INCLUDE AGENDA FOR NEXT MISSION (MO/YR) (05/89)

The current closing date of April 30, 1989 should be postponed by one year as a special case. The supervision mission planned for May 1989 should review the program of works, maintenance arrangements, and agricultural development for appropriate cropping patterns.

NAME OF PREPARING OFFICER: J. SRIVASTAVA DATE: 04/05/89 REVIEWED BY: REGIONAL MANAGER PIR REVIEW: (ASST. DIR/DIR/RVP)

FORM NO. 590
6/85

THE WORLD BANK
IBRD AND IDA - IMPLEMENTATION SUMMARY

RUN TIME: 04/05/89 AT 12.03.53

FOR DETAILED INSTRUCTIONS ON COMPLETION OF THIS FORM,
PLEASE SEE ANNEX C OF OMS 3.50

() THE INITIAL SUMMARY
THIS SUMMARY IS (X) PART OF A MISSION REPORT
() AN ANNUAL UPDATE

REGIONAL OFFICE: VP - ASIA	PROJECT NAME: KINDA (NGGT) DAM	PROJECT CODE: 4BUAPA016	LOAN () CREDIT (X) NO C10310	L.C. AMT (\$XX.XM/SDR) 90.0/90.0
COUNTRY: BURMA	BORROWER/BENEFICIARY: GOVERNMENT OF BURMA	BOARD DATE/FY: 05/29/80 - 80	SIGNING DATE: 11/04/80	EFFECTIVE DATE: 11/19/80
MANAGING DEPT./DIV. NAME: AGRICULTURE OPERATIONS DIVISION	ORG CODE NO.: 25420	PROJECTS OFFICER: SRIVASTAVA	LOAN OFFICER: C. REDFERN	MISSION END DATE: 03/16/89

SECTION 1: PROJECT DATE AND PERFORMANCE RATINGS				MO/YR		RATINGS	THIS SUM	LAST SUM	
CLOSING DATE	COMPL. DATE	PROJ. COSTS	DISBURSEMENT	(03/89)					
(MO/YR)	(MO/YR)	(\$/LOCAL) (XX.XM)	(\$XX.XM) (% OF LC)						
SAR/PR:	06/30/87	06/30/86	235.0/1,575.00		SAR/PR :\$	90.0 (100.0)	AVAIL. FUNDS	1	1
REVISED:	06/30/90	06/30/89	235.0/1,575.00		ACTUAL :\$	82.3 (91.4)	PROJECT MGMT.	1	1
LAST IS:	06/30/89	06/30/89	235.0/1,575.00		PROFILE:\$	90.0 (100.0)	DEV. IMPACT	3	3
EXPECTED:	06/30/90	06/30/90	235.0/1,575.00		COMMT. :\$	83.0 (88.9)	OVERALL STAT.	2	2
		COMPL. DELAYS	COST OVERRUN		DISB. LAG				
RATINGS - THIS SUMMARY		(53.5 %)	(.0 % .00 %)		(8.6 %)				
RATINGS - LAST SUMMARY: (01/28/88)		(35.7 %)	(.0 % .00 %)		(14.9 %)				

SECTION 2: SUMMARY PROJECT DESCRIPTION: TYPE OF LENDING INSTRUMENT: SPECIFIC INVESTMENT LOANS

The project comprises (i) central impervious core rockfill dam 235 ft. high and chute spillway, (ii) 56 MW powerhouse, (iii) rehabilitation of existing irrigation and drainage network serving about 88,000 acres, (iv) new irrigation and drainage system for 113,500 acres, (v) 32 miles of flood protection embankments, (vi) new trunk drains, and (vii) 31 miles 132 KV trans. lines.

SECTION 3: PROJECT STATUS. SUMMARIZE CURRENT STATUS OF IMPLEMENTATION. IDENTIFY MAJOR PROBLEMS.

The dam and appurtenant works, hydro power station, and transmission lines and the balancing weir downstream were completed ahead of schedule and power is being supplied to the grid for about three years. The main canal for the new area is complete. The distributaries and smaller channels are at different stages. About 27,000 acres are already irrigated. Additional 6,000 acres would come under irrigation by June 1989. System for the rest of the area will be completed by June 1990. The project is receiving full requirement of diesel. Cement is in short supply and progress is affected. Flood protection works have not started yet. Rehabilitation of the existing system is nearly complete. Trials are being carried out at the project research/trials farm. Field demonstrations and extension is producing good results for increase in cotton area. The only problem at the project is availability of cement. Maintenance of completed works and distribution of water is reported to have improved.

SECTION 4: ACTION TAKEN. SUMMARIZE CURRENT ACTIONS TAKEN OR AGREED TO BE TAKEN WITH BORROWER TO ADDRESS MAJOR PROBLEMS.

A revised program for the completion of the balance works by June 1990 has been drawn up. MAF/ID is making efforts to provide the required quantity of cement for the project. The project closing date of June 30, 1989 would need postponement by one year (third postponement) to June 30, 1990.

SECTION 5: ACTION PROPOSED. SUMMARIZE FURTHER ACTIONS REQUIRED. INCLUDE AGENDA FOR NEXT MISSION (MO/YR) (05/89)

The next supervision mission planned for May 1989, should review the progress of balance works, quality of maintenance of completed works and arrangements for water distribution to the farms, as well as the agricultural trials at the Project Trials Station.

NAME OF PREPARING OFFICER: J. SRIVASTAVA	DATE: 04/05/89	REVIEWED BY: DIVISIONAL MANAGER D. DOWSETT-CONTROLO	PIR REVIEW: (ASST. DIR/DIR/RVP)
---	-------------------	--	---------------------------------

FORM NO. 590

6/85

FOR DETAILED INSTRUCTIONS ON COMPLETION OF THIS FORM,
PLEASE SEE ANNEX C OF DMS 3.50THE WORLD BANK
IBRD AND IDA - IMPLEMENTATION SUMMARY

RUN TIME: 04/05/89 AT 15.59.55

() THE INITIAL SUMMARY
THIS SUMMARY IS ☒ PART OF A MISSION REPORT
() AN ANNUAL UPDATE

REGIONAL OFFICE: VP - ASIA PROJECT NAME: YE-U IRRIG. REHAB. PROJECT CODE: 4BUAPA033 LOAN () CREDIT (X) NO: C17310 L.C. AMT (\$XX.XM/SDR): 14.0/12.3

COUNTRY: BURMA BORROWER/BENEFICIARY: GOVERNMENT OF BURMA BOARD DATE/FY: 08/26/86 - 87 SIGNING DATE: 10/15/86 EFFECTIVE DATE: 07/13/87

MANAGING DEPT./DIV. NAME: AGRICULTURE OPERATIONS DIVISION ORG CODE NO.: 25420 PROJECTS OFFICER: TAMBOLI LOAN OFFICER: REDFERN MISSION END DATE: 03/16/89

SECTION 1: PROJECT DATE AND PERFORMANCE RATINGS			MO/YR		RATINGS		THIS	LAST
CLOSING DATE	COMPL. DATE	PROJ. COSTS	DISBURSEMENT	(03/89)			SUM	SUM
(MO/YR)	(MO/YR)	(\$/LOCAL) (XX.XM)		(%XX.XM) (% OF LC)				

SAR/PR:	06/30/93	12/30/92	26.1/230.0	SAR/PR :\$	9.3 (66.4)	AVAIL. FUNDS	1	1
REVISED:			/	ACTUAL :\$	4.7 (33.6)	PROJECT MGMT.	2	2
LAST IS:	06/30/93	12/31/92	26.1/230.0	PROFILE :\$	2.0 (14.5)	DEV. IMPACT	1	1
EXPECTED:	06/30/93	12/31/92	26.1/230.0	COMMT. :\$	5.0 (8.6)	OVERALL STAT.	2	2

	COMPL. DELAYS	COST OVERRUN	DISB. LAG
RATINGS - THIS SUMMARY:	(.1 %)	(.0 % .00 %)	(49.9 %)
RATINGS - LAST SUMMARY: (10/28/87)	(.1 %)	(.0 % .00 %)	(32.0 %)

SECTION 2: SUMMARY PROJECT DESCRIPTION: TYPE OF LENDING INSTRUMENT: SPECIFIC INVESTMENT LOANS

The project includes (IDA funding) for (i) rehabilitation and modernization of the Ye-U System (cultivated command area of 121,000 ha), (ii) agricultural services to project area, and (iii) strengthening of Irrigation Department (UNDP funding, Bank executed) by (a) supporting the preparation of a long-term master plan for irrigation rehabilitation, (b) creating a system for effective management of a large growing fleet of heavy equipment (UNDP funded DPE executed), and (c) conducting hydraulic model tests for sediment exclusion. The project would help raise income of about 20,000 farm families.

SECTION 3: PROJECT STATUS. SUMMARIZE CURRENT STATUS OF IMPLEMENTATION. IDENTIFY MAJOR PROBLEMS.

Construction of the camps and approach roads is in progress. Limited construction equipment has been brought to site from existing irrigation fleet which is in use since January 1989. The expatriate consultants working on the preparation of the "Rehabilitation Master Plan" and "Inventory Control of Equipment and Workshops Upgrading" had to leave Burma due to unsure conditions and they have not yet returned. Tenders for the procurement of construction equipment are to be issued shortly. Model studies have been completed and final report submitted by Delft Laboratory is under review. The Irrigation Department is carrying out detailed surveys, field investigations and is preparing rehabilitation plans. The project has already slipped behind the agreed schedule.

SECTION 4: ACTION TAKEN. SUMMARIZE CURRENT ACTIONS TAKEN OR AGREED TO BE TAKEN WITH BORROWER TO ADDRESS MAJOR PROBLEMS.

The Project Director is reviewing the rehabilitation program with a view to accelerate the progress, soon after receipt of construction equipment.

SECTION 5: ACTION PROPOSED. SUMMARIZE FURTHER ACTIONS REQUIRED. INCLUDE AGENDA FOR NEXT MISSION (MO/YR) (05/89)

The next SPN mission of May 1989 should review the progress for project implementation, specially for making up the lost time.

NAME OF PREPARING OFFICER: *S. Srivastava* DATE: 04/05/89 REVIEWED: D. DOWSE

PIR REVIEW: (ASST. DIR/DIR/RVP)

ZCZC STAC0320 STAS0564

WDIAL

.ASTAG

OINFO

-SUBJECT: BURMA - PADDYLANDS II, KINDA AND YE-U PROJECTS, CREDITS
-835, 1031 AND 1731-BA
-DRAFTED BY: JSRIVASTAVA:HW EXT: 8112
-FILENAME: JS TELEX
-FOLDER: TELEX
-AUTHORIZED BY: D M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MR. TAMBOLI (ASTAG)

713 21300 =

-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-FOR U THEIN TUN, DG/ID
-COPY U MAUNG MAUNG BO, DG/MAF
-COPY U TIN HLAING, MD/AC

713 21233 =

-COPY U SOE THWIN DG/FERD
-FOREIGN ECONOMIC RELATIONS DEPARTMENT
-RANGOON, BURMA

713 21407 =

-UNDEVPRO
-RANGOON, BURMA
-ATTN: MR. KITATANI

BT

WASHINGTON, DC - DATE 31-MAR-89

FOR U THEIN TUN, DG/ID, COPY U MAUNG MAUNG BO, DG/MAF, U SOE THWIN,
DG/FERD, U TIN HLAING, MD/AC, MR. KITATANI, UNDP. RE: PADDYLANDS
II, KINDA AND YE-U PROJECTS, CREDITS 835, 1031 AND 1731-BA.
AAA. WE THANK YOU FOR THE COURTESIES EXTENDED TO OUR MISSION
COMPRISING MR. J. SRIVASTAVA WHO REVIEWED (MARCH 4 TO 16, 1989) THE
STATUS OF THE THREE PROJECTS WITH THE PROJECT DIRECTORS, YOURSELF,
AC, FERD, AND UNDP. HIS ASSESSMENT OF THE STATUS (CONTAINED IN THE
AIDE MEMOIRE) INDICATES THAT THE CONSTRUCTION WORK HAS RECOMMENCED
ACTIVELY SINCE JANUARY 1989 AND THE PROJECTS ARE GETTING THEIR FULL
REQUIREMENT OF DIESEL. THIS IS CERTAINLY VERY ENCOURAGING.
BBB. WE UNDERSTAND THAT WORK IS SUFFERING AT PADDY II DUE TO
SHORTAGE OF LUBRICANTS AND AT KINDA DUE TO SHORTAGE OF CEMENT.
ID/MAF ARE URGED TO ASSURE THAT ADEQUATE SUPPLIES OF LUBRICANTS AND
CEMENT REACH THE PROJECTS. UNLESS ARRANGEMENTS ARE MADE FOR TIMELY
DELIVERY OF THESE GOODS, THE PROGRAM FOR COMPLETION OF THE BALANCE
WORK DETAILED FOR PADDY II AND KINDA WOULD NOT BE ACHIEVED. THE
MISSION HAD URGED AC TO REVIEW THE ANTICIPATED CROPPING PATTERNS FOR
THESE TWO PROJECTS, SO AS TO FOCUS THE EXTENSION AND
DEMONSTRATIONS/TRIALS PROPERLY. THIS NEEDS URGENT ATTENTION AND
DETAILED STUDY OF WHAT STEPS SHOULD BE TAKEN.
CCC. PROGRESS OF REHABILITATION AT YE-U HAVING ALREADY SLIPPED
BEHIND SAR TARGETS, ID AND MAF ATTENTION IS SOUGHT FOR EXPEDITING
PROCUREMENT OF CONSTRUCTION EQUIPMENT AND EXAMINING THE POSSIBILITY
OF ACCELERATING IMPLEMENTATION BY MAKING AVAILABLE ADDITIONAL
EQUIPMENT FROM THE COMPLETED PROJECTS. REGARDING UNDP FUNDED
COMPONENTS, WE HAVE MADE CONTACTS WITH THE CONSULTANTS FOR
AVAILABILITY OF THEIR PERSONNEL, SHOULD UNDP CLEAR THE RETURN OF
CONSULTANT PERSONNEL TO BURMA. WE WILL KEEP YOU INFORMED OF THE
CONSULTANTS POSITION.
DDD. WE PLAN TO SEND A REVIEW MISSION FOR THESE THREE PROJECTS
COMPRISING SRIVASTAVA AND TAMBOLI FOR ABOUT 18 DAYS IN MAY 1989 AND
WOULD APPRECIATE YOUR INFORMING US IF THE MISSION WOULD BE
CONVENIENT TO YOU. EXACT DATES AND PROPOSED ITINERARY WOULD BE
INTIMATED ON RECEIPT OF YOUR CONFIRMATION.
THANKS AND BEST REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

#20-25 AIDE MEMOIRE SRIVA BWC-MSG: 04-3-89

BURMA

IDA FUNDED IRRIGATION PROJECTS

CREDITS 835. 1031. 1315. 1731 BA

IDA SUPERVISION MISSION - MARCH 1989

Aide Memoire

A. Introduction

1. An IDA mission comprising J. Srivastava reviewed from March 4, 1989 to March 16, 1989 the progress on Tank Irrigation Project (IDA Credit 1315 BA) and ascertained the status of the Paddy Lands II (Credit 835 BA), Kinda Multipurpose Project (Credit 1031 BA), and Ye-U Rehabilitation project (Credit 1731 BA). The mission had discussions with the Foreign Economic Relations Department (FERD), Ministry of Agriculture and Forests (MAF), Irrigation Department (ID), Agriculture Corporation (AC), Mudon Township Development Committee (MTDC), Housing Department (HD), Law and Order Restoration Committee of Mudon (LORC), Construction Corporation (CC), and UNDP Rangoon. The mission thanks ID and AC for the status reports and other assistance provided to the mission and the courtesies extended. This Aide Memoire presents the major findings and recommendations which are subject to confirmation by IDA management.

D. Paddy Land Development Project Two - Credit 835-BA

Status of Work

13. The balance work at the project is still about two million cyd excavation of drainage channels and about half million cyd of embankment. All the structures have been completed. The remaining works (costing about kyats 27 million at old rates) can be certainly completed by March 1990 in accordance with the construction schedule put up to the mission provided:

- (a) The budget allotment for the project is sufficient and the requirement of funds for 1989-90 (recently requested for allotment by P.D.) is fully met;
- (b) The project receives immediately sufficient quantity of engine oil, gear oil, hydraulic oil, brake fluid, and grease to put to use a number of machines which are awaiting change of lubricants. The project has estimated its total requirement of lubricants and hydraulic oil in detail amounting to 9,612 gallons of engine oil, 2,810 gallons gear oil, 10,706 gallons of hydraulic oil (mostly available) about 34 gallons of brake fluid, and 9,564 lbs of grease. The mission recommends that ID/MAF assure their receipt by the project. The project has received only about one to six percent of different lubricants which were to be supplied against import by Petroleum Corporation; and
- (c) The current supplies of diesel (82,000 gallon/month) is maintained and the project receives about 0.72 million gallons of diesel during 1989-90. The project has so far received only 0.4 million gallons of diesel against about 1.6 million gallons to be supplied by Petroleum Corporation (imported crude).

Disbursement under the Credit

14. The disbursement (US Dollars million) against the project till January 31, 1989 in different categories is:

Category	Item	Allocation	Disbursement	Balance
1	Civil Work	12.00	7.23	4.77
2	Equipment, Spares & Materials	18.50	16.50	2.00
3	Consultants	0.50	-	0.50
4	Training	0.10	-	0.10
5	Procurement of Crude	3.10	3.15	(-) 0.05
6	Unallocated	0.30	-	0.30
	Total	34.50	26.88	7.62

The mission was informed that SOEs amounting of about kyats 30 million for work carried out up to March 1989 have not been submitted for disbursement as these are not audited (individual SOE audit is not a requirement of Bank but still being followed by the project). Disbursement against these would amount to about US Dollar three million Disbursement against the civil works carried out during 1989090 would be additional US Dollars one million. Procurement of spares parts, construction materials, and survey equipment could amount to another US\$ one million. Further utilization of the credit could thus be about US Dollars five million.

15. AC has no plans to use consultants or have its staff trained under the project. The amount of US Dollars 0.6 million under categories 3 and 4 will therefore not be used. IDA, in the opinion of the mission, would have no objection if MAF proposes to use provision under Category 4 for training of ID staff.

Operation and Maintenance

16. For proper operation and maintenance, the mission recommends to ID/MAF sanction of regular staff positions for one full maintenance division at Pyapon and another at Labutta. Accommodation and office facilities were established already at these sites under the project. These two new divisions could be made responsible for both Paddy I & II completed works in their area, while the existing divisions at Nanbin and Bassein could be responsible for Paddy I & II protected areas in their jurisdiction.

Audit of Account

17. The project has not been submitting unaudited statement of expenditure. Audit report up to FY 1986-87 (ID letter of June 28, 88) has been sent to Bank. Audit of FY 1987-88 account is being completed and the Project Director expects to send it to the Bank by July 1989. Audit opinion on SOEs has been submitted to Bank for work up to 1985-86.

Development of Cropping Pattern

18. Compared to anticipated crop production at appraisal, the trend of actual development is:

Crop	<u>Appraisal Anticipation</u>		Trend	
	(Area)		1987-88	('000 tons)
	'000 Acres	('000 tons)	Actual	1988-89 (Anticipated)
Paddy	179.2	217.0	168.7	170.2
Jute	5.1	2.7	0.11	0.17
Groundnut	18.5	9.9	0.42	0.28
Pulses	37.8	7.1	0.25	0.20
Others	4.1	7.3	0.91	1.06

19. The mission suggests that the causes for the trend of non-development of anticipated crops be examined and put up to the May 1989 supervision mission for review. AC informed the mission that about 5,000 acres would be utilized for shrimp culture by the Fisheries Department.

Extension of Closing Date

20. The project closing date (after three extensions of one year each) is April 30, 1989. The project civil works are not yet complete. With improved availability of diesel (against earlier import of crude) and lubricants, it should be possible to assure completion of balance work by March 1990. Another extension of one year would be in the best interest of the project. Without the availability of foreign exchange under the credit for spares and construction materials, the completion of the remaining works could be doubtful. MAF may like to request the Bank for extension of one more year, which the mission supports.

E. Kinda Dam Multipurpose Project - Credit 1031-BAStatus or Works

21. The main canal of the new irrigation system has been completed including structures. Out of 39 distributaries, earthwork on 26 is

complete and work is in progress on 12. By March 31, 1989 earthwork on all but two distributaries will be complete. About 300 tertiaries have been completed. Except for area F (to be completed by March 1990), all tertiaries will be complete by October 1989. The balance work is mainly on water courses and drop structures and farm inlets on these. AC also considers that considerable land levelling (already provided in the Project to be carried out by AMD) should be carried out to permit development of anticipated cropping pattern. So far only about 27,000 acres (out of total of 113,500 acres) is under irrigation and an additional 6,000 acres would be brought under irrigation by June 1989. Rest of the area would be covered by the irrigation system by June 1990. The project has been receiving about 48,000 gallons of diesel oil per month from October 1987.

22. Rehabilitation work of the old system has been partly completed but still substantial work remains to be done. Flood protection works are yet to be started. The Dam and appurtenant works and Kinda balancing weir were completed earlier and full power generation has been possible since three years.

23. The Project Director has prepared a very detailed program for completing the balance work by March 1990. Spare parts for the operation of the machines are mostly available. Total requirement of diesel oil for completion of the project is about 0.65 million gallons. The main bottleneck is cement, and the progress is currently affected by limited supplies. The project needs about 13,200 tons of cement but the Project Director is considering the use of precast concrete pipes for farm inlets to reduce cement consumption. Reinforcement steel requirement is about 900 tons. The mission considers the program for completion as realistic provided diesel supplies are maintained and cement is supplied to the project. The program will be reviewed in detail during May 1989 supervision.

Utilization of Credit

24. Disbursement against the credit is about US\$82.5 million. Additional procurement for which orders will be placed shortly amounts to about US\$250,000. Disbursements against the credit are made only for procurement of equipment, spares and construction materials. No disbursement is admissible against Civil Works. AC has no plans for further utilization of the credit provision for consultants/experts or for training of AC staff.

Audit Report

25. Audit report for FY 1986-87 and unaudited financial statement for FY 1987-88 have been sent to IDA (ID letter of January 25, 1989). The audit for FY 1987-88 is in progress and the report is expected to be sent to IDA by June 1989. Project Director has already explained satisfactorily the Audit comments for 1986-87.

Extension of Credit

26. The current closing date (after two extensions of one year each) is June 30, 1989. The balance civil works under the project (estimated at old rates at about Kyats 100 million) would be completed by March 1990. It is in the interest of the project that the closing date be extended by one more year to June 30, 1990. ID would examine all the construction equipment available at the project currently idle due to non-availability of parts and would arrange to bring these in working order for utilization at other projects. In order that availability of foreign exchange be assured for completion of the works under the project, the mission recommended that MAF seek extension of the credit by one more year.

F. Ye-U Irrigation Rehabilitation and Modernization Project - Credit - 1731-BA

Status of Works

27. About 50 percent of the buildings required for the Construction camp have been constructed. Surveys for rehabilitation are about 65% completed and designs have been initiated. About 50 percent of the staff is in place. It has been decided to keep the head quarter of EE Mechanical at Mandalay where better workshop facilities are available. Some construction equipment has reached the site and work on approach road is in progress since January 1989. Arrangements are being made to fabricate the required steel frames for a site workshop for minor repairs. Availability of diesel for the project has been 3,200 gallons per month since January 1989.

Procurement

28. Tender for Construction equipment will be issued before March 31, 1989. The mission agreed to prudent shopping of materials for fabricating the site workshop shed. The issue of tenders for vehicles was delayed due to decision for not procuring the vehicles during 1988-89. As soon as restriction on import of vehicles is relaxed, the tender will be issued.

UNDP Funded Components

29. Model studies for silt ejector and excluder have been completed and recommendations are under study.

30. The inception report for the preparation of Rehabilitation Master plan has been commented upon by ID and WB. The report will be finalized after the return of the Consultant personnel to Burma.

31. The inception report for the equipment inventory and workshop, etc. and the report on training proposals has been commented by WB. ID is reviewing the report. WB would bring out an expert on departmentally run workshop and maintenance and repair of construction equipment to review the

Consultants proposals sometime in May 1989 when Consultants personnel would have returned to Burma. The inception report and training proposal would then be finalized. ID is requested to finalize their comments on the inception and training report early. A number of points have been raised in the inception report which require decision by MAF.

32. AC would be preparing overseas training proposals for its staff for review by the May mission and further action to implement training against the UNDP funded project.

33. UNDP hopes to provide clearance for return of Consultants and reactivation of the projects in about 10 days.

Disbursement

34. Disbursement so far made against the credit amounts to US\$3.89 million (SDR 3.61 million) towards payment of cost of crude for supply of diesel oil, as well as lubricants.

General Observation

35. The Project has already slipped behind the planned schedule. Director has examined the whole program and would be putting up his detailed plans to the May 1989 supervision mission.

-CR 835-BA
cc CR 1031-BA
cc CR 1731-BA

ZCZC ASIF4640 STAS0564

***** BA

WDIAL
REF : ASTAG
OINFO

-SUBJECT: BURMA - PADDYLANDS II, KINDA AND YE-U PROJECTS, CREDITS
-835, 1031 AND 1731-BA
-DRAFTED BY: JSRIVASTAVA:HW EXT: 8112
-FILENAME: JS TELEX
-FOLDER: TELEX
-AUTHORIZED BY: D M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MR. TAMBOLI (ASTAG)

713 21300 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-FOR U THEIN TUN, DG/ID
-COPY U MAUNG MAUNG BO, DG/MAF
-COPY U TIN HLAING, MD/AC
713 21233 =
-COPY U SOE THWIN DG/FERD
-FOREIGN ECONOMIC RELATIONS DEPARTMENT
-RANGOON, BURMA
713 21407 =
-UNDEVPRO
-RANGOON, BURMA
-ATTN: MR. KITATANI

BT

WASHINGTON, DC - DATE 31-MAR-89

FOR U THEIN TUN, DG/ID, COPY U MAUNG MAUNG BO, DG/MAF, U SOE THWIN,
DG/FERD, U TIN HLAING, MD/AC, MR. KITATANI, UNDP. RE: PADDYLANDS
II, KINDA AND YE-U PROJECTS, CREDITS 835, 1031 AND 1731-BA.

AAA. WE THANK YOU FOR THE COURTESIES EXTENDED TO OUR MISSION
COMPRISING MR. J. SRIVASTAVA WHO REVIEWED (MARCH 4 TO 16, 1989) THE
STATUS OF THE THREE PROJECTS WITH THE PROJECT DIRECTORS, YOURSELF,
AC, FERD, AND UNDP. HIS ASSESSMENT OF THE STATUS (CONTAINED IN THE
AIDE MEMOIRE) INDICATES THAT THE CONSTRUCTION WORK HAS RECOMMENCED
ACTIVELY SINCE JANUARY 1989 AND THE PROJECTS ARE GETTING THEIR FULL
REQUIREMENT OF DIESEL. THIS IS CERTAINLY VERY ENCOURAGING.

BBB. WE UNDERSTAND THAT WORK IS SUFFERING AT PADDY II DUE TO
SHORTAGE OF LUBRICANTS AND AT KINDA DUE TO SHORTAGE OF CEMENT.
ID/MAF ARE URGED TO ASSURE THAT ADEQUATE SUPPLIES OF LUBRICANTS AND
CEMENT REACH THE PROJECTS. UNLESS ARRANGEMENTS ARE MADE FOR TIMELY
DELIVERY OF THESE GOODS, THE PROGRAM FOR COMPLETION OF THE BALANCE
WORK DETAILED FOR PADDY II AND KINDA WOULD NOT BE ACHIEVED. THE
MISSION HAD URGED AC TO REVIEW THE ANTICIPATED CROPPING PATTERNS FOR
THESE TWO PROJECTS, SO AS TO FOCUS THE EXTENSION AND
DEMONSTRATIONS/TRIALS PROPERLY. THIS NEEDS URGENT ATTENTION AND
DETAILED STUDY OF WHAT STEPS SHOULD BE TAKEN.

CCC. PROGRESS OF REHABILITATION AT YE-U HAVING ALREADY SLIPPED
BEHIND SAR TARGETS, ID AND MAF ATTENTION IS SOUGHT FOR EXPEDITING
PROCUREMENT OF CONSTRUCTION EQUIPMENT AND EXAMINING THE POSSIBILITY
OF ACCELERATING IMPLEMENTATION BY MAKING AVAILABLE ADDITIONAL

EQUIPMENT FROM THE COMPLETED PROJECTS. REGARDING UNDP FUNDED COMPONENTS, WE HAVE MADE CONTACTS WITH THE CONSULTANTS FOR AVAILABILITY OF THEIR PERSONNEL, SHOULD UNDP CLEAR THE RETURN OF CONSULTANT PERSONNEL TO BURMA. WE WILL KEEP YOU INFORMED OF THE CONSULTANTS POSITION.

DDD. WE PLAN TO SEND A REVIEW MISSION FOR THESE THREE PROJECTS COMPRISING SRIVASTAVA AND TAMBOLI FOR ABOUT 18 DAYS IN MAY 1989 AND WOULD APPRECIATE YOUR INFORMING US IF THE MISSION WOULD BE CONVENIENT TO YOU. EXACT DATES AND PROPOSED ITINERARY WOULD BE INTIMATED ON RECEIPT OF YOUR CONFIRMATION.

THANKS AND BEST REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

=04050956

ALT RTD FROM:ASIO

IN DROPCOPY OF:STAR

NNNN



A. File 123 414

THE GOVERNMENT OF THE UNION OF BURMA
~~THE SOCIALIST REPUBLIC OF THE UNION OF BURMA~~
MINISTRY OF PLANNING AND FINANCE
FOREIGN ECONOMIC RELATIONS DEPARTMENT
OFFICE OF THE MINISTER
RANGOON

D.O. No. D - 324/82 (1164)

Dated, the 30 March 19 89.

Re: Withdrawal Authorizations for Irrigation Projects.

Credit Nos. 835 BA, 1031 BA, 1305 BA, 1381 BA and
1731 BA


Dear Mr. Ikram,

I have pleasure in forwarding herewith the withdrawal authorizations signed by the Deputy Minister for Planning and Finance relating to the above-mentioned projects.

The withdrawal authorizations supersede those which were forwarded to you under the letter No. D-324/82 (3757) of 3 August 1988.

I should be grateful if you would kindly acknowledge receipt of this document.

Yours sincerely,


30.3.89.

for Director General
(Myint Aung - Director)

Mr. Khalid Ikram,
Division Chief, Country Department II,
Country Operations
International Development Association
1818 H Street, N.W
Washington D.C. 20433
U.S.A.



THE GOVERNMENT OF THE UNION OF BURMA
Ministry of Planning and Finance

WITHDRAWAL AUTHORIZATION

Credit No. 835 BA

(Paddyland Development II Project)

I, U MIN AUNG, Deputy Minister, Ministry of Planning
and Finance, Government of the Union of Burma, hereby authorize -

	<u>Name and Designation</u>	<u>Specimen Signatures</u>
(1)	U THEIN TUN Director General, Irrigation Department, Rangoon, Burma.	(1) <u>[Signature]</u> (2) <u>[Signature]</u> (3) <u>[Signature]</u>

Or in his absence from Headquarter

(2)	U HTUN HLAING Deputy Director General, Irrigation Department, Rangoon, Burma.	(1) <u>[Signature]</u> (2) <u>[Signature]</u> (3) <u>[Signature]</u>
-----	--	--

Whose specimen signatures appear against their names
to withdraw the proceeds of the credit from the Credit Account,
in connection with all expenditures relating to Schedule I
(Withdrawal of the proceeds of the Credit) of the Development
Credit Agreement relating to the above-mentioned project.

This Withdrawal Authorization supersedes the one dated
the 1st of August , one thousand nine hundred and eighty-eight.

Issued at the Ministry of Planning and Finance, Government
of the Union of Burma, this day the 29 of March, one thousand
nine hundred and eighty-nine.

[Signature]
(U MIN AUNG)
Deputy Minister,
Ministry of Planning & Finance.

ZCZC ASIF4011 S2CS0212

***** BA
***** CR 835

WDIAL
REF : AS2CO
OINFO

-SUBJECT: IDA CREDITS
-DRAFTED BY: CHRISTOPHER REDFERN:SLJ EXT: 76216
-FILENAME: TLXDIR
-AUTHORIZED BY: DONNA DOWSETT-COIROLO, CHIEF, AS2AG
-CW AND CC: \
-CC: MESSRS. SALMAN, SRIVASTAVA, QUINTOS

713 21233 =
-U SOE THWIN
-DIRECTOR GENERAL
-FOREIGN ECONOMIC RELATIONS DEPARTMENT
-MINISTRY OF PLANNING AND FINANCE
-RANGOON, BURMA

BT

WASHINGTON, DC - 30-MAR-89

RE IDA CREDITS 835-BA, 1031-BA, 1315-BA AND 1381-BA. MAF/ID HAS INDICATED TO RECENT SUPERVISION MISSION THE DESIRABILITY OF EXTENDING CLOSING DATES OF ABOVE FOUR CREDITS BY TWELVE MONTHS IN EACH CASE, TO PERMIT COMPLETION OF PROJECTS CONCERNED. WOULD THEREFORE APPRECIATE RECEIVING FERD'S URGENT CONFIRMATION OF GOVERNMENT'S REQUEST FOR ABOVE EXTENSIONS. IN THE CASE OF CREDIT 835-BA (PADDYLAND DEVELOPMENT II PROJECT) WHICH HAS ALREADY BEEN EXTENDED THREE TIMES, PLEASE BE ADVISED THAT WE WILL NEED TO MAKE A SPECIAL CASE TO OUR SENIOR MANAGEMENT FOR A FOURTH EXTENSION. YOUR EARLY REPLY APPRECIATED. REGARDS, DONNA M. DOWSETT-COIROLO, CHIEF, AGRICULTURE DIVISION, ASIA II.

=03310520

ALT RTD FROM:ASIO

IN DROP COPY OF:S2CR

NNNN



OFFICIAL
DOCUMENTS

CR. 835-BA

GOVERNMENT OF THE UNION OF BURMA

Ministry of Planning and Finance

WITHDRAWAL AUTHORIZATION

Credit No. 835 BA

(Paddyland Development II Project)

I, U MIN AUNG, Deputy Minister, Ministry of Planning
and Finance, Government of the Union of Burma, hereby authorize -

	<u>Name and Designation</u>	<u>Specimen Signatures</u>
(1)	U THEIN TUN Director General, Irrigation Department, Rangoon, Burma.	(1) <u>[Signature]</u> (2) <u>[Signature]</u> (3) <u>[Signature]</u>
Or in his absence from Headquarter		
(2)	U HTUN HLAING Deputy Director General, Irrigation Department, Rangoon, Burma.	(1) <u>[Signature]</u> (2) <u>[Signature]</u> (3) <u>[Signature]</u>

Whose specimen signatures appear against their names
to withdraw the proceeds of the credit from the Credit Account,
in connection with all expenditures relating to Schedule I
(Withdrawal of the proceeds of the Credit) of the Development
Credit Agreement relating to the above-mentioned project.

This Withdrawal Authorization supersedes the one dated
the 1st of August , one thousand nine hundred and eighty-eight.

Issued at the Ministry of Planning and Finance, Government
of the Union of Burma, this day the 29 of March, one thousand
nine hundred and eighty-nine.

[Signature]
(U MIN AUNG)
Deputy Minister,
Ministry of Planning & Finance.

ZCZC ASIF2223 RCA5055

AS2AG ASTAG

REF : TCP1 MET

RCA5055

248423 WORLDBANK

WQRPB DPBUR BM 16/1/89

INTBAFRAD WASHINGTON D.C. (USA)

MISC 208 MRS. DOWSETT-COIROLO CHIEF AS2AG COPY MR. GRIMSHAW CHIEF
ASTAG FROM SRIVASTAVA.

RECEIVED YOUR TELEXES OF MARCH 7 AND 13. WOULD LIKE TO INFORM
AAA HOME ADDRESS OF U SAW VAWTER LOO IS NUMBER ONE, YAWGI-LA-
YAUNG LANE, IRRIGATION COMPOUND, HLAING TOWNSHIP, RANGOON.
BBB MEETING WITH MINISTER WAS USEFUL. HE HAD EARLIER HELD
COMMAND POSITIONS IN SOUTHERN BURMA AND WAS FAMILIAR WITH PADDY
TWO AND AZIN SUBPROJECT OF TANK IRRIGATION PROJECT. DISCUSSIONS
WERE DETAILED. HE DID NOT COMMENT ON THE NEED FOR OVERALL REVIEW
OF GOB BORROWING, AVAILABILITY OF EXTERNAL ASSISTANCE AND ITS
UTILISATION BY SECTORS, BEFORE CONSIDERING FUNDING OF NEW PROJECTS
BY DONORS. ACCORDING TO HIM, BANK SHOULD CONSIDER TAN
K TWO AS

AN ONGOING PROJECT SINCE IT IS ALREADY AT THE STAGE OF INVITATION
FOR NEGOTIATIONS BETWEEN GOB AND BANK AND
MAF HAS TOP PRIORITY FOR ITS IMPLEMENTATION WITH BANK ASSISTANCE.

HE IS KEEN FOR EARLY START OF WORK AT SITE AND WOULD APPRECIATE
EARLY BANK DECISION AFTER BANK RECEIVES THE REVISED INVESTMENT
COSTS.

CCC TANK PROJECT IS IN VERY GOOD SHAPE. BALANCE WO
RK AT AZIN DAM

TO ASSURE SAFETY IN FIRST FILLING COMMENCING MAY 1989 WOULD BE
COMPLETED IN TIME. MINISTER PROMISED MEETING DIESEL AND CEMENT
REQUIREMENTS ON TIME.

DDD HAD WRAPUP MEETING YESTERDAY. MAF, FERD WERE REPRESENTED.
THERE SEEMS TO BE SOME PROCEDURAL PROBLEM IN FINALIZING GOVERNMENT
REQUEST FOR EXTENSION OF CREDIT CLOSING DATES. PIC IS MEETING
TOMORROW MARCH 17, 1989 TO CONSIDER THE NEED FOR EXTENSION FOR PADDY
TWO, KINDA, AND GROUNDWATER. EXTENSION OF TANK FOR TWO YEARS WAS
ALREADY CLEARED BY PIC. ETC. WHEN GOVERNMENT REQUESTED BANK FOR
THE SAME AND BANK AGREED TO ONE YEAR EXTENSION. PREVIOUSLY PIC

DR - 1315

BA - 835

BA - I - 2

BA - A - 1

RECOMMENDATION HAD TO BE CONSIDERED BY TECHNICAL COMMITTEE BEFORE IT WAS CONSIDERED BY THE CABINET. AT PRESENT THERE DOES NOT SEEM TO BE A TECHNICAL COMMITTEE IN EXISTENCE HENCE THE UNCERTAINTY OF PROCEDURE. TALKS WITH MINISTER, U HLA MOE, U MAUNG MAUNG BO,

AND U THEIN TUN INDICATE THAT GOB WOULD REQUEST EXTENSION. IT ALSO APPEARS THAT BANK PROVIDED EXTENSION OF PADDY II PREVIOUSLY WITHOUT A GOB REQUEST FOR EXTENSION ON THE BASIS OF THE AIDE-MEMOIRE OF THE SUPERVISION MISSION. IN MY AIDE-MEMOIRE, I HAVE RECOMMENDED TO MAF THAT EXTENSION OF CLOSING DATES BE SOUGHT,, SINCE I HAVE RECEIVED REALISTIC PROGRAMMES FOR COMPLETION OF THE REMAINING WORK BEFORE THE NEW CLOSING DATES. THERE IS NO COVENANT IN DEFAULT EXCEPT NON RECEIPT OF AUDIT REPORTS FOR FY 1987-88, BUT PREVIOUS AUDIT REPORTS HAVE BEEN RECEIVED AND UNAUDITED FINANCIAL STATEMENTS FOR FY 1987-88 HAVE BEEN RECEIVED FROM KINDA AND TANK PROJECTS. SUPPLY OF DIESEL IN ADEQUATE QUANTITY IS BEING RECEIVED AT ALL THE PROJECTS. CEMENT IS TEMPORARILY IN SHORT SUPPLY BUT EFFORTS ARE BEING MADE TO MEET PROJECT REQUIREMENTS. I HAVE REQUESTED U THEIN TUN TO TELEX US THE PIC DECISION AND HE WOULD DO SO ON MONDAY MARCH 20, 1989. I SUGGEST THAT EXTENSION OF THE CLOSING DATES FOR TANK, KINDA AND PADDY TWO BE DECIDED ON THAT BASIS. I WILL SEND YOU BY FAX FROM NDO MY AIDE-MEMOIRE. EEE TWO COPIES OF THE COUN

=03170257

=03180505

ALT RTD FROM:ASII

NNNN

ZCZC ASIF2224 RCA5057

AS2AG ASTAG
REF : TCP1 MET

RCA5057
248423 WORLDBANK
WQRPB DPBUR BM
EEE TWO COPIES O
CONTINUATION FROM OUR MISC 208

EEE TWO COPIES OF THE COUNTRY ECONOMIC MEMORANDUM WHICH KHALID WOULD BE DISCUSSING WITH GOB, MAY PLEASE BE SENT TO UNDP BY POUCH EARLIEST.

FFF POSITION ON RETURN OF CONSULTANTS AGAINST UNDP FUNDED BANK EXECUTED PROJECTS REMAINS SAME AS INFORMED IN MY EARLIER TELEX. WE SHOULD BE ASKING THE CONSULTANTS FOR READINESS (BUT AWAIT OUR CONFIRMATION) TO SEND THEIR EXPERTS. SHOULD TGE EARLIER DESIGNATED STAFF BE UNAVAILABLE THEY SHOULD SEND CVS OF REPLACEMENT EXPERTS FOR BANK REVIEW AND CONCURRENCE.

GGG REGARDING ICRISAT, WE COULD INFORM THEM THAT THEY MAY BE REQUIRED TO SEND THEIR TEAM TO BURMA SOMETIME IN AUGUST. BY THAT TIME, BANK WOULD HAVE CONSIDERED THE REVISED COST OF TANK TWO AND TAKEN A DECISION ON FURTHER PROCESSING. UNDP FINANCING OF LEGUME DEVELOPMENT TECHNOLOGY WOULD ONLY BE FORTHCOMING IF THE

MAIN CREDIT FOR TANK TWO MATERIALISES.

HHH LEAVING THIS AFTERNOON FOR DELHI VIA BANGKOK. WOULD BE AVAILABLE ON MARCH 17 AT NDO OR TELEPHONE NEW DELHI (11)6447071, MARCH 18 TO 22 AT TELEPHONE JAIPER (141) 40310, AND MARCH 23,24 AT NDO OR (11) 6447071. REACHING WASHINGTON MARCH 25 BY PANAM FROM F

FRANKFURT. REGARDS.
(CARL

=03170304

=03180505

ALT RTD FROM:ASII

NNNN

ZCZC S2AC0164 S2AS0225
WDIAL
REF : AS2AG
OINFO

-SUBJECT: PADDYLAND II PROJECT (CREDIT 835-BA)
-FILENAME: 835BA
-DRAFTEE: MPENNELL:BDV EXT: 76216
-AUTHORIZED BY: D. M. DOWSETT-COIRLO, CHIEF, AS2AG
-CW AND CC: \
-CC: MESSRS. TAMBOLI AND SRIVASTAVA (ASTAG)

713 21518 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-ATTN. U. SAW VAWTER LOO, DIRECTOR GENERAL

BT
WASHINGTON, DC - 27-FEB-89
FOR U SAW VAWTER LOO, DIRECTOR GENERAL. RE PADDYLAND II PROJECT
(CREDIT 835-BA) AND URLET OF 31 JAN 89. THIS IS TO ACKNOWLEDGE
RECEIPT OF THREE COPIES OF THE QUARTERLY PROGRESS REPORT FOR THE
PERIOD ENDING 31 DEC 88. THANKS AND REGARDS, D. M. DOWSETT-
COIROLO, CHIEF, AS2AG

=02271757

IN DROP COPY OF: S2AR

NNNN

WORLD BANK TMSS

Mrs Dowsett - Coirolo .

The quarterly report has been
reviewed in the field during March mission.
More detailed completion programs were prepared.
No comments are to be sent.

The report can be sent to Mrs .

*Send to
ASIA File.*

DISCONNECTED

*Sh
DOW
3/29* *J.S.
3/28*

ZCZC ASIF8539 WBW3456

***** BA
***** CR 835

AS2AG AS2CO
REF : TCP HC

WBW3425
89.02.22.0051 3425 89.02.22.0051

197688 WORLDBKMUT

TO : MS DM DOWSETT-COIROLO CHIEF AS2AG WORLDBANK USA.
FM : DIRECTOR GENERAL IRRIGATION DEPARTMENT RANGOON BURMA
TLX NO. 21518 IRRI BM
SL NO : 89040/ID
DT : 22ND FEB 89

RE CR.835-BA PADDYLAND DEVELOPMENT PROJECT REQUEST FOR URGENT
PROCUREMENT OF CONSTRUCTION MATERIALS AND SURVEY EQUIPMENT.
THE FOLLOWING ARE URGENTLY REQUIRED FOR PROJECT WORKS :

AAA RAW MATERIALS FOR MANUFACTURING GATES TO REPLACE DAMAGED
ONES PROCURED AND INSTALLED UNDER THE PROJECT

(1) M.S. PLATE 8FT X 4FT X 5/8INCH	100 NOS.
(2) M.S. PLATE 8FT X 4FT X 1INCH	25 NOS.
(3) M.S. PLATE 8FT X 4FT X 2INCH	5 NOS.
(4) ANGLE IRON 2 X 2 X 3/16INCH X 20FT LGTH	500 NOS.
(5) WELDING ELECTRODE SWG8	2000 KG

BBB FOR MAPPING OF PROJECT AREA, KERN DM 504 ELECTRO-OPTICAL
DISTANCE METER WITH REFLECTOR, REFLECTOR STAND AND OTHER
ACCESSORIES (1) SET TO BE USED WITH KERN KDM3 THEODOLITE

CCC ITEM(AAA), COSTING ABOUT USD50000, WILL BE PROCURED UNDER
PRUDENT SHOPPING PROCEDURE

DDD ITEM(BBB), ESTIMATED COST ABOUT USD20,000, WILL BE PROCURED
DIRECTLY FROM THE MANUFACTURER.

HAVE ALREADY INITIATED PROCUREMENT ACTION TO FACILITATE
CONTRACT AWARDS BEFORE LOAN CLOSING DATE OF 30APRIL1989.
APPRECIATE RECEIVING YR CONCURRENCE ASAP.

REGARDS.

197688 WORLDBKMUT

=02230504

ZCZC ASIF8709 S2AS0198

***** BA
***** 835

WDIAL
REF : AS2AG
OINFO

-SUBJECT: 835-BA
-FILENAME: \
-DRAFTEE: DMDC:BJW EXT: 76216
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CW AND CC: \
-CC: MESSRS. SRIVASTAVA O/R, QUINTOS, MS. PENNELL

713 21518 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-FOR U SAW VAWTERLOO, DIRECTOR GENERAL
IBRDCOL
-INTBAFRAD
-COLOMBO, SRI LANKA
-INFORMATION COPY FOR MR. JAGDISH SRIVASTAVA
BT

WASHINGTON, DC - 22-FEB-89
FOR U SAW VAWTERLOO, DIRECTOR GENERAL, IRRIGATION DEPARTMENT. RE
PADDYLAND DEVELOPMENT PROJECT (CREDIT 835-BA) AND YOUR TELEX
89040/ID OF FEBRUARY 22. THIS IS TO CONFIRM THAT IDA HAS NO
OBJECTION TO THE FOLLOWING PROCUREMENT OF CONSTRUCTION MATERIALS
AND SURVEY EQUIPMENT:

AAA RAW MATERIALS FOR MANUFACTURING GATES TO REPLACE DAMAGED ONES
PROCURED AND INSTALLED UNDER THE PROJECT, AT AN ESTIMATED COST OF
USD50,000, TO BE PROCURED UNDER PRUDENT SHOPPING PROCEDURES, AND
TO INCLUDE THE FOLLOWING ITEMS: (1) 100 NOS. OF M.S. PLATE 8FT X
4FT X 5/8INCH, (2) 25 NOS. OF M.S. PLATE 8FT X 4FT X 1INCH, (3) 5
NOS. OF M.S. PLATE 8FT X 4FT X 2INCH, (4) 500 NOS. ANGLE IRON 2 X
2 X 3/16INCH X 20FT LGTH, (5) 2000 KG OF WELDING ELECTRODE SWG8;
AND

BBB FOR MAPPING OF PROJECT AREA, KERN DM 504 ELECTRO-OPTICAL
DISTANCE METER WITH REFLECTOR, REFLECTOR STAND AND OTHER
ACCESSORIES (1) SET TO BE USED WITH KERN KDM3 THEODOLITE,
ESTIMATED TO COST USD20,000 AND TO BE PROCURED DIRECTLY FROM
MANUFACTURER.

PLEASE SEND RELEVANT CONTRACT DOCUMENTATION PER NORMAL PRACTICE.
BEST REGARDS, D. M. DOWSETT-COIROLO, CHIEF, AS2AG

=02230538

ALT RTD FROM:ASIO

IN DROPCOPY OF:S2AR

THE GOVERNMENT OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE AND FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON BURMA.

No. 823 /484 Ahla(12)Ta Ta Ma Vol:I. Dated the 31 January 1989.

To,

Ms. D.M.Dowsett-Coirolo,
Chief, Irrigation Division,
South Asia Project Department,
International Bank for Reconstruction
and Development,
1818 H. Street, N.W. Washington DC,
U . S . A.

TLX 2/27/89
1c-PT
1c-JS

CR 835-BA

Subject : Quarterly Progress Report for the 3rd quarter of the
1988-89 fiscal year ending December 31, 1988 for Lower
Burma Paddyland Development Project(Phase.II)

Dear, Ms.D.M.Dowsett-Coirolo,

Q.R.

Herewith forwarded (3) copies of the Quarterly Progress
Report for Lower Burma Paddyland Development Project Phase II
(Irrigation Department) which covers the 3rd Quarter of the 1988-
89 fiscal year ending December 31, 1988.

Yours Truly,

(SAW VAWTER LOO)
Director General.

cc:

- (1) Director General, Agriculture Mechanization Department.
- (2) Director General, Settlement and Land Records Department.
- (3) Managing Director, Agriculture Corporation.
- (4) Managing Director, Myanma Agricultural Bank.

...

Nyunt/*

INCOMING UNIT ONE
2008 FEB 21 AM 11:52
RECEIVED

OFFICE MEMORANDUM

DATE: January 30, 1989

TO: Mr. Jagdish Srivastava, ASTAG

FROM: D.M. Dowsett-Coirolo, Chief, AS2AG

EXTENSION: 76216

SUBJECT: BURMA - Supervision of Paddyland II, Kinda, Tank I, and
Ye-U Irrigation Projects (Credits 835-BA, 1031-BA,
1315-BA and 1731-BA)
Mission Terms of Reference

BA - CR 835
" - CR 1031
" - CR 1315
" - CR 1731

Also information sent

1. You will arrive in Rangoon on March 4, 1989 for a stay of about two weeks to discuss the status of the above ongoing irrigation projects with FERD, ID, AC and EPC. During this time, provided UNDP concurs that security conditions are acceptable, you will make a visit to the site of the Tank Irrigation Project.

2. For all projects, you will pay particular attention to the following:

- (a) Institutional changes (organizational and/or staffing) within the Ministry of Agriculture/ID/AC which have had or are likely to have an impact on implementation of the four irrigation projects;
- (b) Progress made in procurement/civil works since the last supervision missions, with particular attention to availability of diesel oil and lubricants during the past 10 months;
- (c) Revised completion schedules for the projects, and the implications for Credit closing dates (particular attention is drawn to the fact that the closing date for Credit 835-BA has already been extended three times and is about to expire on April 30, 1989; extension for a fourth year would need special justification and RVP approval); and
- (d) Availability of counterpart funds for 1988/89 and 1989/90.

3. With regard to the Tank Irrigation Project, you will review the following:

- (a) Kinmundaung Subproject: (i) the behavior of the dam during the 1988 monsoon and utilization of inflows; (ii) crops grown during the monsoon period and in the following dry period, and yields obtained in comparison to those anticipated at appraisal and obtained at the project research station; (iii) arrangements for operation and maintenance of the irrigation and drainage system; and (iv) on-farm water distribution.

- (b) Azin Subproject: (i) progress and program for completion of the dam and appurtenant structures, water treatment plant and distribution network for Mudon water supply, irrigation system and planting of orchards; and (ii) progress of crop trials at the project farm and estimation of crop water requirements.

4. On your return to Headquarters, you will submit a full supervision report for the Tank Irrigation Project and a Back-to-Office Report with updated Forms 590 for the other three projects.

cc: Messrs./Ms. Golan (ASTDR), Kaji, Cleave, Leipziger (AS2DR), Grimshaw, Frederiksen, Tamboli, Cunningham, Albinson (ASTAG), Brown, Naor, Pennell (AS2AG), Ikram, Redfern (AS2CO), Cernea, Le Moigne, Plusquellec (AGR), Trask (ASTTA), Salman (LEGAS), Quintos (LOAAS), AS2AG Black Book, Asia Information Center.

JSrivastava:hw

J. Srivastava

ZCZC ASIF2212 STAS0085

BURMA

CREDITS 835-BA, 1031-BA, 1315-BA AND 1731-BA

WDIAL
REF : ASTAG
OINFO

-SUBJECT: BURMA - CREDITS 835-BA, 1031-BA, 1315-BA AND 1731-BA
-DRAFTED BY: JSRIVASTAVA:HW EXT: 78112
-AUTHORIZED BY: SYED HUSAIN, ACTING CHIEF, AS2AG
-CW AND CC: MR. QUINTOS (LOAAS)
-CC: MRS. DOWSETT-COIROLO (O/R) (AS2AG)

713 21518 =

-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-ATTN: U SAW VAWTER LOO, DG/ID
BT

WASHINGTON, DC - 6-JAN-89

U SAW VAWTER LOO, DG/ID, RANGOON, BURMA. RE: CREDITS 835-BA, 1031-BA, 1315-BA AND 1731-BA. WE HAVE REVIEWED THE COMPLIANCE WITH THE CREDIT COVENANTS FOR SUBMISSION OF UNAUDITED FINANCIAL STATEMENTS (FS) AND AUDIT REPORTS (AR) OF THE ACCOUNTS OF EACH FISCAL YEAR (FY) FOR EACH IMPLEMENTATION AGENCY CONCERNED WITH THESE PROJECTS AND WOULD LIKE TO POINT OUT THE FOLLOWING:
ALPHA PADDY II, CREDIT 835-BA. THE IMPLEMENTING AGENCIES ARE ID, AC, AMD, SLRD, AND MAB.

FOR ID, AR RECEIVED TILL FY 85-86 AND FS UPTO FY 86-87. THE SEPARATE OPINION ON STATEMENT OF EXPENDITURES IS NOT PROVIDED BY DIRECTOR, CENTRAL ACCOUNTS OFFICE WITH AR. UNAUDITED EXPENDITURE STATEMENTS CONCERNING CIVIL WORKS COSTS (DISBURSED AGAINST SOES) HAVE BEEN RECEIVED FOR FY 79-80, 80-81, 81-82 AND 84-85. AR FOR FY 86-87 AND 87-88, AUDIT OF SOES, AND FS FOR FY 87-88 ARE NOW OVERDUE.

FOR AC, AR RECEIVED TILL FY 84-85 (EXCEPT 82-83) AND FS TILL FY 85-86. AR FOR FY 85-86, 86-87, 87-88, AND FS FOR FY 86-87, AND 87-88 ARE OVERDUE.

FOR AMD, ONLY AR FOR 83-84, 84-85 AND 85-86 RECEIVED AND REST ARE OVERDUE.

NO REPORTS HAVE BEEN RECEIVED FROM SLRD AND MAB.

BETA KINDA, CREDIT 1031-BA. THE IMPLEMENTING AGENCIES ARE ID, AC, AMD AND EPC.

FOR ID, AR UPTO FY 85-86 AND FS UPTO 86-87 RECEIVED. AR FOR FY 86-87 AND 87-88, AND FS FOR 87-88 ARE OVERDUE. THERE IS NO DISBURSEMENT BY SOES.

FOR AC, AR RECEIVED ONLY FOR 84-85, 85-86 AND FS FROM FY 82-83 TO 86-87. REST AR AND FS 87-88 ARE OVERDUE.

FOR AMD ONLY AR FOR 85-86 RECEIVED. REST ARE OVERDUE.

FOR EPC, SUBMISSION OF AR AND FS COULD NOT BE CONFIRMED.

GAMMA TANK, CREDIT 1315-BA. THE IMPLEMENTING AGENCIES ARE ONLY ID, AC, SINCE OUR UNDERSTANDING IS THAT AMD, HOUSING DEPARTMENT (HD) AND CONSTRUCTION CORPORATION (CC) ARE WORKING UNDER CONTRACTS WITH ID. THE MUDON TOWNSHIP DEVELOPMENT COMMITTEE (MTDC) IS ALSO AN IMPLEMENTING AGENCY BUT EXPENDITURE MAY HAVE BEEN INCURRED BY MTDC DURING FY 87-88 ONLY WHICH WOULD BE SUBJECT

TO AUDIT.

FOR ID, AR RECEIVED FOR FY 83-84, 84-85, 85-86 AND FS FOR FY 84-85, 85-86 AND 86-87. OPINION ON SOES IS SUBMITTED SEPARATELY AND HAS BEEN RECEIVED UPTO SEPT. 30, 1986. AR FOR 86-87, 87-88, FS FOR 87-88 AND OPINION ON SOES AFTER SEPT. 30, 1986 ARE OVERDUE.

FOR AC, AR RECEIVED FOR 84-85 AND 85-86 AND FS FOR 84-85, 85-86, 86-87. AR FOR 86-87, 87-88 AND FS FOR 87-88 ARE OVERDUE. DELTA YE-U CREDIT 1731-BA. FS FOR FY 87-88 IS OVERDUE. DUE DATE FOR AR FOR FY 87-88 IS MARCH 31, 1989. THE SAR PROVIDES FOR COMPILATION OF THE ACCOUNTS OF ALL IMPLEMENTING AGENCIES BY THE PROJECT UNIT AND THE AUDIT OF THE COMBINED ACCOUNT BY THE DIRECTOR CENTRAL ACCOUNTS OFFICE. WE HOPE THAT THE ARRANGEMENT HAS COME INTO EFFECT AND WE WOULD RECEIVE ONE COMBINED FS AND AR FOR ALL THE IMPLEMENTING AGENCIES AND THE AR WILL CONTAIN OPINION ON SOES AS WELL.

EPSILON AS EVIDENT FROM THE ABOVE, THERE IS CONSIDERABLE NON-COMPLIANCE WITH CREDIT COVENANTS FOR SUBMISSION OF AR, FS, AND OPINION ON SOES.

WE WOULD APPRECIATE (I) YOUR CONFIRMATION AFTER VERIFICATION FROM OTHER IMPLEMENTING AGENCIES INCLUDING EPC THAT SUBMISSION OF AR, FS, AND OPINION ON SOES AS LISTED IN ALPHA TO DELTA IS CORRECT AND (II) INDICATION AS TO WHEN WE SHOULD EXPECT TO RECEIVE THE REPORTS WHICH ARE OVERDUE.

ZETA THESE FOUR PROJECTS HAVE ALSO BEEN ELIGIBLE FOR WITHDRAWALS FROM THE PROJECT SPECIAL ACCOUNT ESTABLISHED FOR EXPEDITING PAYMENTS, SPECIALLY WHERE SOES WERE INVOLVED. AUDIT OF THE PROJECT SPECIAL ACCOUNT IS ALSO A REQUIREMENT, WHICH HAS NOT BEEN COMPLIED WITH. WE WOULD APPRECIATE YOUR INFORMING US EARLIEST WHEN COMPLIANCE WITH THIS REQUIREMENT IS PLANNED. BEST REGARDS. SYED HUSAIN, ACTING CHIEF, AS2AG.

=01070516

ALT RTD FROM:ASIO

IN DROPCOPY OF:STAR

NNNN



OFFICIAL DOCUMENTS **CN 835-BA 4**
THE SOCIALIST REPUBLIC OF THE UNION OF BURMA

Ministry of Planning and Finance

Aug. 3, 88

WITHDRAWAL AUTHORIZATION

Credit No. 835 BA

(Paddyland Development II Project)

I, U NYUNT MAUNG, Deputy Minister, Ministry of Planning and Finance, Government of the Socialist Republic of the Union of Burma, hereby authorize -

<u>Name and Designation</u>	<u>Specimen Signatures</u>
(1) U SAW VAWTER LOO Director General, Irrigation Department, Rangoon, Burma.	(1)
	(2)
	(3)

Or in his absence from Headquarter

(2) U HTUN HLAING Deputy Director General, Irrigation Department, Rangoon, Burma.	(1)
	(2)
	(3)

Whose specimen signatures appear against their names to withdraw the proceeds of the credit from the Credit Account, in connection with all expenditures relating to Schedule I (Withdrawal of the proceeds of the Credit) of the Development Credit Agreement relating to the above-mentioned project.

This Withdrawal Authorization supersedes the one dated the 28 of May, one thousand nine hundred and eighty-six.

Issued at the Ministry of Planning and Finance, Government of the Socialist Republic of the Union of Burma, this day the 1st of August, one thousand nine hundred and eighty-eight.

(U NYUNT MAUNG)
Deputy Minister,

Ministry of Planning & Finance.

BA - Cr 835
u Cr 1315
7/29

ZCZC ASIF6325 S2AS1587
WDIAL
REF : AS2AG
OINFO

-SUBJECT: 835-BA/1315-BA
-FILENAME: \\\n-DRAFTEE: DMDC:BJW EXT: 76216
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CW AND CC: \\\n-CC: MESSRS. TAMBOLI, SRIVASTAVA, MS. PENNELL

713 21518 =

-IRRIGATION DEPARTMENT
-RANGOON, BURMA
BT

WASHINGTON, DC - 29-JUL-88
FOR U SAW VAWTERLOO, DIRECTOR GENERAL. RE TANK I IRRIGATION
PROJECT (CREDIT 1315-BA) AND PADDYLAND II PROJECT (CREDIT
835-BA). THIS IS TO ACKNOWLEDGE RECEIPT OF YOUR LETTERS 4041 AND
3966, OF JULY 4 AND JUNE 28 RESPECTIVELY, CONCERNING AUDIT
REPORTS FOR THE TWO PROJECTS. WE WILL CONTACT YOU IN DUE COURSE
SHOULD WE HAVE ANY QUESTIONS CONCERNING THE CONTENTS OF THE
REPORTS. BEST REGARDS, D. M. DOWSETT-COIROLO, CHIEF, AS2AG

=08010957

ALT RTD FROM:ASIO

IN DROPCOPY OF:S2AR

NNNN

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE AND FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

TELEGRAM
IRRIGATION RANGOON
TELEX 21518 IRRI BM

TELEPHONE 56610
56604
56156

No. 3966/Sa Kha/IDA/835BA

Dated the 28th June 1988

To,

International Development Association
1818 H. Street, N.W,
Washington D.C.20433
U . S . A.

TLX 8/03

①+② w/ Tamboli (ASTAG)

Dear Sir,

Re:- Paddyland Development II Project (IDA)
Credit 835BA.

In accordance with section 4.02 of the Credit Agreement 835 BA, we have pleasure in forwarding Development II Project (Irrigation Department) for the fiscal year 1986.87 together with Project Director's replies to points raised therein, for favour of your kind perusal.

Kindly acknowledge receipt.

Yours faithfully,

(SAW VAWTER LOO)

Director General.

c.c.

- (1) Director General, Central Accounts office, Rangoon, Burma.
- (2) Director General, Foreign Economic Relations Department, Rangoon, Burma.
- (3) Director General, Planning and Statistic Department Ministry of Agriculture and Forests Rangoon, Burma.
- (4) Project Director, Paddyland Development II Project, Irrigation Department, Rangoon, Burma.

Nyunt/*

RECEIVED

RECEIVED

УДК 62-50

[illegible]

2015-10-10

RTUQTÀ SCRUOMJ6986 L6670f.

Q1691f 8228v.

№6:- Богданов Павел Иванович и Клобач (И)

POST OFF.

n . e . v .
 1348 n . e . v .
 1348 n . e . v .
 1348 n . e . v .

502

BA Cr 835
5/2

ZCZC ASIF4426 S2AS1172
WDIAL
REF : AS2AG
OINFO

-SUBJECT: 835-BA
-FILENAME: \
-DRAFTEE: DMDC:BJW EXT: 76216
-AUTHORIZED BY: D. M. DOWSETT-COIROLO, CHIEF, AS2AG
-CW AND CC: \
-CC: MESSRS./MS. SRIVASTAVA, TAMBOLI, PENNELL

713 21518 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
BT
WASHINGTON, DC - 2-MAY-88
FOR U SEIN WIN, DEPUTY DIRECTOR WORKS. RE PADDYLAND II PROJECT
(CREDIT 835-BA). THIS IS TO ACKNOWLEDGE RECEIPT OF YOUR LETTERS
NOS. 2174/484 AND 2175/484, OF MARCH 30, 1988, AND THE ATTACHED
COPIES OF THE 1987-88 FISCAL YEAR. THANKS AND REGARDS, D. M.
DOWSETT-COIROLO, CHIEF, AS2AG

=05030840

ALT RTD FROM:ASIO
IN DROP COPY OF:S2AR
NNNN

WORLDBANK MSS

WORLDBANK MSS

OFFICIAL
DOCUMENTS

ZCZC S2AC0599 S2AS1050

WDIAL

REF : AS2AG

OINFO

CR 835-BA⁵
OA

-SUBJECT: 835-BA

-FILENAME:

-DRAFTEE: PTAMBOLI/DMDC:BJW

EXT: 76216

-AUTHORIZED BY: GAUTAM S. KAJI, DIRECTOR, AS2

-CW AND CC: MR. SALMAN (LEG)

-CC: MESSRS./MS. REDFERN, SRIVASTAVA, ALBINSON, CUNNINGHAM

-TAMBOLI, QUINTOS, PENNELL

-MR. AUNG PE (EDS)

713 21233 =

-DEPUTY MINISTER

-MINISTRY PLANNING AND FINANCE

-RANGOON, BURMA

-FOR U NYUNT MAUNG

713 21300 =

-FERD

-RANGOON, BURMA

-COPY U SOE THWIN, DIRECTOR GENERAL

713 21300 =

-MINISTRY OF AGRICULTURE AND FORESTS

-RANGOON, BURMA

-COPY U HLA MOE, DG PLANNING AND STATISTICS

713 21518 =

-IRRIGATION DEPARTMENT

-RANGOON, BURMA

-COPY U SAW VAWTERLOO, DIRECTOR GENERAL

713 21300 =

-AGRICULTURE CORPORATION

-RANGOON, BURMA

-COPY U TIN HLAING, MANAGING DIRECTOR

-COPY U KHIN MAUNG THEIN, MANAGING DIRECTOR

BT

WASHINGTON, DC - 8-APR-88

FOR U NYUNT MAUNG, DEPUTY MINISTER PLANNING AND FINANCE, COPY U SOE THWIN DG/FERD, U HLA MOE DG/MAF, U SAW VAWTERLOO DG/ID, U TIN HLAING, AND U KHIN MAUNG THEIN, MDS/AC. RE PADDY LAND DEVELOPMENT PROJECT (CREDIT 835-BA) AND YOUR TELEX OF APRIL 5, 1988. WE ARE PLEASED TO ADVISE YOU THAT THE ASSOCIATION HAS POSTPONED THE CLOSING DATE OF CREDIT 835-BA AND HAS ESTABLISHED APRIL 30, 1989 AS A LATER DATE FOR PURPOSES OF SECTION 2.04 OF THE DEVELOPMENT CREDIT AGREEMENT. HOWEVER, PLEASE NOTE THAT THIS IS THE THIRD AND LAST EXTENSION POSSIBLE AND THEREFORE ANY UNDISBURSED CREDIT FUNDS WILL HAVE TO BE CANCELLED WHEN THE NEW CLOSING DATE EXPIRES. WITH BEST REGARDS, GAUTAM S. KAJI, DIRECTOR, COUNTRY DEPARTMENT II, ASIA REGIONAL OFFICE

=04081613

IN DROP COPY OF: S2AR

NNNN

This language
was added
after the
initial letter
was cleared
with me.
Salman

ZCZC ASIF1450 S2AS1050
WDIAL
REF : AS2AG
OINFO

CR 835-BA

-SUBJECT: 835-BA
-FILENAME:
-DRAFTEE: PTAMBOLI/DMDC:BJW EXT: 76216
-AUTHORIZED BY: GAUTAM S. KAJI, DIRECTOR, AS2
-CW AND CC: MR. SALMAN (LEG)
-CC: MESSRS./MS. REDFERN, SRIVASTAVA, ALBINSON, CUNNINGHAM
-TAMBOLI, QUINTOS, PENNELL
-MR. AUNG PE (EDS)

713 21233 =
-DEPUTY MINISTER
-MINISTRY PLANNING AND FINANCE
-RANGOON, BURMA
-FOR U NYUNT MAUNG
713 21300 =
-FERD
-RANGOON, BURMA
-COPY U SOE THWIN, DIRECTOR GENERAL
713 21300 =
-MINISTRY OF AGRICULTURE AND FORESTS
-RANGOON, BURMA
-COPY U HLA MOE, DG PLANNING AND STATISTICS
713 21518 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-COPY U SAW VAWTERLOO, DIRECTOR GENERAL
713 21300 =
-AGRICULTURE CORPORATION
-RANGOON, BURMA
-COPY U TIN HLAING, MANAGING DIRECTOR
-COPY U KHIN MAUNG THEIN, MANAGING DIRECTOR
BT

WASHINGTON, DC - 8-APR-88
FOR U NYUNT MAUNG, DEPUTY MINISTER PLANNING AND FINANCE, COPY U
SOE THWIN DG/FERD, U HLA MOE DG/MAF, U SAW VAWTERLOO DG/ID, U TIN
HLAING, AND U KHIN MAUNG THEIN, MDS/AC. RE PADDY LAND DEVELOPMENT
PROJECT (CREDIT 835-BA) AND YOUR TELEX OF APRIL 5, 1988. WE ARE
PLEASED TO ADVISE YOU THAT THE ASSOCIATION HAS POSTPONED THE
CLOSING DATE OF CREDIT 835-BA AND HAS ESTABLISHED APRIL 30, 1989
AS A LATER DATE FOR PURPOSES OF SECTION 2.04 OF THE DEVELOPMENT
CREDIT AGREEMENT. HOWEVER, PLEASE NOTE THAT THIS IS THE THIRD AND
LAST EXTENSION POSSIBLE AND THEREFORE ANY UNDISBURSED CREDIT
FUNDS WILL HAVE TO BE CANCELLED WHEN THE NEW CLOSING DATE
EXPIRES. WITH BEST REGARDS, GAUTAM S. KAJI, DIRECTOR, COUNTRY
DEPARTMENT II, ASIA REGIONAL OFFICE

=04110947

ALT RTD FROM:ASIO

IN DROP COPY OF:S2AR

NNNN

OFFICE MEMORANDUM

AF
Cr. 835-BA

DATE: April 6, 1988

TO: Mr. Gautam S. Kaji, Director, AS2

FROM: D. M. Dowsett-Coirolo, Chief, AS2AG

EXTENSION: 76216

SUBJECT: BURMA: Paddy Land Development II Project
(Credit 835-BA)
Third Postponement of Closing Date

1. The current closing date for the above Credit (signed in August 1978) is April 30, 1988. The project was designed to reclaim and further develop 175,000 ac of farmland. The works consist of: (a) construction of embankments, drainage channels and related structures to protect farmland from flooding; (b) reclamation of abandoned farmland; (c) increased pump irrigation; and (d) improved agricultural extension and other supporting services.

2. Overall the performance of the Irrigation Department has been satisfactory. The project had a good start until FY84, when shortages of fuel and construction materials began to slow progress significantly. Delays were also due to a large increase (35% over the appraisal estimate) in the actual quantity of earthwork, for which no equipment provisions had been made under the project. As of December 1987, about 79% of embankment work, 71% of drainage channel work and 96% of the structures had been completed. Provided all diesel requirements are met in a timely manner, it is estimated that the remaining work could be finished by March 1989.

3. As of December 31, 1987, US\$24.23 million (of the total credit of US\$34.5 million) have been disbursed. About US\$3.1 million would be utilized for diesel imports and about US\$2.0 million for other expenditures during the next year; a balance of about US\$5.0 million would be cancelled at Loan Closing.

4. The Borrower is in compliance with all major covenants, and the proposed third postponement of the Closing Date was discussed during the December 1987 supervision mission. The official request from the Ministry of Finance (copy attached) was received yesterday; the delay was presumably due to the usual need to obtain Cabinet approval on such matters. I recommend that the IDA extend the Closing Date for a third and last time, to April 30, 1989. If you agree, please sign the attached telex to the Borrower.

Attachments

Cleared with & cc: Mr. Salman (LEG)

cc: Messrs./Ms. Redfern, Srivastava, Albinson, Cunningham, Tamboli, Quintos, Pennell

PTamboli:bjw

Handwritten notes:
The current closing date is April 30, 1988. The project was designed to reclaim and further develop 175,000 ac of farmland. The works consist of: (a) construction of embankments, drainage channels and related structures to protect farmland from flooding; (b) reclamation of abandoned farmland; (c) increased pump irrigation; and (d) improved agricultural extension and other supporting services.

WORLDBANK MSS

WORLDBANK MSS

ZCZC S2AC0599 S2AS1050

WDIAL

REF : AS2AG

OINFO

-SUBJECT: 835-BA

-FILENAME:

-DRAFTEE: PTAMBOLI/DMDC:BJW

EXT: 76216

-AUTHORIZED BY: GAUTAM S. KAJI, DIRECTOR, AS2

-CW AND CC: MR. SALMAN (LEG)

-CC: MESSRS./MS. REDFERN, SRIVASTAVA, ALBINSON, CUNNINGHAM

-TAMBOLI, QUINTOS, PENNELL

-MR. AUNG PE (EDS)

713 21233 =

-DEPUTY MINISTER

-MINISTRY PLANNING AND FINANCE

-RANGOON, BURMA

-FOR U NYUNT MAUNG

713 21300 =

-FERD

-RANGOON, BURMA

-COPY U SOE THWIN, DIRECTOR GENERAL

713 21300 =

-MINISTRY OF AGRICULTURE AND FORESTS

-RANGOON, BURMA

-COPY U HLA MOE, DG PLANNING AND STATISTICS

713 21518 =

-IRRIGATION DEPARTMENT

-RANGOON, BURMA

-COPY U SAW VAWTERLOO, DIRECTOR GENERAL

713 21300 =

-AGRICULTURE CORPORATION

-RANGOON, BURMA

-COPY U TIN HLAING, MANAGING DIRECTOR

-COPY U KHIN MAUNG THEIN, MANAGING DIRECTOR

BT

WASHINGTON, DC - 8-APR-88

FOR U NYUNT MAUNG, DEPUTY MINISTER PLANNING AND FINANCE, COPY U SOE THWIN DG/FERD, U HLA MOE DG/MAF, U SAW VAWTERLOO DG/ID, U TIN HLAING, AND U KHIN MAUNG THEIN, MDS/AC. RE PADDY LAND DEVELOPMENT PROJECT (CREDIT 835-BA) AND YOUR TELEX OF APRIL 5, 1988. WE ARE PLEASED TO ADVISE YOU THAT THE ASSOCIATION HAS POSTPONED THE CLOSING DATE OF CREDIT 835-BA AND HAS ESTABLISHED APRIL 30, 1989 AS A LATER DATE FOR PURPOSES OF SECTION 2.04 OF THE DEVELOPMENT CREDIT AGREEMENT. HOWEVER, PLEASE NOTE THAT THIS IS THE THIRD AND LAST EXTENSION POSSIBLE AND THEREFORE ANY UNDISBURSED CREDIT FUNDS WILL HAVE TO BE CANCELLED WHEN THE NEW CLOSING DATE EXPIRES. WITH BEST REGARDS, GAUTAM S. KAJI, DIRECTOR, COUNTRY DEPARTMENT II, ASIA REGIONAL OFFICE

=04081613

IN DROP-COPY OF: S2AR

NNNN

ZCZC S2RP0143 RCA4001

AS2DR EDS16 AS2CD

REF : TCP1 MET

* AS2DR *

RCA4001

248423 WORLDBANK

WQWEE FERDPF BM

MR. GAUTAM S. KAJI

COUNTRY DIRECTOR

COUNTRY DEPARTMENT II

WORLD BANK

WASHINGTON DC

USA

5 APRIL 1988

COPY TO U AUNG PE (E-1330)

RE: LOWER BURMA PADDYLAND DEVELOPMENT PROJECT II
(CREDIT NO.835-BA).

AAA ON THE REQUEST OF THE MINISTRY CONCERNED MAY EYE MAKE A
FORMAL PROPOSAL FOR THE EXTENSION OF LOAN CLOSING DATE FROM
30 APRIL, 1988 TO 30 JUNE 1989.

DBE THE EXTENSION OF THE LOAN CLOSING DATE WAS ALSO RECOMMENDED
IN THE AIDE MEMOIRE OF THE BANK'S REVIEW MISSION WHICH VISITED
BURMA IN DECEMBER 1987.

CCC YOUR EARLY CONFIRMATION IS HIGHLY APPRECIATED.

REGARDS

U NYUNT MAUNG

DEPUTY MINISTER

248423 WORLDBANK

11233 FERDPF B

Orig. GK

4/5

cc: Donna Dowsett - Cdr

ZCZC ASIF0684 RCA4001
AS2DR EDS16 AS2CO
REF : TCP1 MET

RCA4001
248423 WORLDBANK
WQWEE FERDPF BM

MR. GAUTAM S. KAJI
COUNTRY DIRECTOR
COUNTRY DEPARTMENTHII
WORLD BANK
WASHINGTON DC
USA

5 APRIL 1988

COPY TO U AUNG PE (E-1330)

RE: LOWER BURMA PADDYLAND DEVELOPMENT PROJECT II
(CREDIT NO. 835-BA)

AAA ONTHE REQUEST OF THE MINISTRY CONCERNED MAY EYE MAKE A
FORMAL PROPOSAL FOR THE EXTENSION OF LOAN CLOSING DATE FROM
30 APRIL 1988 TO 30 JUNE 1989.

BBB THE EXTENSION OF THE LOAN CLOSING DATE WAS ALSO RECOMMENDED
IN THE AIDE MEMOIRE OF THE BANK'S REVIEW MISSION WHICH VISITED
BURMA IN DECEMBER 1987.

CCC YOUR EARLY CONFIRMATION IS HIGHLY APPRECIATED.

REGARDS
U NYUNT MAUNG
DEPUTY MINISTER
248423 WORLDBANK
21233 FERDPF B

=04051110

=04050821

ALT RTD FROM:ASII

NNNN

835 BA

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

No. 2175 /484 Ah La(12)Ta Ta Ma. Vol:I.

Dated the 30 March 1988.

To,

Ms.D.M.Dowsett - Coirolo,
Chief, Irrigation Division,
South Asia Project Department,
International Bank for Reconstruction
and Development,
1818.H. Street, N.W. Washington D.C
U . S . A.

Subject : Quarterly Progress Report for the 3rd quarter of
the 1987-88 fiscal year ending December 31, 1987
for Lower Burma Paddyland Development Project
(Phase II).

Dear, Dr. Yoon,

Herewith forwarded (3) copies of the Quarterly
Progress Report for Lower Burma Paddyland Development Project
Phase II (Irrigation Department, Agriculture Corporation,
Agriculture Mechanization Department, Settlement and Land
Records Department and Myanma Agricultural Bank) which covers
the 3rd Quarter of the 1987-88 fiscal year (October, November
and December) ending December 31, 1987.

Respectfully Submitted

Yours Truly,

for Director General,

(SEIN WIN - Deputy Director(Works)).

cc:

- (1) Director General, Agriculture Mechanization Department.
- (2) Director General, Settlement and Land Records Department.
- (3) Managing Director, Agriculture Corporation.
- (4) Managing Director, Myanma Agricultural Bank.

...

Nyunt/*

832 BA

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

No. 2152 / 484 Ab Is (12) Ta Ma. Vol: I.
Dated the 30 March 1988.


To,
U. S. A.
1818 H. Street, N.W. Washington D.C.
and Development,
International Bank for Reconstruction
South Asia Project Department,
Chief, Irrigation Division,
Dr. Yoon, Powsett - Colorado,

Subject : Quarterly Progress Report for the 3rd quarter of
the 1987-88 fiscal year ending December 31, 1987
for Lower Burma Paddyland Development Project
(Phase II).

Dear, Dr. Yoon,
Herewith forwarded (3) copies of the quarterly
Progress Report for Lower Burma Paddyland Development Project
Phase II (Irrigation Department, Agriculture Corporation,
Agriculture Mechanization Department, Settlement and Land
Records Department and Myanma Agricultural Bank) which covers
the 3rd quarter of the 1987-88 fiscal year (October, November
and December) ending December 31, 1987.

Respectfully Submitted

Yours Truly,



(SEIN WIN - Deputy Director (Works))
for Director General,

- cc:
- (1) Director General, Agriculture Mechanization Department.
 - (2) Director General, Settlement and Land Records Department.
 - (3) Managing Director, Agriculture Corporation.
 - (4) Managing Director, Myanma Agricultural Bank.

...

Myant
1988 APR 28 AM 10:01
INCOMING MAIL UNIT

4/29 - ~~Saukathaw~~ 5/2
M. Tanbodi
Asia flr

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT(HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

Cr. 835-BA

No. 2174 /484 Ah La(12)Ta Ta Ma. Date the 30 March 1988.
Vol:II.

✓ To,

Ms.D.M.Dowsett - Coirololo,
Chief, Irrigation Division,
South Asia Project Department,
International Bank for Reconstruction,
and Development,
1818 H. Street, N.W.Washington D.C.
U . S . A.

QR

Subject :- Quarterly Progress Report for the 2nd quarter of 1987-88 fiscal year ending September 30, 1987, for Lower Burma Paddyland Development Project (Phase II).

Dear Dr. Yoon,

E Herewith forwarded (3) copies of the Quarterly Progress Report for Lower Burma Paddyland Development Project phase II (Irrigation Department, Agriculture Corporation, Agriculture Mechanization Department, Settlement And Land Records Department and Myanma Agricultural Bank) for the 2nd Quarter of 1987-88 fiscal year (July, August and September) ending September 30, 1987.

All the works in progress for past three months are stated in this report for your perusal.

Truly yours,

Sh
31/3/88

for Director General,

(SEIN WIN - Deputy Director(Works))

cc:

- (1) Director General, Agriculture Mechanization Department.
- (2) Director General, Settlement And Land Records Department.
- (3) Managing Director, Agriculture Corporation.
- (4) Managing Director, Myanma Agricultural Bank.

. . .

Nyunt/*

Cr 835-BA

ZCZC ASIF6395 RCA8394
AS2AG AS2CO
REF : TCP1 MET

RCA8394
248423 WORLDBANK

TO : M.S. DOWSETT CORALLO, CHIEF, SOUTH ASIA DIVISION
WORLD BANK 248423 WASHINGTON D.C.
FROM : 21311 AGRICO BM RANGOON
DATED : 3-3-88

88152 FORMAL REQUEST FOR EXTENSION OF IDA LOAN TO PADDY II
PROJECT UP TO 30TH JUNE'89 WILL BE SUBMITTED BY FERD IN DUE COURSE.
AT PRESENT IT IS UNDER PROCESS BY AUTHORITIES CONCERNED. REGARDS

SAW VAWTER LOO
DIRECTOR GENERAL
IRRIGATION DEPARTMENT
C/O 21311 AGRICO BM
RANGOON, B U R M A

248423 WORLDBANK

21311 AGRICO BM

=03031121

=03041535

ALT RTD FROM:ASII

NNNN

CF. 835-BA

1-14-88

OFFICE MEMORANDUM

DATE: January 14, 1988

TO: Mrs. D. M. Dowsett-Coirolo (Chief, AS2AG)

FROM: P. M. Tamboli and J. S. Srivastava (ASTAG)

EXTENSION: 73519

SUBJECT: BURMA - Paddy Land Development II Project (Cr. 835-BA)
Full Supervision Report

1. In accordance with the Terms of Reference, dated November 9, 1987, we carried out the supervision of the above project between December 11-17, 1987. The following items have been entered into the Project Implementation Index File and forwarded to the Asia Regional Information Center, where they will be available on request.

Project Implementation
Index File Reference

att.	Form 590	
	Supervision Mission Aide-Memoire	Annex 1
	Draft action letter to the borrower	Annex 2
	List of persons met and places visited	Annex 3
	Status of compliance with key covenants	Annex 4
	Revised Disbursement Schedule	Annex 5
	Impact of project on paddy production and on cropping pattern	Annex 6

Attachments

cc: Distribution 1
(Full Report)
Mr. Grimshaw
Asia Files
AS2AG Division Black Book

Distribution 2
(Covering memo and Form 590)
Messrs. Karasomanoglu (AS1VP)
Kaji (AS2DR)
Golan (ASTDR)
Ikram, Struben (AS2CO)
Frederiksen (ASTAG)
Phung (LOA)
Ms. Schaffer (AS1VP)
Pennell (AS2CO)

PTamboli:jp/cc (BTO 017 SUP/BUA-AR-N)

6/85

FOR DETAILED INSTRUCTIONS ON COMPLETION OF THIS FORM,
PLEASE SEE ANNEX C OF OMS 3.50THIS SUMMARY IS () THE INITIAL SUMMARY
(x) PART OF A MISSION REPORT
() AN ANNUAL UPDATE

REGIONAL OFFICE: VP - ASIA	PROJECT NAME: PADDYLAND DEV.II	PROJECT CODE: 4BUAPA014	LOAN () CREDIT (X) NO C08350	L.C. AMT (\$XX.XM/SDR): 34.5/.0
-------------------------------	-----------------------------------	----------------------------	----------------------------------	------------------------------------

COUNTRY: BURMA	BORROWER/BENEFICIARY: GOVERNMENT OF BURMA	BOARD DATE/FY: 06/27/78 - 79	SIGNING DATE: 07/28/78	EFFECTIVE DATE: 10/13/78
-------------------	--	---------------------------------	---------------------------	-----------------------------

MANAGING DEPT./DIV. NAME: AGRICULTURE OPERATIONS DIVISION	ORG CODE NO.: 25420	PROJECTS OFFICER: P.M. TAMBOLI	LOAN OFFICER: STRUBEN	MISSION END DATE: 12/17/87
--	------------------------	-----------------------------------	--------------------------	-------------------------------

SECTION 1: PROJECT DATE AND PERFORMANCE RATINGS				MO/YR		RATINGS	THIS SUM	LAST SUM
CLOSING DATE	COMPL. DATE	PROJ. COSTS	DISBURSEMENT (12/87)					
(MO/YR)	(MO/YR)	(\$/LOCAL) (XX.XM)	(\$XX.XM) (% OF LC)					
SAR/PR:	04/30/86	04/30/85	56.0/414.59	SAR/PR :\$	34.5 (100.0)	AVAIL. FUNDS	1	1
REVISED:	04/30/88	03/31/88	.0/.00	ACTUAL :\$	25.2 (72.8)	PROJECT MGMT.	2	2
LAST IS:	04/30/88	03/31/88	56.0/414.60	PROFILE:\$	33.2 (96.3)	DEV. IMPACT	1	1
EXPECTED:	04/30/89	03/31/89	56.0/414.60	COMMIT. :\$	24.0 (69.6)	OVERALL STAT.	2	2
		COMPL. DELAYS	COST OVERRUN	DISB. LAG				
RATINGS - THIS SUMMARY (12/17/87)		59.8 %	(.0 % .00 %)	(27.2 %)				
RATINGS - LAST SUMMARY: (10/28/87)		44.6 %	(.0 % .00 %)	(29.8 %)				

SECTION 2: SUMMARY PROJECT DESCRIPTION: TYPE OF LENDING INSTRUMENT: SPECIFIC INVESTMENT LOANS

Reclamation and development of 175,000 ac of farmland, 125,000 ac of which is already under cultivation, the remaining 50,000 ac are abandoned and wasteland. The works consist of: (a) construction of embankment and drainage channels; (b) reclamation of abandoned farmlands; (c) increase of pump irrigation; and (d) improved agricultural extension and other supporting services.

SECTION 3: PROJECT STATUS. SUMMARIZE CURRENT STATUS OF IMPLEMENTATION. IDENTIFY MAJOR PROBLEMS.

To date about 79 percent of the embankment work, 71 percent of drainage channel work and 96 percent of the structures have been completed. There has been considerable increase in paddy production as a result of flood control. The emerging cropping pattern is however different than the one projected in SAR. The major cause of implementation delay is the shortage of diesel fuel and lubricant.

SECTION 4: ACTION TAKEN. SUMMARIZE CURRENT ACTIONS TAKEN OR AGREED TO BE TAKEN WITH BORROWER TO ADDRESS MAJOR PROBLEMS.

The issue of shortage of diesel is being handled at national level. It is now agreed between IDA and GOB that crude will be imported from the proceeds of the IDA credit. However, the imported diesel would not be available during this dry season.

SECTION 5: ACTION PROPOSED. SUMMARIZE FURTHER ACTIONS REQUIRED. INCLUDE AGENDA FOR NEXT MISSION (MO/YR) (09/88)

A letter (Annex 2) will be sent to Director General, Irrigation Department, suggesting him to send a formal request to IDA for extension of credit by one more year up to March 1989. This would be the third and last extension.

NAME OF PREPARING OFFICER: TAMBOLI	DATE: 01/14/88	REVIEWED BY: (DIVISIONAL MANAGER) D. DOWSETT-COIROLO	PIR REVIEW: (ASST. DIR/DIR/RVP)
---------------------------------------	-------------------	---	---------------------------------

BURMA

PADDYLAND II PROJECT - CREDIT 835-BA
REVIEW MISSION - DECEMBER 1987

Aide-Memoire

1. An IDA mission consisting of Messrs. P. M. Tamboli and J. Srivastava reviewed the progress of implementation of the above project from December 11-17, 1987. The mission, accompanied by the Project Director, Executive Engineer Design and other ID officials visited Daunggyi polder. Meetings were held in Rangoon with the officials of all the implementing agencies to review the status of their activities. The mission would like to thank all the officials of the Government for giving their time and for supplying relevant data and information.

2. This Aide-memoire summarizes the mission's findings and recommendations which are subject to approval of IDA's management.

Current Implementation Status

3. Table 1 shows the status of civil works as of October 31, 1987 and the quantities of work to be completed.

Table 1: STATUS OF CIVIL WORKS AS OF OCTOBER 31, 1987

Item of work	Total quantity	Work completed	Remaining work
Embankments (M.Cyd)	7.2	5.7 (79.0%)	1.5 (21.0%)
Drainage channel (M.Cyd)	14.2	10.09 (71.1%)	4.11 (28.9%)
Structures (weighted units)	380.5	364 (96%)	16.5 (4%)

Program for Completion of Remaining Work

4. The remaining work for the completion of the project is mainly excavation of drains (4.0 m.cyd) and 1.5 m.cyd of embankment. The proposed completion program for the earthwork is summarized in Table 2. Only a few structures remain to be completed (as shown in Table 3). Since it would not be possible to complete the earthwork before March 1988, the mission recommends that GOB should make a formal request to IDA for extension of the credit by one year up to March 1989. This would be the third and last extension.

Table 2: PROGRAM OF COMPLETION OF BALANCE EARTHWORK

Polder and item of work	Balance quantity October 31, 87 m. cyd	Nov. 1987-May 1988			Jun. 1988-Mar. 1989		
		Manual m. cyd	By machine m. cyd	Diesel required m gallons	Manual m. cyd	By machine m. cyd	Diesel required m. gallons
<u>Thongwa</u>							
Embankment	0.28	-	0.28	0.058	-	-	0.373
Drains	2.56	0.14	0.86	0.205	0.18	1.38	0.373
<u>Baw Chaung</u>							
Embankment	0.08	0.07	0.01	0.002			
Drains	0.76	0.76					
<u>Labutta</u>							
Embankment	0.34	0.34					
Drains	0.20	0.02	0.18	0.029			
<u>Daunggyi</u>							
Embankment	0.80	-	0.43	0.062	-	0.37	0.078
Drains	0.59	0.09	0.13	0.035	-	0.37	0.100
Total embankment	1.50	0.41	0.72	0.122	-	0.37	0.078
Total drains	4.11	1.01	1.17	0.269	0.18	1.75	0.473
Total work	5.61	1.42	1.89		0.18	2.12	
Diesel for transport				0.080			0.100
Diesel for miscellan- eous plant				0.027			0.010
Total diesel				0.498			0.661

Table 3: STATUS OF COMPLETION OF STRUCTURES

Polder and type of structure	Total needed number	Completed by October 31, 87 Number	In progress No. (% completion)	To be completed by June 1988
<u>Thongwa</u>				
Major	6	3	3 (92,90,97)	3
Minor	52	52		
<u>Bawchaung</u>				
Major	4	4		
Minor	4	4		
<u>Labutta</u>				
Major	8	7	1 (94)	1
Minor	4	4		
<u>Daunggyi</u>				
Major	7	5	1 (92)	2
<u>Total</u>				
Major	25	19	5	6
Minor	60	60		

Diesel Requirement

5. The past experience of diesel supply, indicates that only 33% of the required quantities were received by the project. The quantities received from October 1986 to October 1987 are as follows: (000 gal/pm)

October	27.9
November	29.1
December	19.5
January	6.2
February	29.8
March	40.5
April	20.8
May	55.1
June	26.0
July	25.0
August	9.8
September	-
October	18.0

The mission is unable to assess the probability of achieving the planned targets in view of continued uncertainty in future supply of diesel and lubricants. To complete the earthwork program as proposed (Table 2), about 90,000

gallons per month is needed from December 1987 to May 1988 and about 30,000 gallons per month from June 1988 to September 1988 and 100,000 gallons per month from October 1988 to March 1989. The mission recommends that the required quantities of diesel and lubricant be supplied to the project.

Agricultural Supporting Services

6. Agricultural Corporation (AC) has completed all the physical works, including the sixth fertilizer godown in Rangoon. All 152 positions of extension staff have been filled and the staff are performing actively in the field. Adequate funds and transportation has been provided.

7. AMD has completed all three workshops for carrying out repairs of small farm equipment. They are located in Labutta, Bogale and Syriam and have been in operation since 1981. All 1,000 pumps and 1,050 power tillers have been procured. As of December 1987 all pumps, and 884 power tillers have been sold. AMD has been coordinating its work with ID and is prepared to move in for land clearing as soon as the drainage work is completed.

Land Clearing and Allotment

8. As of September 30, 1987, about 44,488 acres of land has been parcelled and 17,337 acres has been allotted. The mission recommends that steps should be taken to allot more land as soon as possible.

Project Monitoring and Evaluation

9. The May 1987 SPN mission was assured that final report of the mid-term evaluation would be ready by September 1987. The mission, however, understands that the field work on mid-term evaluation has not yet started. The mission recommends that this work be started by PMU as soon as possible and the final report be submitted by September 1988.

10. Audits and Accounts. The audit reports and audit opinions on SOEs for 1985-86 have been submitted by all the implementing agencies. The mission understands that audits for FY86-87 are in the process. The mission would like to remind that the audit reports are due by December 31, 1987 and should be submitted to IDA by due date.

11. Cropping Pattern. At appraisal it was estimated that at full development, jute acreage would increase from 2,700 ac to 5,100 ac; groundnuts from 1,000 ac to 18,500 ac and pulses from 1,000 to 37,500 ac. Although it is too early to expect the full impact of the project on cropping pattern, the mission reviewed cropped area and production in the project area during the last 6-7 years to get some assessment of the changes in cropping pattern. The data indicate that jute has gone down from 2,700 acres to 170 acres, and there has been no increase in the acreage of groundnut and pulses. The most probable explanation for this declining trend is that jute, groundnut and pulses are not found to be remunerative to farmers. Instead they are growing sunflower and sesame. The area under sunflower has increased from 170 ac to about 6,600 ac and under sesame from about 100 to about 1,400 ac. The mission also noted that there has been little increase in the use of chemical fertilizer in the project area possibly due to national shortage. The mission

recommends that AC and PMU should investigate in detail the causes of changes in cropping pattern and monitor the input use in the project area.

12. Myanma Agricultural Bank. The mission was given to understand that during July 87 - September 87, short-term and medium-term credit was given to the farmers in the project area as per details given below:

<u>Item</u>	<u>Amount in Kyats</u>
1. Paddy	8.89 million (short term)
2. Bullocks	39,000 (medium term)
3. Pump sets	810,000 (medium term)
4. Power tillers	209,000 (medium term)

The recovery of short term loan would commence during January - March 1988, and for medium term credit during March - May 1988.

13. Status of Disbursement. Out of the total credit of US\$34.5 million, as of September 30, 1987 US\$24.232 million have been disbursed. Out of the saving of US\$10.267 million, 3.1 million would be used for import of diesel and about 2.0 million for other expenditure during the extended period of project up to April 30, 1989. Thus the anticipated savings are about US\$5.0 million.

Distribution

Deputy Minister, Ministry of Agriculture and Forests
Director General, Planning (Ministry of Agriculture and Forests)
Director General, Irrigation Department
Director General, Foreign Economic Relations Department
Director General, Agricultural Mechanization Department
Director General, Settlement and Land Record Department
Managing Director, Agriculture Corporation
Project Director, Paddyland II Project
Managing Director, Myanma Agricultural Bank

BURMAPADDYLAND II PROJECT - CREDIT 835-BA
REVIEW MISSION - DECEMBER 1987Draft Letter to be Sent to GOB

U Saw Vawterloo
Director General
Irrigation Department
Rangoon, Burma

BURMA - Paddy II Project
Credit 835-BA

Dear U Saw Vawterloo:

On behalf of the recent IDA Review mission for the above project (Messrs. Tamboli and Srivastava), I would like to thank the staff of the Irrigation Department, Agriculture Corporation, Agricultural Mechanization Department, Settlement and Land Records Department, Foreign Economic Relations Department, and the Ministry of Agriculture and Forests, for their cooperation, hospitality and arrangements made for the field visits. I have read the Aide Memoire of the review mission and endorse its findings and recommendations.

As per revised estimate of completion of remaining work, it is clear that the project work will not be completed by March 88 (the current closing date) and would require one additional dry season. I, therefore, suggest that GOB should send as soon as possible a formal request to IDA for extension of the Credit by one more year up to March 1989, so that appropriate action can be taken to extend the Credit.

With kind regards.

Sincerely yours,

D. Dowsett-Coirolo
Chief, AS2AG
Agriculture Operations Division
Country Department II

cc: Deputy Minister, Ministry of Agriculture and Forests
Director General, Planning and Statistics Department
Director General, Foreign Economic Relations Department
Director General, Agricultural Mechanization Department
Managing Director, Agriculture Corporation
Project Director, Paddyland II Project

PTamboli:jp

BURMAPADDYLAND II PROJECT - CREDIT 835-BA
REVIEW MISSION - DECEMBER 1987Persons Met and Places Visited

<u>Name</u>	<u>Designation</u>
1. U Hla Than	Dy G. M. Planning A.C.
2. U Khin Maung Aye	Project Manager (Paddy II) AC
3. U Kla Aung	Director, SLRD
4. U Htwe Myint	Project Director, Paddy II ID
5. U Mg Mg Htay	Ex. Engineer Design, Paddy II, ID
6. U Thein Tun	Director, Planning and Work ID
7. U Saw Vawterloo	D-G Irrigation Department
8. Dr. Ohm Myint	Ex. Engineer, Planning ID
9. Pavel Kral	Assistant Resident Representative, UNDP
10. U Maung Ko	G. M. Planning, AC

Places Visited

Daunggyi Polder in the lower Burma (Bogale Township)

BURMAPADDYLAND DEVELOPMENT II PROJECTCREDIT 835-BAREVIEW MISSION - DECEMBER 1987Compliance with Covenants

<u>AGMT</u>	<u>Section</u>	<u>Status</u>	<u>Original date</u>	<u>Revised date</u>	<u>Description of Covenant</u>	<u>Comments</u>
	3.07B	OK	01/31/81		Project monitoring unit to undertake follow-up benchmark surveys	The first stage of a two stage farm survey has been completed, to provide baseline data and a preliminary evaluation of the progress of the Paddy I Project (Cr. 642-BA)
	3.10	OK			Borrower to ensure land allotment in project area to groups specified	
	3.11	OK			Agriculture mechanization department to charge full costs for all farm machinery repair	

AGMT	Section	Status	Original date	Revised date	Description of Covenant	Comments
	3.12A	OK			Borrower to provide credit to project area famers for purchase of farm machinery, etc.	
	3.13A	OK			PIC to report estimates to MAF and IDA for each ensuing year for new seeds, machinery	
	3.14	OK			Borrower to periodically review, revise paddy pricing system	
	3.16	OK			ID to establish and equip operation and maintenance units	
	4.02	OK			Audited accounts/audit reports due to IDA not later than 6/9 months after end of fiscal year	Audit reports up to FY86 have been received.

Date: December 31, 1987

BURMALOWER BURMA PADDYLAND DEVELOPMENT II PROJECT
CREDIT 835-BASchedule of Disbursements

Year	<u>Cumulative Disbursements</u>		
	<u>SAR</u>	<u>Revised</u>	<u>Actual</u>
FY 1979	0.3	-	0.0
FY 1980	0.4	-	6.6
FY 1981	14.4	-	10.1
FY 1982	22.9	-	13.3
FY 1983	28.0	-	15.0
FY 1984	31.6	-	18.9
FY 1985	33.8	-	19.0
FY 1986	34.5	-	20.3
FY 1987	-	-	24.2/ <u>a</u>
FY 1988	-	-	29.0
FY 1989	-	34.5	

/a Through September 30, 1987.

Date: December 31, 1987

BURMA

PADDY LAND DEVELOPMENT II PROJECT (CR. 835-BA)
DECEMBER 1987 SUPERVISION MISSION

Impact of Project on Paddy Production and Cropping Pattern

1. Although it is too early to expect the full impact of the project on the paddy production and cropping pattern, the mission collected data on paddy acreage, yield/unit of land and production during the last 6-7 years of project implementing and also examined the changes in cropping pattern. The mission findings are summarized below:

Year	Sown acres	<u>Paddy yield and production</u>	
		<u>Yield</u> lbs/ac	<u>Production</u> tons
<u>(Base year)</u> 78-79	137,932	1,925	118,351
86-87	140,120	2,879	177,453

The above table indicates that although there has been only slight increase in the area under paddy, the yield per unit of land and production of paddy has gone up by about 50%. Mainly due to protecting of paddy land from flood and salt water, and use of HYV. During 1985-86, about 20 demonstration trials were conducted by the extension staff and the average yield of paddy in all five townships was about 3,154 lbs/ac.

Cropping Pattern

2. The table below presents the cropping pattern with and without project as projected at the time of appraisal and the actual current acreages in the project area.

	Present (before project) ----- 000	With project ac -----	Actual
Paddy	125.0	179.0	140.0
Jute	2.7	5.1	0.17
Groundnuts	1.0	18.5	1.4
Pulses	1.0	37.5	1.0
Others	4.1	4.1	4.1
Sesame	0.1	-	1.4
Sunflower	0.17	-	6.6

These data indicate that a completely different cropping pattern may emerge in the project area. The appraisal estimate was that the jute acreage would increase from 2,700 ac to 5,100 ac; groundnut and pulses acreages would increase from 1,000 to 18,500 and 37,500 acres respectively. However, this assumption does not seem to hold true. For variety of reasons, these crops are not grown in the project area, instead two new crops, sesame and sunflower, are very popular and their acreage has considerably increased during the last 6-7 years. The mission has recommended to the Agricultural Corporation to examine the causes of these changes in cropping pattern.

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE & FORESTS
IRRIGATION DEPARTMENT(HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA

Mr. [Signature]
Asia
Int Centre

No. 200 /484 Ah La(12)Ta Ta Ma Vol:I.

Dated the 13 January 1988.

To, Mr. Dowsalt
Dr. Yoon,

C-835-BA

Chief, Irrigation Division,
South Asia Project Department,
International Bank for Reconstruction
and Development,
1818 H. Street, N.W. Washington D.C,
U . S . A.

Subject : Quarterly Progress Report for the 1st quarter of the
1987-88 fiscal year ending June, 1987 for Lower Burma
Paddyland Development Project (Phase II).

Dear, Dr. Yoon,

OK Herewith forwarded (3) copies of the Quarterly
Progress Report for Lower Burma Paddyland Development Project
Phase II (Irrigation Department, Agriculture Corporation,
Agriculture Mechanigation Department, Settlement and Land
Records Department and Myanma Agricultural Bank) which covers
the 1st Quarter of the 1987-88 fiscal year (April, May and
June) ending June , 1987.

Respectfully Submitted

Yours Truly,

[Signature]

(SEIN WIN-Deputy Director(Works) .

cc,

- (1) Director General, Agriculture Mechanigation Department.
- (2) Director General, Settlement and Land Records Department.
- (3) Managing Director, Agriculture Corporation.
- (4) Managing Director, Myanma Agricultural Bank.

...

Nyunt/12-1-88

RECEIVED
12-1-88
12-1-88

15-1-88

1988 FEB -1 PM 4:00
RECEIVED MAIL UNIT

- (4) Managing Director, Myanmar Agricultural Bank.
(2) Managing Director, Agricultural Corporation.
(5) Director General, Settlement and Land Records Department.
(4) Director General, Agricultural Mechanization Department.

cc:

(SEEI MIN-Deputy Director (MOR))
for Director General

Yours truly,

Respectfully submitted

Yours truly, 1988.

the 1st quarter of the 1988-89 fiscal year (April, May and
Records Department and Myanmar Agricultural Bank) which covers
Agricultural Mechanization Department, Settlement and Land
Phase II (Irrigation Department, Agricultural Corporation,
Progress Report for Lower Burma Irrigation Development Project
herewith forwarded (2) copies of the quarterly
Dept. DL. 1000.

Irrigation Development Project (Phase II).

1988-89 fiscal year ending June, 1988 for Lower Burma
subject: Quarterly Progress Report for the 1st quarter of the

U. S. A.

1818 H. Street, N.W. Washington D.C.
and Development,
International Bank for Reconstruction
South Asia Project Department,
Chief, Irrigation Division,
DL. 1000.

To:

Mr. D. S. D. S.

2-832-84

No.

800

15-1-88

Dated the 13 January 1988.

KAMBE ROAD, LAIKIN P.O., KANGKON, BURMA
IRRIGATION DEPARTMENT (HEAD OFFICE)
MINISTRY OF AGRICULTURE & FORESTRY
SOCIALIST REPUBLIC OF THE UNION OF BURMA

Handwritten signature and initials in a circle.

NNNN

Gr. 835-BA

ZCZC ASIF5152 WUI879
LOAAS CSH CTRAC AS2CO
REF : TCP GUS

WUI879
177601 DBKAMUT

BOM LCD4010

FROM:/BOFA US 3N NYK
BANKAMERICA INTERNATIONAL
41 BROAD STREET
NEW YORK, N.Y. 10004
ATTN. DOONAN/LC NEGOT

TO:
WORLD BANK
DISBURSEMENT DIVISION
WASHINGTON D.C.

DATE:871125

::799 DOC CREDIT FREE FORMAT MESSAGE

:20 SENDERS REF:L/C 143153
:79 TEXT:
/15 TEST KEY/ 13096 TESTED 11/25
/21 RELATED REF/CREDIT NR. 835-BA
/32 AMOUNT/
USD 2,852.10 US DOLLARS
INDEVAS YPSCI
SPECIAL COMMITMENT NO.107 DATED 2/05/87 STOP
KINDLY REMIT USD 2,852.10 ATTN: MRS. VIZOSO L/C
DEPT. QUOTING OUR L/C NO. 143153 STOP WE CONFIRM
ALL TERMS AND 51187
01710171 879


=11300813

ALT RTD FROM:ASII

NNNN

The World Bank

INTERNATIONAL BANK FOR RECONSTRUCTION AND DEVELOPMENT
INTERNATIONAL DEVELOPMENT ASSOCIATION



(202) 477-1234
Cable Address: INTBAFRAD
Cable Address: INDEVAS

November 13, 1987

Deputy Minister of Planning
and Finance
Ministry of Planning and Finance
Office of the Ministers
Rangoon, Burma

Re: Credit No. 835-BA
(Paddyland Development II Project)
Financing of Petroleum Products
from the Proceeds of the Credit

Excellency:

We refer to the Development Credit Agreement (Paddyland Development II Project) between the Socialist Republic of the Union of Burma (the Borrower) and the International Development Association (the Association) dated July 28, 1978. We also refer to your telex dated September 3, 1987, requesting that the Development Credit Agreement for the Project be amended to allow financing the purchase of petroleum products from the proceeds of the Credit.

We are pleased to inform you that, after due consideration, the Association has agreed to your request. Accordingly, the Development Credit Agreement is amended as follows:

1. The table in Schedule 1 to the Development Credit Agreement shall read as in the Attachment to this Letter.

2. In Schedule 2, Part B, a new paragraph, to be numbered (viii), is added and reads as follows:


"(viii) Provision of petroleum products."

3. In line 2 of Part A of Schedule 3 to the Development Credit Agreement, the words "and petroleum products" are added after the word "materials".

All the provisions of the Development Credit Agreement, as amended hereby, shall remain in full force and effect.

Please confirm the agreement of the Borrower to the foregoing amendment by signing and dating the confirmation form on the enclosed copy of this letter, and returning it to us for our files. A copy of this letter is enclosed for your files.


Very truly yours,


Gautam S. Kaji
Director
Country Department II
Asia Region

✓
Attachment.

CONFIRMED:

THE SOCIALIST REPUBLIC OF
THE UNION OF BURMA

By 
Authorized Representative

Date: 20 November 1987

ATTACHMENT

<u>Category</u>	<u>Amount of the Credit Allocated (Expressed in Dollars Equivalent)</u>	<u>% of Expenditures to be Financed</u>
(1) Civil works	12,000,000	60%
(2) Equipment, spare parts and materials:	18,500,000	
(a) directly imported		100% of foreign expenditures
(b) locally manu- factured and procured under international competitive bidding		100% of local expenditures (ex-factory cost)
(c) other procured locally		70%
(3) Consultant services	500,000	100%
(4) Training	100,000	100% of foreign expenditures
(5) Petroleum products	3,100,000	100% of foreign expenditures
(6) Unallocated	300,000	
TOTAL	<u>34,500,000</u>	

OFFICE MEMORANDUM

DATE: November 9, 1987

TO: Messrs. P. Tamboli and J. Srivastava, ASTAG, and Y. K. Murthy (Consultant)

FROM: D. M. Dowsett-Coirolo, Chief, AS2AG

EXTENSION: 76217

SUBJECT: BURMA - Supervision of:

- Paddy II Irrigation Project (Cr. 835-BA)
 - Kinda (Nyaunggyat Dam) Multipurpose Project (Cr. 1031-BA)
 - Tank Irrigation Project (Cr. 1315-BA)
 - Ye-U Irrigation Rehabilitation Project (Cr. 1731-BA), and
 - Preparation of Second Tank Irrigation Project
- Terms of Reference

1. Mr. Srivastava would arrive in Rangoon around November 26, 1987 and Mr. Tamboli around December 3, 1987 and stay in Burma till around December 17, 1987 to supervise the above mentioned four ongoing irrigation projects and review further preparation of the Second Tank Irrigation Project. The consultant will join the mission around December 3, 1987 for review of Kinda Project for about 10 days. Mr. Tamboli would lead the mission for Paddy II and Ye-U projects while Mr. Srivastava would lead the mission for the two Tank and Kinda projects.

2. In addition to the overall review of the progress on the different aspects of the implementation of the projects including arrangements made for procurement and delivery of diesel and other materials, requirement of funds, revised costs where projects are nearing completion, and audit reports submission, the mission will carryout the following:

Paddy II

- (a) assess the status of remaining work and examine the ID program for its completion. Also examine how the GOB allocation of top priority to the project in mid 1987 has helped implementation;
- (b) examine the need for further extension of the closing/completion date;
- (c) review the cropping areas, crop inputs, and production from the four polders during the last five years to evaluate the impact of the project work on production, if any;
- (d) examine the operation and maintenance arrangements for completed works, availability of sufficient O&M funds, and extent of participation of the beneficiary in the O&M.

Kinda Project

- (a) examine the progress of consultancy for the Kinda dam and appurtenant works as envisaged under the amendments three and four of the Lahmeyer International contract and the consultancy for the irrigation systems under Ilaco contract, as well as individual consultants;

Cr. 835-BA
 cc: Cr. 1031-BA
 cc: Cr. 1315-BA
 cc: Cr. 1731-BA
 cc: BA-Irrig-Tank (02)

- (b) assess the status of remaining work for completion of the project, review program for its completion and the need for further extension of the closing/completion date;
- (c) examine the water utilization and cropping under the rehabilitated system and ascertain the impact observed from system rehabilitation;
- (d) review the progress made on cotton trials at the project agriculture research farm at Shwedaung and introduction of cotton in the cropping patterns on farmers' fields;
- (e) evaluate the procedures adopted for improving water management and the initial response obtained; and
- (f) review progress on land shaping and distribution of land to farmers in the areas brought under irrigation as well as status of on farm development.

Tank Irrigation Project

- (a) Review progress made at the Azin dam subproject including water supply component, and examine the completion program considering the status of procurement of pipes, valves, and fittings and other materials;
- (b) review progress on completion of the Kinmundanung subproject balance work of blanketting of abutments, placement of riprap on the upstream face of the dam, and irrigation and drainage system;
- (c) examine the Kinmundanung cultivation and irrigation pattern in 1987 monsoon period in comparison to the anticipation at appraisal;
- (d) review progress made in organising Kinmundanung farmers for maintenance and operation of field channels and proper water management including ID planning for distribution of water and status of maintenance of works;
- (e) recommend need for extension of closing date/completion date on the basis of agreed completion program.

Second Tank Irrigation Project Preparation

- (a) obtain confirmation from FERD for priority of the project for IDA funding and appraisal timing. If appraisal is agreed early next year, the mission will identify all the remaining work required for appraisal readiness with agreed timing for its completion including arrangements for cofinancing;

- (b) review the catchment management proposals of the Forest Department, expected by end November 1987;
- (c) examine additional preparation for the resettlement in the light of remarks by M. Cernea in September/October 1987;
- (d) review revised designs of Yin Diversion Structure and its training works, including visit to the Irrigation Technology Center facilities for model testing;
- (e) discuss revised costs and benefits.

Ye-U Project

- (a) Review the organisational set up and site facilities created for commencement of work and progress made on implementation of works including preparation of construction drawings;
- (b) examine the construction program for the 1987-88 working season and sufficiency of resources for achieving the program;
- (c) review data collection for the preparation of the Master Plan and implementation of the Equipment Inventory Program including procurement requirements.

General

Mr. Srivastava would be responsible for the engineering aspects of the projects while Mr. Tamboli for agriculture aspects. The consultant shall assist in reviewing the Kinda project. He will examine the quality of implementation of irrigation works including rehabilitation, the maintenance of the works after rehabilitation, and assess relative improvement of water distribution as a result of rehabilitation. He will review the balance work, status of working drawings, specially for drainage and flood protection works, and review the ID program for completion of works. He would also review the general performance of the dam, inflow into the reservoir and its utilisation for power and irrigation, and progress on inflow forecasting system.

The mission will maintain close coordination with the UNDP Rangoon. It would leave an Aide Memoire with GOB identifying actions to be taken by GOB to improve implementation, and submit a full supervision report on return to Washington. The consultant will provide his report to the mission while in the field and provide input to the Aide Memoire. Depending on Government's reply concerning the proposed Second Tank Project, the mission may also prepare a FEPS and final project brief in order to obtain clearance for the appraisal mission.

cc: Messrs. Golan (ASTDR), Grimshaw, Frederiksen and Daves (ASTAG), Ikram, Strueben (AS2CO), Le Moigne, Plusquellec and Cernea (AGR), Naor, Wong (AS2AG), Phung (LOA).

JSrivastava/PTamboli:hw

J. Srivastava

PTamboli

Cr. 835-BA

ZCZC ASIF3041 STAS0248
WDIAL
REF : ASTAG
OINFO

-SUBJECT: PADDY II PROJECT CR 835-BA
-DRAFTED BY: P. TAMBOLI:AA EXT: 73519 73519
-AUTHORIZED BY: D.M. DOWSETT-COIROLO, CHIEF, AS2AG
-CC: MESSRS. GRIMSHAW, SRIVASTAVA (ASTAG)

713 21217 =
-GENERAL IRRIGATION DEPARTMENT
-RANGOON, BURMA
-ATTN: U SAN VAWTERLOO, DIRECTOR GENERAL
BT

WASHINGTON, DC - 6-NOV-87
FOR U SAN VAWTERLOO, DIRECTOR GENERAL, IRRIGATION
DEPARTMENT, RANGOON, BURMA. PLEASE COPY TO PROJECT
DIRECTOR PADDY LAND II PROJECT. RE: UPCOMING SPN MISSION FOR
PADDY II PROJECT CREDIT 835-BA. MAY 1987 SPN MISSION WAS
ASSURED THAT PROJECT MONITORING AND BENCHMARK SURVEY REPORT
WOULD BE FINALIZED IN SEPTEMBER 1987. WE WILL APPRECIATE
YOUR MAKING THIS REPORT ALONG WITH OVERALL PROJECT STATUS
REPORT AVAILABLE TO MISSION ON ITS ARRIVAL IN RANGOON ON
NOVEMBER 26.
REGARDS. DOWSETT-COIROLO, CHIEF, AS2AG

=11090816

ALT RTD FROM:ASIO

IN DROP COPY OF:STAR

NNNN

Cr. 835-BA

ZCZC ASIF1671 S2AS0132
WDIAL
REF : AS2AG
OINFO

-SUBJECT: BURMA: PADDYLAND DEV PROJ II (CR. 835-BA)
-DRAFTED BY: MPENNELL/SMG EXT: 75716
-AUTHORIZED BY: D.M.DOWSETT-COIROLO
-CW AND CC: MESSRS. TAMBOLI (AST), PHUNG (LOA)
-CC: MS. PENNELL

713 21518 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-ATTN: MR. MAUNG MAUNG THWIN, DIRECTOR
BT

WASHINGTON, DC - 27-OCT-87
RE: PADDYLAND DEVELOPMENT II PROJECT, CR. 835-BA, QUOTATION NO. 1(Q)
MCY/IRR/IDA-II/86-87. WE ACKNOWLEDGE YOUR LETTER OF OCTOBER 14, 1987
AND ENCLOSED EVALUATION STATEMENTS. AAA WE HAVE NO OBJECTION IN
PRINCIPLE TO YOUR PROPOSED AWARD OF CONTRACT TO JOHN BLACKWOOD AND
CO., LTD (UK) FOR A TOTAL CIF PRICE USDOLS 35,668 FOR ONE LOT TYRES
AND TUBES FOR CONSTRUCTION EQUIPMENT PROVIDED THE SUPPLIER WILL
SUPPLY AT THE QUOTED PRICE OF ONE YEAR AGO. HOWEVER, WE WOULD ALSO
APPRECIATE LEARNING NATURE OF ONE PERCENT COMMISSION THE CONTRACTOR
HAS OFFERED TO PAY TO THE INSPECTION AND AGENCY CORPORATION, AS
MENTIONED IN YOUR LETTER. BBB ALSO, PLEASE NOTE ADDITIONAL ITEM NO.
4(C), 4 NOS. TUBES FOR TYRE 13.00 X 24 - 12 PR TUBELESS. REGARDS, D.
M. DOWSETT-COIROLO, CHIEF, AS2AG.

=10280937

ALT RTD FROM:ASIO

IN DROPCOPY OF:S2AR

NNNN

CF 1031-BA
cc: CF 835-BA
cc: CF 1731-BA
cc: CF 1315-BA

ZCZC ASIF1704 S2AS0136
WDIAL
REF : AS2AG
OINFO

-SUBJECT: 1031-BA, 835-BA, 1731-BA, 1315-BA
-DRAFTED BY: JSRIVASTAVA AND P. TAMBOLI:HW EXT: 78112
-AUTHORIZED BY: D. M. DOWSETT-COIROLO (CHIEF, AS2AG)
-CC: MESSRS. GRIMSHAW, FREDERIKSEN, DAVES

713 21518 =
-IRRIGATION DEPARTMENT
-RANGOON, BURMA
-ATTN: U SAW VAWTERLOO, DIRECTOR GENERAL
713 21300 =
-ATTN: U HLA MOE DG PLANNING AND STATISTICS
-MINISTRY AGRICULTURE AND FORESTS
713 21300 =
-FERD
-RANGOON, BURMA
-ATTN: U SOE THWIN, DIRECTOR GENERAL
713 21300 =
-AGRICULTURE CORPORATION
-RANGOON, BURMA
-ATTN: U TIN HLAING MANAGING DIRECTOR
713 21306 =
-ELECTRIC POWER CORPORATION
-RANGOON, BURMA
-ATTN: U KHIN MAUNG THEIN, MANAGING DIRECTOR
CABLE1
-UNDEVPRO
-RANGOON, BURMA

BT

WASHINGTON, DC - 27-OCT-87

U SAW VAWTER LOO DG/ID COPY UNDP, U HLA MOE DG/MAF, U SOE THWIN, DIRECTOR GENERAL FERD, U TIN HLAING MANAGING DIRECTOR, AC, U KHIN MAUNG THEIN, MANAGING DIRECTOR, EPC RE: SUPERVISION OF IDA FINANCED PROJECTS UNDER CREDITS 835-BA, 1731-BA, 1031-BA AND 1315-BA.

ALPHA. IDA MISSION COMPRISING SRIVASTAVA AND TAMBOLI WOULD BE VISITING BURMA FROM NOVEMBER 26 TO DECEMBER 17, 1987. SRIVASTAVA WOULD ARRIVE RANGOON BY THAI FLIGHT 308 ON NOVEMBER 26, 1987, AND TAMBOLI ON DECEMBER 3, 1987 BY ROYAL NEPAL AIRLINE FLIGHT 405. A CONSULTANT WOULD ALSO PARTICIPATE IN THE MISSION FOR KINDA SUPERVISION. DETAILS OF HIS ARRIVAL AND ITINERARY WILL BE ADVISED LATER. WOULD APPRECIATE YOUR ARRANGING FIELD VISITS AND DISCUSSIONS AT RANGOON SUGGESTED BELOW:

NOVEMBER 27 TO 29 INSPECTION OF AZIN SUBPROJECT TRAVELLING BY TRAIN. PLEASE ASSURE AVAILABILITY OF CONCERNED AGRICULTURE OFFICIALS AND IRRIGATION DESIGN STAFF.

NOVEMBER 30 DISCUSSIONS AT RANGOON. PLEASE FIX MEETINGS WITH UNDP, FERD AND MAF. REVIEW OF STATUS REPORTS.

DECEMBER 1 DRIVE TO KINMUNDANG.

DECEMBER 2 INSPECTION OF KINMUNDANG SUBPROJECT INCLUDING D&M AND WATER MANAGEMENT. ALSO REVIEW FURTHER PREPARATORY WORK FOR TANK II RESETTLEMENT AND REVISED LAYOUT IRRIGATION SYSTEM.

DECEMBER 3 DRIVE TO MANDALAY.

DECEMBER 4 TAMBOLI JOINS SRIVASTAVA AT MANDALAY - MISSION REACHES YE-U CAMP. PLEASE ARRANGE RESERVATION MORNING FLIGHT AND AIR

TICKET RANGOON MANDALAY FOR TAMBOLI PASSPORT NUMBER UN-SA-71301.

DECEMBER 5 REVIEW YE-U PROGRAM AND PREPARATION.

DECEMBER 6 MISSION REACHES KINDA.

DECEMBER 7, 8 REVIEW PROGRESS OF WORKS AND PROGRAM AT KINDA.

WOULD LIKE TO ALSO KNOW PROGRESS OF UNDP CATCHMENT MANAGEMENT AND
FAO WATER MANAGEMENT PROJECTS. DRIVE TO MANDALAY.

DECEMBER 9 RETURN TO RANGOON BY AIR. PLEASE ARRANGE RESERVATIONS
FIRST FLIGHT AND AIR TICKET FOR TAMBOLI AND SRIVASTAVA (PASSPORT
WB 11946).

DECEMBER 10, 11 INSPECT ONE POLDER OF PADDY II TO SEE MANGELEY
SLUICE, TRAVELLING BY BOAT.

DECEMBER 12, 13, 14, 15 - PREPARATION AIDE MEMOIRES AND MEETINGS
WITH ID, AC, MAF, EPC, FERD, UNDP.

DECEMBER 16 WRAP UP MEETING.

DECEMBER 17 MISSION LEAVES.

BETA. WOULD APPRECIATE PREPARATION OF STATUS REPORT OF EACH
COMPONENT OF THE PROJECTS, TO BE DELIVERED TO THE MISSION ON
ARRIVAL. IN ADDITION, THE MISSION, WOULD NEED THE FOLLOWING
INFORMATION:

AAA. FOR PADDY II - YEARWISE FIGURES FOR LAST FIVE YEARS CROP
AREAS, INPUTS, AND PRODUCTION SEPARATELY FOR EACH OF THE FOUR
POLDERS AS WELL AS RAINFALL RECORDED MONTHLY, AND RESULTS OF
ADDITIONAL INVESTIGATIONS AT MANGELEY SLUICE.

BBB. FOR YE-U REHABILITATION - REVISED IMPLEMENTATION SCHEDULE
FOR IMPLEMENTATION OF WORKS AND CORRESPONDING PREPARATORY WORK
CARRIED OUT SO FAR.

CCC. FOR KINDA - PATTERN OF WITHDRAWAL OF WATER FOR POWER
GENERATION AND DIVERSION TO THE CANAL SYSTEM SINCE THE POWER
STATION COMMENCED GENERATION.

STATUS OF DESIGN OF REMAINING WORKS AND PROGRAM FOR
IMPLEMENTATION. DATA COLLECTED FOR IMPACT OF REHABILITATION ON
OLD SYSTEM.

DDD. FOR TANK IRRIGATION - STATUS OF PROCUREMENT OF REMAINING
ITEMS. CROPPED AREAS AND PRODUCTION SINCE THE OPERATION OF THE
OUTLETS AT THE KINMUNDANG DAM. PAPER ON REVISED HYDROLOGY
DETERMINING INFLOW TO THE RESERVOIR AND SPILLWAY FLOODS.

GAMMA. WE HOPE THE PROPOSED TIMINGS ARE CONVENIENT TO ID, AC AND
EPC. REGARDS. D. M. DOWSETT-COIROLO, CHIEF, AS2AG.

=10280951

ALT RTD FROM:ASIO

IN DROP COPY OF:S2AR

NNNN

10/21
m. Pearson

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE AND FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

TELEGRAM
IRRIGATION RANGOON
TELEX 21518 IRRI BM

TELEPHONE 56610
56604
56156

to, 9136, 102SATA VOL III
Dated the, 14 October 1987.

CT. 835-BA

To,

Mr. D.M. Dowsett-Coirolo
Chief, Agriculture Operations Division
Country Department II
International Development Association
1818 H Street, N.W., Washington D.C. 20443
U.S.A.

OUTLX 10/27/87mp

Dear Mr. Dowsett-Coirolo,

Procurement of Tyres and Tubes through Prudent
Shopping Procedure under Lower Burma Paddyland
Development Project II (Credit 835-BA)

Ref: Our telex 860085 DTD 10.3.86 ✓

DOC. # F05032

1. I have the pleasure to forward the analysis of bids received and the relative Contract award for the above procurement under PS procedure for your reference and record, as follows:

S.N.	Stores	Qty.	Contract Award	Total US\$ Equiv: FOB/CIF
------	--------	------	-------------------	---------------------------------

Quotation No.1(Q)MCY/IRR/IDA-II/86-87

85-86?

1	Tyres & Tubes	Lot	M/S John Blackwood Hodge & Co.Ltd., U.K.	31081 35668
---	---------------	-----	--	----------------


The bid of John Blackwood Hodge was selected over 3 other bids of identical price because of its offer to pay commission of 1% of Contract price directly to the Inspection & Agency Corporation and a slightly better delivery period.

2. The following document is attached with this letter :

(1) Copy of Analysis of Bids.

With best regards.

Yours Sincerely,


for Director General, 21/10/87
(MAUNG MAUNG THWIN, DIRECTOR)
Th
13/11

C O P Y

CF. 835-BA
cc: CF. 1031-BA
cc: CF. 1616-BA

September 29, 1987

Mr. Tin Hlaing
Managing Director
Agriculture Corporation
Ministry of Agriculture and Forests
No. 74, Shwedagon Pagoda Road
Rangoon, Burma

Dear Mr. Hlaing:

Y/R
Thank you for your letter No. 700/Accts/87/1660, of September 14, 1987, transmitting the financial statements in respect of three agricultural projects financed under IDA Credits Nos 835-BA, 1031-BA and 1616-BA. We will review the reports and send you our comments, if any, in due course.

Sincerely,

D. M. Dowsett-Coirolo
Chief, Agriculture Operations Division
Country Department II
Asia Region

cc: 1. The Director General, FERD, P&F
2. The Director General, PSD, MAF
3. The General Manager, (Accounts)
4. The Director General, Irrigation Department
5. The Managing Director, Agric. Corp.

cc: Messrs/Ms: Wong, Tamboli, Srivastava, Kulsrethsiri

D.M. Dowsett-Coirolo/blp

Telex : Agrico BM 2033
Cable : AGRICORP
Telephones : — 83480
Managing Director 70289
G.M. (Admin) 72621
Office 72655

The Socialist Republic Of The Union Of Burma
MINISTRY OF AGRICULTURE AND FORESTS
AGRICULTURE CORPORATION
No. 74, SHWEDAGON PAGODA ROAD
RANGOON, BURMA.

No...700/Accta/87/1660

Dated the, 14 September 1987 .

To,

The World Bank,
(International Development Association)
1818 H Street , N.W.,
Washington, D.C. 20433, U.S.A.

CF 1031-BA
cc: CF 835-BA
cc: CF 1616-BA

Attn: - Asia Disbursements Division, Loan Department. Y/R

Sub: Despatch of Financial Statements for IDA financed Projects.

I am pleased to enclose herewith the following financial statements in respect of the financed projects for your perusal.

1. Kinda Multipurpose Project(Cr. 1031 BA).

Financial Statements for the year 1985-86 and Balance Sheet as at 31st March, 1986. (Together with auditor's Report).

2. Lower Burma Paddy Land Development II Project (Cr. 835BA)


Financial Statements for the year 1986-87 and Balance Sheet as at 31st March, 1987.

3. Second Seed Development Project (Cr. 1616 BA).

Financial Statements for the year 1985-86 and Balance Sheet as at 31st March, 1986. (Together with auditor's Report).

Kindly acknowledge the receipt of the above.

Your Sincerrelly



Tin Hlaing
(Managing Director)

M: 77/R

c.c:

1. The Director General, FERD, P&F.
2. The Director General, PSD, MAF.
3. The General Manager, (Accounts).

5x

Cr. 835-BA

Typewritten
Character
Must Fall
Completely in
Box!PAGE
OFOFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 1 1

AS2AG

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--

START
2 HERE

X

IRRIGATION DEPARTMENT, RANGOON, BURMA
FOR MR. U. SAW VAWTER LOO, DIRECTOR-GENERAL. RE PADDY
DEVELOPMENT II
(CR. 835-BA). WE HAVE RECEIVED AN OFFICIAL GOB REQUEST TO IDA TO
ENABLE USE OF CREDIT FUNDS FOR PROCUREMENT OF INPUTS WHICH ARE
ESSENTIAL FOR PROJECT IMPLEMENTATION (E.G. DIESEL, LUBRICANTS,
SPARE PARTS, OTHER MATERIALS), BUT WHICH ARE NOT CURRENTLY BEING
FINANCED OUT OF IDA CREDIT PROCEEDS. WE ARE PREPARING THE
NECESSARY AMENDMENTS TO CREDIT AGREEMENT NO. 835-BA FOR APPROVAL
OF OUR MANAGEMENT SO THAT WE CAN DISBURSE ACCORDINGLY.
MEANWHILE, WE WOULD APPRECIATE YOUR INFORMING US BY RETURN TELEX
OF THE KINDS, QUANTITIES AND ESTIMATED COST OF SUCH INPUTS AS MAY
BE NEEDED TO EXPEDITE PROJECT IMPLEMENTATION. ON RECEIPT OF THIS
INFORMATION WE WILL TELEX BACK OUR COMMENTS AND, AS SOON AS THE
AMENDMENT TO THE CREDIT AGREEMENT TAKES EFFECT, WE WILL ASK YOU
TO INITIATE PROCUREMENT OF THE ELIGIBLE ITEMS. REGARDS, D.M.
DOWSETT-COIROLO, CHIEF, AS2AG

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: Telex

TELEX NO. 21518

DATE: 9/8/87

SUBJECT:
835-BADRAFTED BY:
DMDC:tempEXTENSION:
76217

CLEARANCES AND COPY DISTRIBUTION:

Clrd. with & cc: Messrs. Struben,
SalmanAUTHORIZED BY (Name and Signature):
D. M. Dowsett-Coirolo, ChiefDEPARTMENT:
AS2AGSECTION BELOW FOR USE OF CABLE SECTION
CHECKED FOR DISPATCH

August 11, 1987

Miss E. Gunnarsdottir

P. Tamboli

32370

Request for Disbursement Against SOEs -
Mr. Tae-Hee Yoon's Memo of February 9, 1987*

This is to advise that satisfactory SOE audits/auditor's opinions have been received from the following agency (listed in subject memo) and that requests for disbursements based on SOE's from this agency may now be accepted.

<u>Project</u>	<u>Cr. No.</u>	<u>Agency#</u>
Paddyland II	835-BA	Irrigation Dept.

cc: Mr. Caparas

WORLD BANK OUTGOING MESSAGE FORM Cable, Telex
IMPORTANT — PLEASE READ INSTRUCTIONS BELOW BEFORE TYPING FORM

835-BA

Typewritten
Character
Must Fall
Completely in
Box!

PAGE
OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1
START
2 HERE

3

4

5

6

7

8

10

11

12

13

14

15

16

17

19

20

21

22

END
OF
TEXT

BOOK OF TWO

1. U SAW VAWTER LOO
DG/ID
RANGOON, BURMA
713 TLX 21518 IRRBUR BM

2. U THEIN TUN
DIRECTOR PLANNING AND DESIGN
DEPARTMENT OF IRRIGATION
RANGOON, BURMA
TLX ~~24548~~ IRRBUR BM

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE:		TELEX NO.:	DATE: 8/10/87
SUBJECT:		DRAFTED BY:	EXTENSION:
CLEARANCES AND COPY DISTRIBUTION:		AUTHORIZED BY (Name and Signature):	
		DEPARTMENT:	
SECTION BELOW FOR USE OF CABLE SECTION			
CHECKED FOR DISPATCH			

Typewritten
Character
Must Fall
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 → 1 1

AS2AG

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--

START
2 HERE

U SAW VAWTER LOO DG/ID COPY U THEIN TUN DDG/ID, U HTWE MYINT
DIRECTOR RE PADDY II IRRIGATION PROJECT, CR. 835-BA. PLEASE REFER
OUR TELEX OF JULY 14, 1987 AND EXPEDITE DATA ON PIPE REINFORCEMENT
AND SAFE BENDING MOMENT FOR PIPE. REGARDS, ROMAN, ACTING CHIEF,
AS2AG, ASIA DEPARTMENT.

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: TLX

TELEX NO.:

DATE: 8/10/87

SUBJECT:
BURMA-PADDY II Proj., Cr. 835-BADRAFTED BY: J. Roman
JNSrivastava:rs1EXTENSION:
32369

CLEARANCES AND COPY DISTRIBUTION:

AUTHORIZED BY (Name and Signature):
J. Roman, Acting Chief, AS2AGDEPARTMENT:
Asia Dept.SECTION BELOW FOR USE OF CABLE SECTION
CHECKED FOR DISPATCH

835-BA

SR

Typewritten
Character
Must Fall
Completely in
Box!PAGE
OFOFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 1 1

LOAAS

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--

START
2 HERE

DIRECTOR GENERAL
IRRIGATION DEPARTMENT
RANGOON, BURMA
REURTLX JULY 30 REF. SL NO. 870351/ID, IDA CREDIT 835-BA. WE HAVE
NO OBJECTION TO THE EXPIRY DATES OF THE ELCEES LISTED URTLX TO BE
EXTENDED TO APRIL 30, 1988, HOWEVER, TO ENABLE IDA TO ISSUE ITS
APPROVALS, WE MUST RECEIVE COPIES OF MFTB AMENDMENTS TO EACH L/C IN
REGULAR MANNER. REGARDS, GUNNARSDOTTIR, ASIA DISBURSEMENT DIVISION,
INDEVAS.

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE:

TELEX

TELEX NO.:

713-21518

DATE:

SUBJECT:

FILE: 835BA-GEN, G-106, 107, 108, 109

DRAFTED BY:

EXT: 8-04-87

CLEARANCES AND COPY DISTRIBUTION:

CC: Mrs. Casaje

AUTHORIZED BY (Name and Signature):

74491

Khurshid Ahmed

Loan SECTION BELOW FOR USE OF CABLE SECTION
CHECKED FOR DISPATCH

Typewritten
Character
Must Fall
Completely in
Box!

PAGE

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 → 1 OF 2

AS2AG

--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--

START
2 HERE

X

13A-835

7-14-87

~~BOOK OF FOUR~~

1. U SAW VAWTER LOO
DG/ID
RANGOON, BURMA
TLX 21518 IRRBUR BM

SR

2. U HTWE MYINT
DIRECTOR
IRRIGATION DEPT.
RANGOON, BURMA
TLX 21518 IRRBUR BM

SR

3. U THEIN TUN
DIRECTOR PLANNING AND DESIGN
DEPARTMENT OF IRRIGATION
RANGOON, BURMA
TLX 21518 IRRBUR BM

SR

4. DR. OHN MYINT
EXECUTIVE ENGINEER DESIGN
IRRIGATION DEPARTMENT
RANGOON, BURMA
TLX 21518 IRRBUR BM

SR

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE:

TELEX NO.:

713-21518

DATE:

SUBJECT:

DRAFTED BY:

EXTENSION:

CLEARANCES AND COPY DISTRIBUTION:

AUTHORIZED BY (Name and Signature):

DEPARTMENT:

SECTION BELOW FOR USE OF CABLE SECTION

CHECKED FOR DISPATCH

WORLD BANK OUTGOING MESSAGE FORM Cable, Telex
IMPORTANT—PLEASE READ INSTRUCTIONS BELOW BEFORE TYPING FORMTypewritten
Character
Must Fall
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

AS2AG

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)START
2 HERE

U SAW VAWTER LOO DG/ID COPY U HTWE MYINT DIRECTOR PADDY II, U
THEIN TUN DIRECTOR PLANNING AND DESIGN, DR OHN MYINT EXECUTIVE
ENGINEER DESIGN RE PADDY IRRIGATION PROJECT TWO CREDIT 835-BA.
CALCULATIONS FOR THE APPROACH FOR RESTORATION OF MANGELEY SLUICE
DISCUSSED WITH YOU AT RANGOON SHOW THAT SAFE LOADS ON FOUNDATION
ARE NOT OBTAINED. IT IS THEREFORE NECESSARY TO CARRY OUT
FURTHER STUDIES FOR SALVAGING THE STRUCTURE TO THE MAXIMUM
EXTENT POSSIBLE. IT WOULD PROBABLY BE NECESSARY TO ASSURE CONTI
NUITY IN BARREL PORTION BY INTRODUCING REINFORCED BEAMS IN
BETWEEN THE BARRELS. WOULD APPRECIATE YOUR SENDING EARLIEST THE
FOLLOWING INFORMATION. AAA LONGITUDINAL AND HOOP REINFORCEMENT IN
THE PIPES AND THE SAFE LONGITUDINAL BENDING MOMENT WHICH MANUFAC
TURERS RECOMMEND. BBB CEMENT CONTENT AND WATER CEMENT RATIO USED
IN BASE SLAB CONCRETE AND CONCRETE BETWEEN THE PIPES AND ULTIMATE
STRENGTHS, IF SAMPLES WERE TESTED. CCC PRESENT LONGITUDINAL SLOPE
IN THE UNCRACKED 20 FEET PIPE LENGTH. DDD DID THE TWO FEET WIDE
COLLAR AT THE BROKEN PIPE JOINT SHEAR IN THE MIDDLE AND SEPARATE
PORTIONS MOVE WITH THE RESPECTIVE PIPES. EEE LEVELS OF BOTTOM OF
THE THREE LINES OF SHEET PILES AND DEPTH OF PILES EMBEDDED IN THE
FLOOR CONCRETE, AS ACTUALLY CONSTRUCTED. REGARDS, SRIVASTAVA.

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: TLX

TELEX NO.:

DATE: 7/14/87

SUBJECT:
BURMA-PADDY Irrig. Proj., Cr. 835-BADRAFTED BY: *R. Wadsworth*
JNSrivastava:rs1EXTENSION:
32369

CLEARANCES AND COPY DISTRIBUTION:

AUTHORIZED BY: *R. Wadsworth*
R. Wadsworth, Chief, AS2AG

DEPARTMENT:

CD2

SECTION BELOW FOR USE OF CABLE SECTION

CHECKED FOR DISPATCH

Telex : 21311 AGRICO BM
Cable : AGRICORP
Telephones :—
Managing Director 83480
G. M. (Admin).... 70289
Office 72655

The Socialist Republic Of The Union Of Burma
MINISTRY OF AGRICULTURE AND FORESTS
AGRICULTURE CORPORATION
No. 74, SHWEDAGON PAGODA ROAD
RANGOON, BURMA.

835BA

No. 700/Accts/87/ 1272

Dated the, 6 JULY 1987 .

Mr. Pamboli

To, —

Dr. T. H. Yoon,
Chief, Agriculture Division,
South Asia Projects Department,
International Development Association,
1818 H Street, N.W.,
Washington, D.C. 20433, USA.

Sub: Despatch of financial statements on IDA financed projects.

I am pleased to enclose herewith the following financial statements in respect of the IDA financed projects for your perusal.

Lower Burma Paddy Land Development II. Project.
(Cr. 835-BA).

Financial statements for the year 1985-86 and
balance sheet as at 31st March, 1986, together with
auditor's report.

Kindly acknowledge the receipt of the same.

Yours sincerely,

Log No. 4181

Date Rec'd 7/21

[Signature]
for Managing Director
(Khin Maung Tint, General Manager)
(Admin) 3/7/87

cc:

1. The Director General, FERD, P & F.
2. The Director General, PCD, MAF.
3. The General Manager (Accounts).

Ms. Tankoli
Ms. Lye 835 BA

The Socialist Republic Of The Union Of Burma
MINISTRY OF AGRICULTURE AND FORESTS
AGRICULTURE CORPORATION
No. 74, SHWEDAGON PAGODA ROAD
RANGOON, BURMA.

Telex : 21311 AGRICO BM
Cable : AGRICORP
Telephones :—
Managing Director 83480
G. M. (Admin).... 70289
Office 72655

No. Hta Sa/Paddy II/87 (8711)

Dated the, 30th June 1987 .

To,

Dr. Toe-Hee-Yoon,
Division Chief
Irrigation I Division,
South Asia Projects Dept:
The World Bank,
1818 H Street, N.W.,
Washington DC, 20433, USA.

Division 'A'
Log No. 4157
7/13
Date Rec'd
Action/Info


Sub: Audit opinions on statement of expenditure in respect of Lower
Burma Paddy Land Development (II) Project, IDA credit
835 BA.

Dear Dr.Yoon,

I am pleased to enclose two copies of the audit
opinion on (SOEs) ~~received~~ from the Central Audit Office together
with the relevant documents on the Captioned Project for the
period 1984-85 and 1985-86.

Kindly acknowledge the receipt of the same.

Yours Sincerely,



(Khin Win)

Managing Director

CC.

The Director General,
Irrigation Dept.for information.

The General Manager
(Accts)/(Planning)

for information.

C-835-BA

~~Mr. Tamboti~~
~~Mrs. Hysy~~
SAIC

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE AND FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

TELEGRAM
IRRIGATION RANGOON
TELEX 21518 IRRI BM

TELEPHONE 56610
56604
56156

No. 3919 / 484 Ah Ia (12) Ta Ta Ma
Dated the 16 June 1987 Vol: I

To,
Dr. Yoon,
Chief, Irrigation Division,
South Asia Project Department,
International Bank for Reconstruction
and Development, for
1818 H. Street, N.W. Washington D.C.
U . S . A.

Date in	JUL 7	1987
Log No.	07	
Action		
Route		
SAIC	Yes	No
BB/WF	Yes	No

Subject : Quarterly Progress Report for the 4th quarter of
the 1986-87 fiscal year ending March 31, 1987 for
Lower Burma Paddyland Development Project. (Phase II.)

Dear, Dr. Yoon,

Herewith forwarded (3) copies of the Quarterly
Progress Report for Lower Burma Paddyland Development Project
Phase II (Irrigation Department, Agriculture Corporation, Agri-
culture Mechanization Department, Settlement and Land Records
Department and Myanma Agricultural Bank) which covers the 4th
Quarter of the 1986-87 fiscal year (January, February and
March) ending March 31, 1987.

Respectfully Submitted

Division 'A'
Log No. 4151
Date Rec'd 7/8
Action/Info

Yours Truly,

(SAW VAWTER LOO)

Director General. AG

cc:

- (1) Director General, Agriculture Mechanization Department.
- (2) Director General, Settlement and Land Records Department.
- (3) Managing Director, Agriculture Corporation.
- (4) Managing Director, Myanma Agricultural Bank.

Nyunt/*

SX
C-835-BATypewritten
Character
Must Fall
Completely in
Box!PAGE
OFOFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 1 1

LOAAS

START
2 HERE

U AYE TIN

ASSISTANT DIRECTOR (ACCOUNTS)

IRRIGATION DEPARTMENT (HEAD OFFICE)

RANGOON, BURMA

PLEASE REFER URLET NO. 2873/30/SAKHA/3 DTD APRIL 24, 1987 ENCLOSING
AUDIT REPORT ON SOE'S FOR IDA CREDIT 835BA (PADDYLAND II PROJECT)
FOR THE PERIOD APRIL 1, 1984 THRU MARCH 31, 1985. IN ACCORDANCE
WITH THE REPORT AN AMOUNT OF KYATS 84,439 NOT RELATING TO
PROJECT'S WORKS WAS CLAIMED AND PAID OUT OF THE PROCEEDS OF THE
CREDIT ACCOUNT. THE INELIGIBLE AMOUNT OF KYATS 84,439 SHOULD BE
EITHER REFUNDED TO IDA IN USDOLLARS EQUIVALENT TO IDA A/C B WITH
FEDERAL RESERVE BANK OF NEW YORK, NY REFERRING TO IDA CREDIT 835BD
AND THE RELEVANT APPLICATION NUMBER, OR, THIS AMOUNT MAY BE
DEDUCTED FROM THE NEXT KYAT-APPLICATION UNDER CREDIT 835 BA.
REGARDS, GUNNARSDOTTIR, ASIA DISBURSEMENT DIVISION, INDEVAS

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: TELEX

TELEX NO. 713

21518 IRRI BM

DATE: 6-16-87

SUBJECT:
File: 835BA-CA, SAIC-H4200(W.Report)DRAFTED BY:
ERGunnarsdottir/khdEXTENSION:
61125

CLEARANCES AND COPY DISTRIBUTION:
cl in part w&cc: Mrs. Masanque (E443)
cl w&cc: Mr. Tamboli(H4169)
cc: Mr. Johri (H5106)
Mrs. Casaje

AUTHORIZED BY (Name and Signature):
Khurshid AhmedDEPARTMENT:
LoanSECTION BELOW FOR USE OF CABLE SECTION
CHECKED FOR DISPATCH

Cr. 835-BA

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE AND FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA

Ref:No. 3578 /30/Sa Kha/3.

Dated the

June 1987.

XH/RE

Mr. Ceyras/hyd'a.

Mr. Tawndi.

Mr. Kesy

SAIC

To,

International Development Association,
1818 H Street, N.W.,
Washington, D.C 20433,
U.S.A.

Division 'A'

Log No.

4659

6/19

Date Rec'd

Dear Sir,


Action/Info

Re: Paddyland Development II Project
(IDA Credit 835 BA)

Further to our letter Ref: No. 2969/30/Sa Kha/3 of 30th April, 1987, we forward herewith project Director's reply to the Audit Report on the accounts of Lower Burma Paddyland Development II project for the year 1985-86, for favour of your kind perusal.

With best regards.

Yours faithfully



(SAW VAWTER LOO)

Director General.

Copy to:

1. Director General, Central Accounts Office, Rangoon, Burma.
2. Director General, Foreign Economic Relations Department, Rangoon, Burma.
3. Director General, Planning and Statistics Department, Ministry of Agriculture and Forests, Rangoon, Burma.
4. Secretary Project Implementation Committee, Paddyland Development II Project, Rangoon, Burma.
5. Project Director, Paddyland Development II, Project, Irrigation Department Rangoon, Burma.

...

Nyunt/*

INCOMING MAIL UNIT

1987 JUN 15 PM 5:01

RECEIVED

RECEIVED

1987 JUN 17 PM 2:01


INCOMING MAIL UNIT

U.S.A.*

...

1. Irrigation Department Yangon, Burma.
2. Project Director, Baggyang Development II, Project,
ment II Project, Yangon, Burma.
3. Secretary Project Implementation Committee, Baggyang Develop-
ment of Agriculture and Forestry, Yangon, Burma.
4. Director General, Planning and Statistics Department, Ministry
Yangon, Burma.
5. Director General, Foreign Economic Relations Department,
Yangon, Burma.
6. Director General, Central Accounts Office, Yangon, Burma.
Copy to:

Director General.
(SAM AVANER TOO)


YOUNG INTERNATIONAL

With best regards.

King Bermy.

Development II Project for the year 1982-83, for favour of your
to the audit report on the accounts of former Burma Baggyang
20th April, 1983, we forward herewith Project Director's reply
further to our letter Ref: No. 5000/20/83 KMA/2 of

(IDV Credit 832 BV)

Re: Baggyang Development II Project

Dear Sir,

Action/Info

Date Rec'd

U.S.A.

Washington, D.C. 20433

1818 H Street, N.W.

International Development Association

Lo.

Ref No

Division A

Ref: No. 2558 /20/83 KMA/2

Dated the

June 1983

KMA/BE ROVD, YOUNG B.O., YANGON, BURMA
IRRIGATION DEPARTMENT (HEAD OFFICE)
MINISTRY OF AGRICULTURE AND FORESTRY
SOCIALIST REPUBLIC OF THE UNION OF BURMA

CL-832-BV

THE SOCIALIST REPUBLIC OF THE UNION OF BURMA

MINISTRY OF AGRICULTURE AND FORESTS

IRRIGATION DEPARTMENT

LOWER BURMA PADDYLAND DEVELOPMENT


PROJECT (PHASE II)

(CREDIT NO. IDA 835 BA)

REPLY TO THE AUDIT REPORT ON THE ACCOUNT
OF THE LOWER BURMA PADDYLAND DEVELOPMENT
PROJECT II FOR THE YEAR 1985-86

REPLY TO THE RESERVATION MADE BY THE AUDIT AUTHORITIES IN THEIR
AUDIT REPORT FOR THE FISCAL YEAR 1985 - 86 IS AS FOLLOW:-

- (a) As suggested the cost of materials already consumed for each construction work has now been transferred to relevant account in order to show the true position of each construction.
- (b) The Executive Engineer concerned has promised to avoid the similar occurrence in future.
- (c) Regarding differences between materials actually consumed in some construction works and that of estimates, the revised estimates are being prepared and submitted for proper sanction.


(HTWE MYINT)

PROJECT DIRECTOR,
LOWER BURMA PADDYLAND ,

DEVELOPMENT PROJECT II
IRRIGATION DEPARTMENT
RANGOON.

67

49192

175

Cr. 835-BA

May 28, 1987

U Saw Vawterloo
Director General
Irrigation Department
Rangoon, Burma

BURMA - Paddy II Project
Credit 835-BA


Dear U Saw Vawterloo:

On behalf of the recent IDA review mission for the above project (Messrs. Tamboli and Srivastava), I would like to thank the staff of the Irrigation Department, Agriculture Corporation, Agricultural Mechanization Department, Settlement and Land Records Department, Foreign Economic Relations Department, and the Ministry of Agriculture and Forests, for their cooperation, hospitality and arrangements made for the field visits. I have read the Aide Memoire of the review mission and endorse its findings and recommendations.

We are pleased to note that most of the structures have been constructed and we hope that the remaining work of excavation of drains (5.7 m. cyd) and embankment (1.6 m. cyd) would be completed as per program agreed with the mission.

With kind regards,

Sincerely yours,


Tae-Hee Yoon
Division Chief
Irrigation I Division
South Asia Projects Department

cc: Deputy Minister, Ministry of Agriculture and Forests
Director General, Planning and Statistics Department
Director General, Foreign Economic Relations Department
Director General, Agricultural Mechanization Department
Director, Settlement and Land Records Department
Managing Director, Agriculture Corporation
Project Director, Paddyland II Project

Cleared with & cc: Mr. Johri

PTamboli/jcj 

OFFICIAL FILE COPY

Cr. 835-BA

5-19-87

OFFICE MEMORANDUM

DATE: May 19, 1987

TO: Mr. Tae-Hee Yoon, Chief, ASPAA

FROM: P.M. Tamboli and J.N. Srivastava, ASPAA

EXTENSION: 32370

SUBJECT: BURMA - Paddyland II Project - Credit 835-BA
Supervision Report

We carried out a supervision mission from May 1-8, 1987, under the terms of reference dated April 2, 1987. Our report is attached which includes Form 590, the mission's aide memoire (Annex I) and follow up draft letter (Annex II) to be sent to GOB.

Attachments

cc: Messrs. Hopper, Shibusawa (ASNVP), Lerdau, Saeed, Alston (ASPDR),
Cheetham (ASADR), Tsantis (ASADA)(2), Kopp (PPD)(2),
Denning (PHN), Hittmair (CTRV), Chopra (OED), Tanaka (LEG)
Ms. Hardy (ASPDR)
Ms. Gunnarsdottir (LOA)
SAIC

PTamboli/jcj

The World Bank

Form No. 590 IBRD and IDA - Implementation Summary

6/85

For Detailed Instructions on Completion of this Form
Please See Annex C of OMS 3.50() The Initial Summary
(X) Part of a Mission Report
() An Annual Update

Regional Office:	Project Name:	Project Code	Loan() Credit(X) No.	L.C. Amt (\$XX.XM/SDR
South Asia	Paddyland II	8BUAPA014	835-BA	34.5/.0

Country:	Borrower/Beneficiary	Board Date/FY	Signing Date	Effective Date
Burma	Soc. Rep. of Union of Burma	06/27/78 - 78	07/28/78	10/13/78

Managing Dept/Div Name:	Org. Code No.	Projects Officer	Loan Officer	Mission End Date
Irrigation I	186/10	P.M. Tamboli	M. Johri	05/08/87

Section 1: Project Date and Performance Ratings					Mo/Yr		This	Last
	Closing Date	Compl. Date	Proj. Cost	Disbursement	(09/85)	Ratings	Sum	Sum
	(Mo/Yr)	(Mo/Yr)	(\$/Local)	(\$XX.XM)	(% of LC)			
			(XX.XM)					
SAR/PR:	04/30/86	04/30/85	56.0/414.6	SAR/PR: \$34.5	(100%)	Avail. Funds	1	1
Revised:	04/30/88	04/30/88	.0/.0	Actual: \$22.1	(64%)	Project Mgt.	2	2
Last IS:	04/30/88	04/30/88	56.0/414.6	Profile: \$30.7	(89%)	Dev. Impact	1	1
Expected:	04/30/88	04/30/88	56.0/414.6	Comm. : \$0.0	(- %)	Overall Stat.	2	2
		Compl. Delays		Cost Overrun		Disb. Lag		
Ratings - This Summary	05/8/87	(31%)		(.0% .0%)		(36%)		
Ratings - Last Summary	12/2/86	(31%)		(.0% .0%)		(41%)		

Section 2: Summary Project Description: Type of Lending Instrument: SIL
Reclamation and development of 175,000 ac of farmland, 125,000 ac of which is already under cultivation, the remaining 50,000 ac are abandoned and wasteland. The works consist of: (a) construction of embankment and drainage channels; (b) reclamation of abandoned farmlands; (c) increase of pump irrigation; and (d) improved agricultural extension and other supporting services.

Section 3: Project Status. Summarize Current Status of Implementation. Identify Major Problems.

About 78% of embankment work, 60% of drainage channel and 93% of structures have been completed. The remaining work is mainly excavation of drains (5.7 m. cyd) and (1.6 m. cyd) of embankment. The major cause of implementation delay is the shortage of fuel and lubricant.

Section 4: Action Taken. Summarize Current Actions Taken or Agreed to be Taken with Borrower to Address Major Problems.

An agreed work program for completion of the project work has been prepared. The Minister of Agriculture & Forests has assured that this project would be given top most priority for diesel supply. The credit closing date has been extended by one year to April 30, 1988.

Section 5: Action Proposed. Summarize Further Actions Required. Include Agenda for Next Mission. (Mo/Yr) (11/87)

A letter (Annex II) will be sent to Director General, Irrigation Department. The next mission should follow up on the progress of project implementation.

Name of Preparing Officer	Date:	Reviewed by: (Divisional Manager)	PIR Review: Asst. Dir/Dir/RVP)
P. Tamboli	10/19/87	Tae-Hee Yoon, Chief, ASPAA	

B U R M A

PADDYLAND II PROJECT - CREDIT 835 - BA

REVIEW MISSION - MAY - 1987

AIDE - MEMOIRE

INTRODUCTION

1. An IDA mission consisting of Messrs P.M. Tamboli and J. Srivastava reviewed the progress of implementation of the above project from May 1 - 8, 1987. The mission, accompanied by the Project Director, Executive Engineer Design and other ID officials visited Labutta and Thongwa polders. Meetings - were held in Rangoon with H.E. Brig-Gen. Than Nyunt Minister of Agriculture and Forests, officials of all the implementing agencies to review the status of their activities. The mission would like to thank all the officials of the Government for giving their time and for supplying relevant data and information.

2. This Aide-Memoire summarises the mission's findings and recommendations which are subject to approval of IDA's management.

CURRENT IMPLEMENTATION STATUS.

3. The project is more than 3 years behind schedule . The main cause of delay in implementation has been shortage of diesel and lubricants. Increase in quantities of drain excavation requiring additional equipment not foreseen at appraisal also contributed to delay. Table 1 shown the status of civil works as of March 31, 1987 and the quantities of work to be completed.

Table 1.

Status of Civil Works as of March 31, 1987

Item of Work	Total Quantity	Work Completed	Remaining Work
Embankments (M. Cyd)	7.2	5.6 (78 %)	1.6 (22 %)
Drainage channel(M.Cyd)	14.2	8.5 (60 %)	5.7 (40 %)
Structures(Weighted units)	380.5	352 (93 %)	28.5 (7 %)

PROGRAM FOR COMPLETION OF REMAINING WORK

4. The remaining work for the completion of the project is mainly excavation of drains (5.7 m. cyd) and 1. 6 m. cyd of embankment. The proposed completion program for the earth work is summarised in Table 2. Only a few structures remain to be completed (as shown in Table 3). It would be possible to complete these structures before March, 1988 as planned.

TABLE 2.

Program of Completion of Balance Earthwork

Polder and item of work	Balance quantity m. cyd	1987 - 88			1988 - 89		
		Manual m. cyd	BY Machine m. cyd	Diesel Required m. gallons	Manual m. cyd	BY Machine m. Cyd	Diesel required m. gallons
<u>Thongwa</u>							
Embankment	0.29	-	0.29	0.058	-	-	
Drains	3.19	0.22	1.41	0.380	0.18	1.38	0.373
<u>Baw Chaung</u>							
Embankment	0.08	0.07	0.01	0.002			
Drains	1.23	0.82	0.41	0.112			
<u>Labutta</u>							
Embankment	0.54	0.45	0.09	0.025			
Drains	0.30	0.06	0.24	0.039			
<u>Daunggyi</u>							
Embankment	0.84	-	0.47	0.062	-	0.37	0.078
Drains	0.88	0.09	0.42	0.114	-	0.37	0.100
Total Embank	1.75	0.52	0.86	0.147	-	0.37	0.078
Total Drains	5.60	1.19	2.48	0.645	0.18	1.75	0.473
Total work	7.35	1.71	3.34		0.18	2.12	
Diesel for Transport				0.080			0.100
Diesel for miscellaneous plant				0.027			0.010
Total Diesel				0.899			0.661

Table 3 .Status of Completion of structures

Polder and Type of Structure	Total Needed	Completed by Mar:31,87	In Progres on Mar: 31, 1987	Anticipated Completion before 1987 rains	Completion before Mar:1988
	Number	Number	No. (%completion)		
<u>Thongwa</u>					
Major	6	2	4(70,99,87,47)	3	1
Minor	52	47	5(95,3at79,93)	2	3
<u>Bawchaung</u>					
Major	4	4			
Minor	4	4			
<u>Labutta</u>					
Major	8	5	3(80,79,82)	2	1
Minor	4	4			
<u>Daun Kwi</u>					
Major	7	3	4(98,92,71,0)	2	2
<u>Total</u>					
Major	25	14	11	7	4
Minor	60	55	5	2	3

5. Due to shortage of diesel fuel the work as proposed in Thongwa and Daungyi polders could not be completed by March 1987. An additional working season would be required to complete the project.

DIESEL REQUIREMENT

6. To complete the earthwork program as proposed (Table 2), one million gallons of diesel is needed from October 1987 to March 1988, that is about 160,000 gallons per month. The past experience of diesel supply, particularly in 1986-87 indicates that only 33% of the required quantities were received by the project. The mission is unable to assess the probability of achieving the planned targets in view of continued uncertainty in future supply of diesel and lubricants. The mission was, however, informed by the Minister of Agriculture and forests that Paddy II project has already been moved to the top-most priority for diesel supply. The mission recommends that the required quantities of diesel and lubricant be supplied to the project.

AGRICULTURAL SUPPORTING SERVICES:

7. Agricultural Corporation (AC) has completed all the physical works, including the sixth fertilizer godown in Rangoon. All 152 positions of extension staff have been filled and the staff are performing actively in the field. Adequate funds and transportation has been provided.

8. AMD has completed all three workshops for carrying out repairs of small farm equipment. They are located in Labutta, Bogale and Syriam and have been in operation since 1981. All 1,000 pumps and 1,050 power tillers have been procured. As of March 1987 all pumps, and 858 Power tillers have been sold. AMD has been coordinating its work with ID and is prepared to move in for land clearing as soon as the drainage work is completed.

LAND CLEARING AND ALLOTMENT

9. As of March 31, 1987, about 35, 152 acres of land (72 %) has been parcelled and 13, 856 acres (40 %) has been allotted . The mission was provided with documentation of land allotted up to March 31, 1987.

PROJECT MONITORING AND BENCHMARK SURVEY

10. The November 1986 IDA review mission was informed that field survey would start from January 1987. However, this work could not commence till March 1987. Therefore, the first draft of the survey report would now be available in July 1987 and the final report by September 1987.

AUDITS AND ACCOUNTS

11. Audit reports for FY 84-85 along with audit opinions on SOE's have been submitted to IDA by all the three implementing agencies except AC. The audit reports for FY 85-86 have been submitted to IDA for ID, however the audit opinions on SOE's are still awaited. The mission recommends that audit reports for FY 85-86 for AC and AMD and audit opinions on SOE's for AC, and ID be submitted as soon as possible.

Distribution

Deputy Minister, Ministry of Agriculture & Forests.

D G. Planning and Statistics Department

D G. I.D.

D G. F.E.R.D.

D G. A.M.D.

D G. S.L.R.D.

M D. A.C.

P D. Paddyland II project.

BURMA

Paddyland II Project

Credit 835-BA

Draft Letter to be Sent to GOB

U Saw Vawterloo
Director General
Irrigation Department
Rangoon, Burma

BURMA - Paddy II Project
Credit 835-BA

Dear U Saw Vawterloo:

On behalf of the recent IDA Review mission for the above project (Messrs. Tamboli and Srivastava), I would like to thank the staff of the Irrigation Department, Agriculture Corporation, Agricultural Mechanization Department, Settlement and Land Records Department, Foreign Economic Relations Department, and the Ministry of Agriculture and Forests, for their cooperation, hospitality and arrangements made for the field visits. I have read the Aide Memoire of the review mission and endorse its findings and recommendations.

We are pleased to note that most of the structures have been constructed and we hope that the remaining work of excavation of drains (5.7 m. cyd) and embankment (1.6 m. cyd) would be completed as per program agreed with the mission.

With kind regards,

Sincerely yours,

Tae-Hee Yoon
Division Chief
Irrigation I Division
South Asia Projects Department

cc: Deputy Minister, Ministry of Agriculture and Forests
Director General, Planning and Statistics Department
Director General, Foreign Economic Relations Department
Director General, Agricultural Mechanization Department
Director, Settlement and Land Records Department
Managing Director, Agriculture Corporation
Project Director, Paddyland II Project

To be cleared with & cc: Mr. Johri

PTamboli/jcj

IMPORTANT—PLEASE READ INSTRUCTIONS BELOW BEFORE TYPING FORM

Typewritten
Character
Must Fall
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)1
2 START
HERE

1

1

ASPAA

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--

INYA LAKE HOTEL, RANGOON, BURMA, FOR MR. P.M. TAMBOLI, WORLD BANK
STAFF MEMBER.

AAA RECEIVED PADDY II AUDIT OPINION ON APRIL 29.

BBB PADDY II CLOSING DATE EXTENDED TO APRIL 88. TELEX SENT
TO GOB MAY 6.

CCC RE SRIVASTAVA TRIP TO SRI LANKA - BAN HAS BEEN LIFTED.
NECESSARY TO MAINTAIN CONTACT WITH HAWKINS AFTER ARRIVAL.
FIELD TRIPS MUST BE CLEARED BY HIM. WE ARE PROCESSING
TRAVEL PAPERS FOR GARTH. UNLESS OTHERWISE NOTIFIED,
TRIP IS AS SCHEDULED. REGARDS, LYSY.

21 END
OF
TEXT
22

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: TELEX

713-21502 INYAH BM

DATE 5/7/87

SUBJECT:
BURMA-Paddyland IIDRAFTED BY:
SLysy/kmEXTENSION:
3-2364

CLEARANCES AND COPY DISTRIBUTION:

cl/w&cc: Caparas, Vandendries;
cc: Johri, Aggarwal

AUTHORIZED BY (Name and Signature)
Tae-Hee Yoon, Chief, Irr. I

DEPARTMENT:

ASP

SECTION BELOW FOR USE OF CABLE SECTION
CHECKED FOR DISPATCH

CR. 835-BA

Typewritten
Character
Must Fall
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1

1

1

ASADA

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--

START
2 HERE

ADDRESSED TO U SOE THWIN, DIRECTOR GENERAL, MINISTRY OF PLANNING
AND FINANCE, RANGOON, BURMA. COPY TO U SAW VAWTERLOO, DIRECTOR
GENERAL, IRRIGATION DEPARTMENT.
RE PADDY II PROJECT. WE ARE PLEASED TO INFORM YOU THAT
ASSOCIATION HAS EXTENDED THE CLOSING DATE OF CREDIT 835 BA AND HAS
ESTABLISHED APRIL 30, 1988 AS A LATER DATE FOR PURPOSES OF
SECTION 2.04 OF THE DEVELOPMENT CREDIT AGREEMENT.
REGARDS, ARNOLD CLIFT, ACTING DIRECTOR, SOUTH ASIA PROGRAMS

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: Telex

TELEX NO.: 31348 BANKFE BM

DATE: 5/6/87

SUBJECT: BURMA - PADDY II

DRAFTED BY:

Madan Johri

EXTENSION:

32766

CLEARANCES AND COPY DISTRIBUTION:

Cleared with & cc: Messrs.
Tsantis, Yoon and Tanaka

AUTHORIZED BY (Name and Signature)

Arnold Clift

DEPARTMENT:

South Asia Programs

SECTION BELOW FOR USE OF CABLE SECTION

CHECKED FOR DISPATCH

OFFICE MEMORANDUM

50110
C-835-BA

DATE: May 6, 1987

TO: Mr. Arnold Clift Acting Director, ASADR

FROM: Andreas Tsamis, Division Chief, ASADA

EXT: 32756

SUBJECT: BURMA - Lower Paddyland Development II Project - Credit 835-BA
Extension of Closing Date

1. The closing date of the above project (signed in August, 1978) is April 30, 1987. As decided during the Fall 1986 PIR, it was agreed in January 1987 that the closing date should be extended by one year, namely up to April 30, 1988. This would be the second one-year extension.

2. The project is to reclaim and develop 175,000 ac of farmland, 125,000 of which is already under cultivation, the remaining 50,000 ac are abandoned and wasteland. The works consist of: (a) construction of embankments, drainage channels and related structures to protect farmland from flooding; (b) reclamation of abandoned farmland; (c) increase of pump irrigation; and (d) improved agricultural extension and other supporting services.

3. Overall, the performance of the Irrigation Department has been good in implementing the project. The project had a good start and implementation had been satisfactory until FY84 when shortages of fuel and construction materials began to slow down the progress significantly. Besides shortages of fuel and construction materials, which have become a nationwide problem, the implementation delays were also due to a large increase (35 percent over the appraisal estimate) in the earthwork quantity, particularly as no equipment for this additional work had been provided under the project. It is estimated that at the current closing date, about 70% of civil works would have been completed.

4. The total Credit amount is US\$34.5 million. Due to above problems, disbursements were constrained and amounted to about US\$2 million each in FY86 and FY87 to date. As of March 31, 1987 the total disbursed amount was US\$22.1 million, leaving an undisbursed amount mainly in following categories: Civil Works (US\$4.8 million), equipment (US\$5.1 million), consultants and training (US\$0.6 million) and unallocated (US\$1.6 million). The Government has prepared a detailed implementation plan and has given priority to complete all civil works by March 1988. Inclusive of some equipment, consultants and training, we expect that disbursements in FY88 would be about US\$6.0 million. The Government is currently reviewing the project and may decide not to utilize part of the funds for equipment and US\$1.6 million unallocated. During the next supervision mission, we would

be in a better position to determine credit amount needed to be cancelled. The project, however, remains viable.

5. The borrower is in compliance of all major covenants. We had asked the Government that audit opinion on SOEs should be availed and transmitted to IDA before the current closing date. We received this audit opinion on April 29, 1987.

6. This would be the second one-year extension of the closing date. It is recommended that IDA accede to the Government's request for extension upto April 30, 1988.

7. If you approve, a telex is attached for signature.

Attachment

Cleared with and cc: Messrs. Yoon and Tanaka

WORLD BANK OUTGOING MESSAGE FORM Cable, Telex

IMPORTANT—PLEASE READ INSTRUCTIONS BELOW BEFORE TYPING FORM

Typewritten
Character
Must Fall
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1

1

1

ASADA

START
HERE

ADDRESSED TO U SOE THWIN, DIRECTOR GENERAL, MINISTRY OF PLANNING
AND FINANCE, RANGOON, BURMA. COPY TO U SAW VAWTERLOO, DIRECTOR
GENERAL, IRRIGATION DEPARTMENT.

RE PADDY II PROJECT. WE ARE PLEASED TO INFORM YOU THAT
ASSOCIATION HAS EXTENDED THE CLOSING DATE OF CREDIT 835 BA AND HAS
ESTABLISHED APRIL 30, 1988 AS A LATER DATE FOR PURPOSES OF
SECTION 2.04 OF THE DEVELOPMENT CREDIT AGREEMENT.

REGARDS, ARNOLD CLIFT, ACTING DIRECTOR, SOUTH ASIA PROGRAMS

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE	Telex	TELEX NO.	31348 BANKFE BM	DATE	5/6/87
SUBJECT	BURMA - PADDY II			DRAFTED BY	EXTENSION
CLEARANCES AND COPY DISTRIBUTION Cleared with & cc: Messrs. Tsantis, Yoon and Tanaka				Madan Johri	32766
				AUTHORIZED BY Name and Signature	
				Arnold Clift	
				DEPARTMENT	
				South Asia Programs	
SECTION BELOW FOR USE OF CABLE SECTION					
CHECKED FOR DISPATCH					

CR 835-BA

5-5-86

ZCZC SASF5043 JWS0821
ASPAA ASADA
REF : TCP1 MET

JWS0821 JIP045 IN 04/06:45 OUT 04/06:48
21502 INYAH0 BM

INTBAFRAD WASHINGTON D.C

FOR YOON COPY JOHARI AND AGGARWAL.

AAA. RE BURMA DADDY II PROJECT. WE UNDERSTAND THAT OVER DUE SOES
SENT
BY ID ON APRIL 23. PLEASE ADVISE SOONEST IF CREDIT CLOSING DATE
HAS BEEN EXTENDED.

BBB. RE SRILANKA- MIRP PROJECT. PLEASE ADVISE IF SRIUASTAVA CAN
TRAVEL TO SRILANKA AS SCHEDULED. IF BAN OF TRAVEL TO SRILANKA HAS
BEEN LIFTED PLEASE DISTRIBUTE CLEARED T.O.R. AND SEND FINALIZED
TELEX TO GOSL.

CCC. PLEASE REPLY CARE OF INYA LAKE HOTEL TELEX NO 21502 INYAH0 BM.
REGARDS
TAMBOKI
/XKK INYAH0 BM
21502 INYAH0 BM

=05050946

ALT RTD FROM:SASI

NNNN

XH/PE

Mr. Capares / Lgda.
Mr. Fambol.
Mrs. Lggy.
SAIC

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE AND FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

Ref: No. 2969/30/SaKha/3

Dated the 30 April 1987

To,

International Development Association
1818 H. Street, N.W.
Washington D.C. 20433,
U. S. A.

Division 'A'
Log No. 4472

Date Rec'd 5/19

Dear Sir,

Action/Info

Re: Paddyland Development II Project (IDA) credit 835 BA

In accordance with section 4.02 of the credit Agreement 835 BA, we have pleasure in forwarding herewith the Audit Report on the accounts of Paddyland Development II Project (Irrigation Department) for the fiscal year 1985-86, for favour of your kind perusal. Y/R

Please acknowledge receipt.

Your faithfully,

(SAW VAWTER LOO)

Director General,

Copy to:

1. Director General, Central Accounts Office, Rangoon Burma.
2. Director General, Foreign Economic Relations Department Rangoon, Burma.
3. Director General, Planning and Statistics Department, Ministry of Agriculture and Forests, Rangoon Burma.
4. Secretary, Project Implementation Committee, Paddyland Development II project, Rangoon, Burma.
5. Project Director, Paddyland Development II Project, Irrigation Department, Rangoon Burma.

aye/*

XH/FE

4/30
Mr. Capenas/Lydia
~~Mrs. Lygia~~ 5/4
~~Mr. Tamboli (C/R)~~
Cr. 835-BA

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE AND FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

TELEGRAM
IRRIGATION RANGOON
TELEX 21518 IRRI BM

TELEPHONE 56610
56604
56156

No. 2873 / 30/Sakha/3
Dated the 24th April 1987

To, /
International Development Association,
1818, H. Street, N.W.,
Washington D.C. 20433,
U.S.A.

Division 'A'

Log No. 4375

Date Rec'd 4/30

Action/Info

Dear Sir,

Re: Paddyland II Project (Credit 835 BA)

* * * Audit of Statement of Expenditures

In continuation with our Telex No. 870161/ID dated 10th April 1987, we take pleasure in forwarding herewith the Audit Opinion on Statement of Expenditures on Civil Works under Paddyland II Project (Irrigation Department) for the fiscal year 1984-85, for favour of your kind perusal.

Please acknowledge receipt.

Yours faithfully,

Aye Tin
24.4.87

for Director General,

(AYE TIN - Assistant Director (Account)).

cc:

1. Director General, Central Accounts Office, Rangoon, Burma.
2. Director General, Foreign Economic Relations Department, Rangoon Burma.
3. Director General, Planning and Statistics Department, Rangoon Burma.
4. Secretary Project Implementation Committee, Paddyland II Project, Irrigation Department, Rangoon Burma.
5. Project Director, Paddyland II Project, Irrigation Department Burma.

Nyunt/*

Cr. 835-BA

ZCZC SASF4410 RCA4445
ASPAA ASADA
REF : TCP1 MET

RCA4445
248423 WORLDBANK

TO : DR. YOON WORLDBANK
FM : DIRECTOR GENERAL IRRIGATION DEPARTMENT RANGOON BURMA
TLX NO. 21518 IRRI BM
SL NO : 870202/ID
DT : 24TH APRIL 87

RE PADDY II PROJECT CREDIT 835-BA FURTHER TO OUR TELEX NO.
870161 DATED APR 10 1987 WE ARE PLEASED TO INFORM YOU
THAT AUDIT OPINION ON SOES FOR THE FISCAL YEAR 1984-85. IS
FORWARDED THROUGH DIPLOMATIC POUCH TODAY STOP. PLEASE
ACKNOWLEDGE REGARDS.

248423 WORLDBANK
21518 IRRI BM...

=04240903

=04240940

ALT RTD FROM:SASI

NNNN

Cr. 835-BA
Sx

Typewritten
Character
Must Fall
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 1 OF 1

LOAAS

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--

START
2 HERE

DEUTSCHE BANK AG

DORTMUND, GERMANY

REURTLX APRIL '9 REF. IDA CREDIT 835-BA S/C NO. 105 MFTB LC

MF11/IDA/IRR-013. DM 354,529.37 PAID APRIL 8 TO YOURSELVES THROUGH

YOUR FRANKFURT BRANCH UNDER UREF. 350/109.464. ASIA DISBURSEMENT

DIVISION, INDEVAS.

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: TELEX

TELEX NO.: 822457Z DBDO D

DATE: 4/14/87

SUBJECT:
File: 835-BA-Gen, G-105

DRAFTED BY:
NCasaje/khd

EXTENSION:
69354

CLEARANCES AND COPY DISTRIBUTION:
cc: Ms. Gunnarsdottir

AUTHORIZED BY (Name and Signature):

Nancy Hwang

DEPARTMENT:

Loan

SECTION BELOW FOR USE OF CABLE SECTION

CHECKED FOR DISPATCH

Cr. 835-BA

April 13, 1987

Mr. M. Johri, ASADA

P.M. Tamboli, ASPAA

32370

BURMA - Lower Burma Paddyland Development II Project
Credit 835-BA
Extension of Credit Closing Date

1. Further to my memo to you dated March 25, 1987, I am attaching herewith a copy of telex from ID received today informing that Audit Opinion on SOEs for the FY84/85 would be issued by Central Accounts Office on April 13, 1987 and will be mailed to IDA asap. Based on our previous experience of SOEs of other implementing agencies of Paddy II project, we expect that the SOEs being mailed for ID and AC would be acceptable. The audit report opinion on SOEs may not reach Washington before April 30, 1987, due to postal delay. I therefore, suggest that you please take necessary action to extend the credit closing date. n/a

Attachment

cc: Messrs. Yoon, Caparas, Srivastava
Mms. Lysy, Perian, Lee, Gunnarsdottir

PT-
PTamboli/jcj

OFFICIAL FILE COPY

OFFICE MEMORANDUM

CF. 835-BA
cc. CF 1031-BA

DATE : April 3, 1987

TO : Ms. Erla Gunnarsdottir

FROM : Madan Johri, ASADA

EXTENSION : 32766

SUBJECT : BURMA: Paddy II (835 BA) and Kinda (1031 BA) Projects

The formal extension for the above projects is being processed.
The deposits to the special accounts may please be made.

MJohri:ps

cc: Messrs. Tamboli, Gupta.

WORLD BANK OUTGOING MESSAGE FORM Cable, Telex
IMPORTANT—PLEASE READ INSTRUCTIONS BELOW BEFORE TYPING FORM

CR. 835-BA

Typewritten
Character
Must Fall
Completely in
Box!

PAGE
OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 → 1 OF 1

ASPAA

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--

START
HERE

DIRECTOR GENERAL, IRRIGATION DEPARTMENT, RANGOON, BURMA
RE YRTLX OF MARCH 31, 1987 ON CR. 835-BA, PADDYLAND II PROJECT,
PROCUREMENT OF GATES AND LIFT MECHANISM.
AAA - ON THE BASIS OF YOUR URGENT NEED FOR ABOVE EQUIPMENT,
WE HAVE NO OBJECTION TO SOLICITING BIDS FOR FOUR SETS SLIDE
GATES (8 FT X 8 FT) W/FRAME, LIFT, ETC., SIX SETS FLAP GATES
(8 FT X 8 FT) COMPLETE WITH FRAME, ETC., AND LIFTING MECHANISM
FOR FOUR SETS SLIDE GATES (8 FT X 8 FT) FROM ORIGINAL SUPPLIER
(HAM BAKER, U.K.) AND ALL OTHER RESPONSIVE BIDDERS IN PREVIOUS
ICB BIDDING (TENDER NO. 1(T)CONST/IRR/IDA-II/81-82) FOR THIS
EQUIPMENT. EACH GROUP OF EQUIPMENT SHOULD NOT EXCEED USDOLLARS
50,000 THRESHOLD.
BBB - PLEASE TELEX US RESULTS OF YOUR INQUIRY BEFORE AWARDING
CONTRACTS. REGARDS, CAPARAS

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: TELEX		TELEX NO.: 713-21310	DATE: April 2, 1987
SUBJECT: BURMA - Paddyland II Project		DRAFTED BY: LPerian/PTamboli/jcj	EXTENSION: 32370
CLEARANCES AND COPY DISTRIBUTION: cc: Mr. Srivastava Mr. Johri		AUTHORIZED BY (Name and Signature): J. Caparas, Acting Chief, Irrig. I DEPARTMENT: South Asia Projects	
SECTION BELOW FOR USE OF CABLE SECTION CHECKED FOR DISPATCH			

OFFICE MEMORANDUM

DATE: April 2, 1987

CF-835-BA
CC: CR 1731-BA

TO: Messrs. P.M. Tamboli and J. Srivastava, ASPAA

FROM: J. Caparas, Acting Division Chief, ASPAA

EXTENSION: 32362

SUBJECT: BURMA - Paddyland II Project - Credit 835-BA - Supervision
- Ye-U Irrigation Rehabilitation and Modernization
Project - Credit 1731-BA - Supervision
Terms of Reference

1. Messrs. Tamboli and Srivastava should arrive in Rangoon on or about April 30, 1987, for the supervision of Paddyland II Project and Ye-U Irrigation Rehabilitation Project.

Paddyland II Project

The mission should pay particular attention to the following:

- a. Problems on shortages of lubricating oil, hydraulic transmission oil, fuel and construction materials;
- b. Revised implementation schedule and project completion;
- c. Revised cost estimates;
- d. Budget allocation to cover the expenditures up to project completion;
- e. Progress of work on land clearing, demarcation and allotment;
- f. Progress of activities on agricultural supporting services;
- g. Status of the preparation of follow-up benchmark surveys; and
- h. Compliance with covenants in the Development Credit Agreement.

2. The mission should complete its work on or around May 11, 1987, and leave the aide memoire with the GOB. Upon return to Washington, Mr. Tamboli will submit a full supervision report.

Ye-U Irrigation Rehabilitation and Modernization Project

3. Messrs. Tamboli and Srivastava shall continue to stay in Burma for about a week to supervise the project. Since the project is in the

early stage of implementation, the mission should pay particular attention to review any issues that may cause implementation delays. The mission should provide guidance to and assist the project officials in the preparation of terms of reference for technical assistance under the project. The mission should discuss and finalize the signing of the pro-doc with UNDP and Government.

4. The mission, in addition to above assignment, should review the following:

- a. Budget allocation to cover the expenditures up to project completion; and
- b. Adequacy of appointment of project staff to handle procurement and technical activities (e.g. preparation of tender documents, engineering survey, foundation investigation and design of structures).

5. Upon return to Washington, Mr. Tamboli will submit full supervision report.

Cleared with & cc: Mr. Johri (ASADA)

cc: Messrs. Haynes, Saeed (ASPDR); Shibusawa (ASNVP),
West (ASNVP); Cheetham (ASADR); Tsantis (2) (ASADA);
Schuh (AGR); Tanaka (LEG); Barker (EDC);
Mss. Hardy (ASPDR), Lysy (ASPAA)

PTamboli/jcj

Cr. 835-BA

~~Mr. Lysy~~
~~Mr. Tawbodi~~

SAIC

SOCIALIST REPUBLIC OF THE UNION OF BURMA
MINISTRY OF AGRICULTURE AND FORESTS
IRRIGATION DEPARTMENT (HEAD OFFICE)
KANBE ROAD, YANKIN P.O., RANGOON, BURMA.

TELEGRAM
IRRIGATION RANGOON
TELEX 21518 IRRI BM

TELEPHONE 56610
56604
56156

Division 'A'
Log No. 4323

No. 2272 / 484 AhLa (12) Ta Ta Ma
Dated the 31st March 1987 VOL I.

Date Rec'd 4/21

To, Dr. Yoon, Action/Info

Chief, Irrigation Division,
South Asia Project Department,
International Bank for Reconstruction and Development,
1818 H. Street, N.W. Washington D.C.
U. S. A.


Subject : Quarterly Progress Report for the 3rd Quarter of
the 1986-87 fiscal year ending December 31, 1986
for Lower Burma Paddyland Development Project.
(Phase II).

Dear Dr. Yoon,

Herewith forwarded (3) copies of the Quarterly
Progress Report for Lower Burma Paddyland Development Project
Phase II (Irrigation Department, Agriculture Corporation,
Agriculture Mechanization Department, Settlement and Land
Records Department and Myanma Agricultural Bank) for which
covers the 3rd Quarter of the 1986-87 fiscal year (October,
November and December) ending December 31, 1986.

Respectfully Submitted.

Yours Truly,



(SAW VAWTER LOO)
Director General.

- cc;
1. Director General, Agriculture Mechanization Department.
 2. Director General, Settlement and land Records Department.
 3. Managing Director, Agriculture Corporation.
 4. Managing Director, Myanma Agricultural Bank.

aye/*

Cr. 835-BA

ZCZC SASF2853 RCA9737
ASPAA ASABA
REF : TCP HC

RCA9737
248423 WORLDBANK

TO : DR.YOON, WORLDBK, WASHINGTON.

FM : DIRECTOR GENERAL, IRRIGATION DEPARTMENT, RANGOON, BURMA.
TLX NO.21518 IRRI BM.

SL NO: 870134/ID
DT : 31ST MAR 87.

RE PADDY II PROJECT CR. 83⁵-BA URGENT PROCUREMENT OF
ADDITIONAL SLIDE AND FLAP GATES FOR CIVIL WORKS. THE
FOLLOWING GATES MAY PLEASE BE APPROVED FOR PROCUREMENT THROUGH
PRUDENT SHOPPING PROCEDURE FOR TOTAL AMOUNT NOT EXCEEDING SUD
50,000-LIMIT FOR PS AS THE QUANTITIES PROCURED ALREADY THROUGH
OPEN INTERNATIONAL TENDERING ARE FOUND NOT SUFFICIENT FOR THE
PROJECT NEEDS:

- | | |
|--|----------|
| (1) SLIDE GATE 8FTX8FT COMPLETE
WITH FRAME, LIFT, ETC | (4) SETS |
| (2) FLAP GATE 8FTX8FT COMPLETE
WITH FRAME, ETC | (6) SETS |
| (3) LIFTING MECHANISM FOR SLIDE GATE
8FT X 8 8FT (TO REPLACE OLD EQUIPMENT) | (4) SETS |

THE SAME SPECIFICATIONS AS IN THE ORIGINAL ICB TENDER
WILL BE USED IN THIS PROCUREMENT. WOULD APPRECIATE RECEIVING YR
CONCURRENCE. REGARDS.

248423 WORLDBANK
21518 IRRI BM
TKTK....

=03310808

=03310928

ALT RTD FROM:SASI

NNNN

Typewritten
Character
Must Fall
Completely in
Box!

CR. 835-BA

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1

START
2 HERE

BOOK OF SIX

1. U SAW VAWTERLOO
SX DIRECTOR GENERAL, IRRIGATION DEPARTMENT
RANGOON, BURMA
TLX 21518 IRRBUR BM

2. U HTWE MYING
SX PROJECT DIRECTOR, PADDY II
IRRIGATION DEPARTMENT
RANGOON, BURMA
TELEX 21518 IRRBUR BM

3. U SOE THWIN
SX DIRECTOR GENERAL
FOREIGN ECONOMIC RELATIONS DEPARTMENT
RANGOON, BURMA
TELEX 21300 BANKFE BM

4. U HLA MOE
SX DIRECTOR GENERAL, PSD/MAF
RANGOON, BURMA
TELEX 21518 IRRBUR BM

5. U KHIN WIN
SX MANAGING DIRECTOR, AGRICULTURAL CORPORATION
RANGOON, BURMA
TELEX 21311 AGRICO BM

6. MR. KITATANI
SX RESIDENT REPRESENTATIVE
UNDEVPRO
RANGOON, BURMA
TELEX 21318

- 113 -

3-25-87

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE:

TELEX NO.:

DATE:

SUBJECT:

DRAFTED BY:

EXTENSION:

CLEARANCES AND COPY DISTRIBUTION:

AUTHORIZED BY (Name and Signature):

DEPARTMENT:

SECTION BELOW FOR USE OF CABLE SECTION
CHECKED FOR DISPATCH

Typewritten
Character
Must Fall
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 1 2

ASPAA

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--

START
2 HERE

FOR U SAW VAWTERLOO, DG, IRRIGATION DEPT., RANGOON, COPY
U HTWE MYINT, PROJECT DIRECTOR, PADDY II, RANGOON, U SOE THWIN,
DG, FERD, RANGOON, U HLA MOE, DG, PSD/MAF, RANGOON, U KHIN WIN,
MD, AGRICULTURAL CORPORATION, RANGOON, AND MR. KITATANI, UNDP,
RANGOON. RE PADDYLAND II PROJECT, CR. 835-BA, IMPLEMENTATION
REVIEW MISSION AND OUR TEL DATED MARCH 6, 1987.

AAA MESSRS. TAMBOLI AND SRIVASTAVA ARE SCHEDULED TO ARRIVE
RANGOON ON APRIL 30 BY TG FLT 305.

BBB WE WOULD APPRECIATE YOUR ARRANGING TO HAVE FOLLOWING INFOR
MATION READY FOR MISSION TO REVIEW AND DISCUSS WITH CONCERNED
OFFICIALS OF ID, AC AND SLRD UPON ARRIVAL OF MISSION:

1. REVISED IMPLEMENTATION SCHEDULE SHOWING QUANTITY OF WORKS
ALREADY COMPLETED AND WORKS TO BE PERFORMED YEAR BY YEAR,
UNTIL PROJECT COMPLETION,
2. TABLE SHOWING REQUIREMENTS FOR FUEL AND CONSTRUCTION MATERIALS
YEAR BY YEAR, ACTUAL AND FUTURE, UNTIL PROJECT COMPLETION,
3. TABLE SHOWING PROGRESS OF LAND CLEARING, DEMARCATION AND
ALLOTMENT,
4. COMPLIANCE WITH COVENANTS IN THE DEVELOPMENT CREDIT AGREEMENT,
IN PARTICULAR, STATUS OF AUDIT REPORT FOR FY86 AND 87.

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE:

TELEX NO.:

DATE:

SUBJECT:

DRAFTED BY:

EXTENSION:

CLEARANCES AND COPY DISTRIBUTION:

AUTHORIZED BY (Name and Signature):

DEPARTMENT:

SECTION BELOW FOR USE OF CABLE SECTION

CHECKED FOR DISPATCH

Typewritten
Character
Must Fall
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 2 2

ASPAA

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--

START
2 HERE

5. EXPENDITURES YEAR BY YEAR, ACTUAL AND FUTURE, UNTIL
PROJECT COMPLETION,
6. BUDGET ALLOCATION FOR FY87 AND FOLLOWING YEARS UNTIL PROJECT
COMPLETION,
7. PROGRESS OF ACTIVITIES ON AGRICULTURAL SUPPORTING SERVICES,
AND
8. STATUS OF PREPARATION OF FOLLOW-UP BENCHMARK SURVEY.
CCC SUGGESTED PROGRAM FOR THE MISSION IS AS FOLLOWS:
APRIL 30 - MISSION ARRIVES.
MAY 1-2 - MEETING WITH DG IRRIGATION AND IMPLEMENTING AGENCIES.
MAY 3-7 - FIELD VISIT TO PROJECT SITE.
MAY 8-10 - DISCUSSION WITH IMPLEMENTING AGENCIES - PREPARATION
OF AIDE MEMOIRE.
MAY 11 - WRAP UP MEETING.
DDD WE HOPE THAT ABOVE PROPOSED PROGRAM MEETS YOUR CONVENIENCE.
REGARDS, YOON

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: LT/TELEX

TELEX NO.:

DATE: March 25, 1987

SUBJECT:
BURMA - Paddyland II Project

DRAFTED BY:
PTamboli/jcj

EXTENSION:
32370

CLEARANCES AND COPY DISTRIBUTION:
Cleared with & cc: Mr. Caparas
Mr. Johri
cc: Mr. Srivastava (o/r)
Ms. Lysy (o/r)

AUTHORIZED BY (Name and Signature)
Tae-Hee Yoon, Chief, Irrig. I
DEPARTMENT:
South Asia Projects

SECTION BELOW FOR USE OF CABLE SECTION
CHECKED FOR DISPATCH

Cr. 835-BA

ZCZC SASF1832 JWS0219
ASPAA ASADA
REF : TCP D.S.

JWS0219 ZJX419 IN 16/04:44 OUT 16/04:46
21311 AGRICO BM

TO : WORLD BANK 440098 WASHINGTON DC (USA)
FROM : 21311 AGRICO BM RANGOON
DATED : 16-3-87

SUB : AUDIT REPORTS N OPINION ON SOE(S) RESPECT CR 835 BA
PADDYLAND DEVELOPMENT II.

87262 FOR DR. YOON STOP TKS YRTLX 12MAR87 N PLSD TO INFM THAT AC
HAVE REQSTED CENTRAL ACCOUNTS OFFICE FOR ISSUANCE OF CAPTIONED
AUDITREPORTS N OPINION ON SOE(S) N ARE UNDER PROCESS TO ISSUE STOP
WILL POUCH TO IDA UPON RECEIPT OF SAME. REGDS.

U KHIN WIN
MD., AC.

21311 AGRICO BM.

=03161543

ALT RTD FROM:SASI

NNNN

Cr. 835-BA

ZCZC SASF1780 RCA6363
ASPAA ASADA EDS16
REF : TCP D.S.
ASPAA EDS16 ASADA

RCA6363
248423 WORLDBANK
WQERO BANKFE BM 13.3.87 LOCAL TIME 1830 MML

FROM MYANMA FOREIGN TRADE BANK,
RANGOON, BURMA.

TO WORLDBANK, WASHINGTON DC,
U.S.A.

QUOTE

MR. TAE-HEE YOON
DIVISION CHIEF
SOUTH ASIA PROJECT DEPARTMENT
WORLDBANK
WASHINGTON D.C.
U.S.A.
DATE 13 MARCH 1987

COPY TO U AUNG PE (E-1330)

RE: CR 835-BA PADDY II PROJECT ON AUDIT REPORTS AND
OPINION ON SOES

REYRTEL OF 12 MARCH 1987. PLEASED TO INFORM YOU
THAT THE IRRIGATION DEPARTMENT HAS SENT REPLY TELEX
TODAY 13 MARCH 1987.

QUOTE

AAA RE YR TLX 12MAR 87 RE CR 835-BA PADDY II
PROJECT ON AUDIT REPORTS N OPINION ON SOES

BBB WE ARE PLEASED TO INFORM YOU THAT ASSURANCE
HAS NOW BEEN OBTAINED FOR THE ISSUANCE OF
AUDIT OPINION ON SOE WHICH WILL BE TRANSMITTED
BY EXPRESS AS SOON AS POSSIBLE ON RECEIPT AS
AS SUGGESTED

CCC REQUEST IDA'S UNDERSTANDING FOR THE DELAYS AND
WOULD BE GRATEFUL FOR BANK'S FAVOURABLE RESPONSE
AND EARLY POSITIVE ACTION AS IT HAS ALWAYS
THOUGHT-FULLY CONDUCTED IN THE PAST. UNQUOTE.

REGARDS.

U SOE THWIN

UNQUOTE.

MSGEND.

Cr. 835-BA

ZCZC SASF1712 RCA6270
ASPAA ASADA
REF : TCP1 MET

RCA6270
248423 WORLDBANK

TO : DR. YOON WORLD BANK USA
FM : DIRECTOR GENERAL IRRIGATION DEPARTMENT RANGOON BURMA
TLX NO. 21518 IRRI BM
SL NO : 870118/ID
DT : 13TH MARCH 87

AAA RE YR TLX 12MAR87 RE CR 835-BA PADDY II PROJECT ON AUDIT
REPORTS N OPINION ON SOES

BBB WE ARE PLEASED TO INFORM YOU THAT ASSURANCE HAS NOW BEEN
OBTAINED FOR THE ISSUANCE OF AUDIT OPINION ON SOE WHICH WILL
BE TRANSMITTED BY EXPRESS AS SOON AS POSSIBLE ON RECEIPT
AS SUGGESTED

CCC REQUEST IDA'S UNDERSTANDING FOR THE DELAYS AND WOULD BE
GRATEFUL FOR BANK'S FAVOURABLE RESPONSE AND EARLY POSITIVE
ACTION AS IT HAS ALWAYS THOUGHT-FULLY CONDUCTED IN THE PAST.

REGARDS.

248423 WORLDBANK
21518 IRRI BM

=03130910

ALT RTD FROM:SASI

NNNN

Type written
Character
Must Fall
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1

START
2 HERE

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

END
OF
TEXT

Cr. 835-BA

3-12-87

- 713 -

BOOK OF THREE

1. SX U SAW VAWTERLOO
DIRECTOR GENERAL
IRRIGATION DEPARTMENT
RANGOON, BURMA
TLX 21518 IRRBUR BM

2. SX U KHIN WING
MANAGING DIRECTOR
AGRICULTURE CORPORATION
RANGOON, BURMA
TLX 21311 AGRICO BM

3. SX DIRECTOR GENERAL
FERD
RANGOON, BURMA
TLX 21300 BANKFE BM

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE:

TELEX NO.:

DATE:

SUBJECT:

DRAFTED BY:

EXTENSION:

CLEARANCES AND COPY DISTRIBUTION:

AUTHORIZED BY (Name and Signature):

DEPARTMENT:

SECTION BELOW FOR USE OF CABLE SECTION

CHECKED FOR DISPATCH

WORLD BANK OUTGOING MESSAGE FORM Cable, Telex
IMPORTANT — PLEASE READ INSTRUCTIONS BELOW BEFORE TYPING FORM

Typewritten
Character
Must Fall
Completely in
Box!

PAGE
OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

1 OF

START
2 HERE

U SAW VAWTERLOO, DG/ID, U KHIN WIN, MANAGING DIRECTOR/AC AND
DG/FERD RE CR 835-BA PADDYLAND II PROJECT AND OURTLXS OF JUL 15/86
JAN 21/87 AND FEB 4/87 ON AUDIT REPORTS AND OPINIONS ON SOES.
IN VIEW OF APRIL 30/87 PROJECT CLOSING DATE, WE ARE CONCERNED THAT
DESPITE REPEATED REQUESTS (PER OURTLXS ABOVE) AND YOUR ASSURANCES
FOR COMPLIANCE, WE STILL HAVE NOT RECEIVED THE OPINIONS ON SOES
FOR AC AND ID. WE REITERATE THAT OUTSTANDING AUDIT REPORTS MUST
BE RECEIVED BY IDA BEFORE EXTENSION OF CREDIT DATE CAN BE
CONSIDERED AND WE WILL BE UNABLE TO REIMBURSE APPLICATIONS AGAINST
SOES UNLESS AC AND ID COMPLY WITH AUDIT REQUIREMENTS. WE AGAIN
URGE YOU TO PLEASE SEND AUDIT REPORTS SOONEST BY EXPRESS DELIVERY.
REGARDS, YOON.

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE:

TELEX NO.:

DATE:

3-12-1987

SUBJECT:

Burma: Cr 835-BA

DRAFTED BY:

LPerian/Tamboli/mba

EXTENSION:

32370

CLEARANCES AND COPY DISTRIBUTION:

CL.w&cc:Messrs. Caparas, Apergis
cc: Mr. Srivastava, Mrs. Lysy

AUTHORIZED BY (Name and Signature):

T.H. Yoon, Chief, ASPAA

DEPARTMENT:

ASP

SECTION BELOW FOR USE OF CABLE SECTION

CHECKED FOR DISPATCH

Cr. 835-BA

February 12, 1987

Messrs. Ducksoo Lee (LOADR) and David Goldberg (LEG)

Tae-Hee Yoon, Division Chief, ASPAA *Jub*

32360/61

Request for Disbursement Against SOEs -
My Memo of October 6, 1986

This is to advise that satisfactory SOE audits/auditor's opinions have been received from the following agency (listed in subject memo) and that requests for disbursements based on SOEs from this agency may now be accepted.

<u>Project</u>	<u>Credit No.</u>	<u>Agency</u>
Paddyland II	Cr. 835-BA	Agricultural Mechanization Dept.

/LAP *W*

cc & cleared w/: Messrs. Tamboli and Caparas

cc: Messrs. Lerdau, Cheetham, Kopp, da Silva, Tsantis
Miss Gunnarsdottir

OFFICIAL FILE COPY

THE WORLD BANK INTERNATIONAL FINANCE CORPORATION
OFFICE MEMORANDUM

835-BA

1315-BA

1239-PAK

1537-CE

DATE February 9, 1987
 TO Messrs. Ducksoo Lee (LOADR) and David Goldberg (LEG)
 FROM Tae-Hee Yoon, Chief, ASPAA
 EXTENSION 32360/61
 SUBJECT Request for Disbursements Against SOEs - Nonacceptance

Based on our memorandum to you of October 6, 1986 as amended by our memorandum of October 23, 1986, disbursements against SOEs under the following projects remain suspended:

<u>Project</u>	<u>Credit No.</u>	<u>Agencies Not in Compliance</u>
Paddyland II	Cr. 835-BA	Agriculture Corporation
Tank Irrigation I	Cr. 1315-BA	Agricultural Mechanization Dept. Mudon Township Development Committee Housing Department Construction Corporation
Irrigation Systems Rehabilitation	Cr. 1239-PAK	Federal Cell

In addition, audit reports/auditor's opinions on SOEs are overdue as of September 30, 1986 on the projects listed below and thus requests for disbursements based on SOEs from the indicated agencies should not be accepted until further notice.

<u>Project</u>	<u>Credit No.</u>	<u>Agencies Not in Compliance</u>
Major Irrigation Rehabilitation	Cr. 1537-CE	Ministry of Lands and Land Development Irrigation Department Land Commissioner's Department Department of Agriculture Department of Agrarian Services
Paddyland II	Cr. 835-BA	Irrigation Department

/lap

Cleared with & cc: Messrs. Hamid, Singh, Tanaka, Aggarwal, Johri, Caparas,
 Mohamadi, Tamboli
 Miss Kaplan, Mrs. Lysy

cc: Messrs. Lerdau, Cheetham, Kopp, Cohen, Tsantis, Atayee,
 Perera, Aklilu o/r, Srivastava o/r
 Miss Gunnarsdottir

WORLD BANK OUTGOING MESSAGE FORM Cable, Telex
IMPORTANT — PLEASE READ INSTRUCTIONS BELOW BEFORE TYPING FORM

Typewritten
Character
Must Fall
Completely in
Box!

Cr. 835-BA

PAGE 1 OF 1
OFFICIAL DEPT/DIV ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)

START
2 HERE

2-4-87

BOOK OF FOUR MESSAGES

- 713 -

1. U SAW VAWTERLOO
DIRECTOR GENERAL
IRRIGATION DEPARTMENT
RANGOON, BURMA
TLX 21518 IRRI BM

2. U KHIN WIN
MANAGING DIRECTOR
AGRICULTURE CORPORATION
RANGOON, BURMA
TLX 21311 AGRICO BM

3. DIRECTOR GENERAL
FOREIGN ECONOMICS RELATIONS DEPARTMENT
RANGOON, BURMA
TLX 21300 BANKFE BM

4. DIRECTOR GENERAL
PLANNING AND STATISTICS DEPARTMENT
RANGOON, BURMA
~~TLX 21300 BANKFE BM~~

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE:		TELEX NO.:		DATE:	
SUBJECT:			DRAFTED BY:		EXTENSION:
CLEARANCES AND COPY DISTRIBUTION:			AUTHORIZED BY (Name and Signature):		
			DEPARTMENT:		
SECTION BELOW FOR USE OF CABLE SECTION					
CHECKED FOR DISPATCH					

WORLD BANK OUTGOING MESSAGE FORM Cable, Telex
IMPORTANT—PLEASE READ INSTRUCTIONS BELOW BEFORE TYPING FORMTypewritten
Character
Must Fill
Completely in
Box!

PAGE

OF

OFFICIAL DEPT/DIV
ABBREVIATION

MESSAGE NUMBER

TEST NUMBER
(FOR CASHIER'S USE ONLY)1
START
2 HERE

1

1

ASPAA

--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--

FOR U SAW VAWTERLOO, DIRECTOR GENERAL, IRRIGATION DEPARTMENT, U KIN WIN, MANAGING DIRECTOR, AGRICULTURAL CORPORATION AND DIRECTOR GENERAL FOREIGN ECONOMIC RELATIONS DEPARTMENT, RANGOON, BURMA, COPY DIRECTOR GENERAL, PLANNING AND STATISTICS DEPARTMENT, RANGOON, BURMA - RE IDA CREDIT 835-BA AND OUR TELEX JAN. 21, 1987. AAA AS PER OUR TELEX OF JULY 15, 1986, YOU WERE ADVISED THAT UNLESS AUDIT REPORTS AND OPINION ON SOES FROM ALL IMPLEMENTING AGENCIES ARE RECEIVED NO FURTHER REQUEST FOR DISBURSEMENT BASED ON SOES WILL BE ACCEPTED. SO FAR, WE HAVE RECEIVED SUCH REPORTS FROM DIRECTOR GENERAL, AGRIC. MECHANIZATION DEPARTMENT, WHILE REPORTS FROM ID AND AC ARE STILL OUTSTANDING. BBB DURING THE DECEMBER 1986 SUPERVISION MISSION, ASSURANCES WERE GIVEN THAT SOE AUDITS HAVE BEEN COMPLETED AND WILL BE MAILED TO IDA BY DECEMBER 31, 1986. SINCE WE HAVE NOT YET RECEIVED THE REPORTS, WE URGE YOU TO SEND THE SAME SOONEST BY EXPRESS DELIVERY. IN THE ABSENCE OF RECEIPT OF AUDIT REPORTS FROM AC AND ID, WE WILL NOT BE ABLE TO REIMBURSE ANY APPLICATION FROM AC AND ID. CCC RECEIPT OF OUTSTANDING AUDIT REPORTS WILL ALSO FACILITATE EXTENSION OF CREDIT CLOSING DATE FOR ONE MORE YEAR. REGARDS, YOON

COPY

END
OF
TEXT

PINK AREA TO BE LEFT BLANK AT ALL TIMES

INFORMATION BELOW NOT TO BE TRANSMITTED

CLASS OF SERVICE: LT/TELEX

TELEX NO.:

DATE: Feb. 4, 1987

SUBJECT:
BURMA - Paddyland II - Cr. 835-BADRAFTED BY:
PTamboli/jcjEXTENSION:
32370CLEARANCES AND COPY DISTRIBUTION:
CL. w/&cc: Messrs. Caparas, Johri
cc: Mesdames. Perian, Gunnarsdottir,
Lysy
Mr. Tanaka (LEG)AUTHORIZED BY (Name and Signature):
Tae-Hee Yoon, Chief, Irrig. IDEPARTMENT:
South Asia ProjectsSECTION BELOW FOR USE OF CABLE SECTION
CHECKED FOR DISPATCH